

FINAL REPORT

Construction Environmental Management Plan

Lilyfield Skate Plaza, Leichhardt Park, 70 Mary Street Lilyfield NSW

Date: 23 February 2022

Prepared for: Inner West Council Wetherill Street, Leichhardt NSW

Author: Rebecca Organo Principal Environmental Scientist CEnvP SC



Distribution of copies:

1 x pdf via email to Tim Brown, Inner West Council 1 x pdf via email to Various Persons, SJB Planning

Prepared by:

CONSARA Pty Ltd ABN: 27 161 027 881 ACN: 161 027 881 Suite 2, Unit 6, 10 Rodborough Road, Frenches Forest NSW 2100 PO Box 7360 Warringah Mall NSW 2100 admin@consara.com.au

CONSARA.COM.AU



Document Control

Version	Author	Reviewer	Client	Date Issued
C201016_CEMP_26Feb21	Rebecca Organo CEnvP SC	Rebecca Organo CEnvP SC	Inner West Council	26 February 2021
C201016_CEMP_23FEB22	Rebecca Organo CEnvP SC	Rebecca Organo CEnvP SC	Inner West Council	23 February 2022



Contents

1	Intro	oduction	5
	1.1	Objective of the CEMP	6
	1.2	Persons referred to in this CEMP	6
2	Site	Information	
	2.1	Site Identification and Description	
	2.2	Current Use and Proposed Use	
	2.3	Surrounding Land Use	
	2.4	Topography, Surface Water, Drainage and Flood Potential	
	2.5	Soils, Geology and Hydrogeology	
	2.6	Areas and Contaminants of Concern	
3	Imp	lementation of this CEMP	
	3.1	Timing for Implementation of CEMP	
	3.2	Responsibilities	10
4	Gen	eral Site Operation	
	4.1	Hours of Work	
	4.2	Traffic and Pedestrian Management	
	4.3	Site Access and Protection	
	4.4	Noise and Vibration	
	4.5	Odour and Dust	
	4.6	Work Health and Safety	13
5		, Sediment and Water Management	
	5.1	General Works	
	5.2	Handling of Contaminated and Potentially Contaminated Materials	
		5.2.1 Handling of Potentially Contaminated Materials	
		5.2.2 Asbestos Management	
		5.2.3 Personal Protective Equipment	
	5.3	Generation of Excess Soils and Waters	
	5.4	Generation of Acid Sulphate Soils	
	5.5	Excavation and Stockpiling	
		5.5.1 Excavation Works	
		5.5.2 Stockpiling Works	
		5.5.3 Stormwater and Sediment Control	
		5.5.4 Erosion Prevention and Control	
		5.5.5 Excess/Accumulated Waters	
		5.5.6 Dust Control	
		5.5.7 Odour Control	
	5.6	Materials Handling and Tracking	
	5.7	Waste Management	
		5.7.1 Waste Stream Management and Handling	
		5.7.2 Beneficial Re-use or Placement of Excess Materials	
		5.7.3 Waste Classification and Disposal	
	5.8	Imported Materials	22



	5.9	Environmental Incident Reporting	23
		Complaint Reporting and Resolution	
6	Unex	spected Finds Protocol and Contingency Plan	24
	6.1	Kev Risks	24
	6.2	Unexpected Finds	24
	6.3	Heritage Items	24
7	Limit	ations	26
8	Refe	rences	27



List of Tables

Table 1: Responsibility Matrix	. 11	1
Table 2: MUL Action Levels for Benzene Equipment	. 17	7

List of Appendices

Appendix A: Detailed Design Plans for	the Works2	9
Appendix B: Figures from Assessment	Report	0



1 Introduction

CONSARA Pty Ltd (CONSARA) has been commissioned by Inner West Council (the Council) to prepare this Construction Environmental Management Plan (CEMP) that will be implemented during works to construct a skateboarding and cycling area, referred to as a 'Skate Plaza', on the south-western part of Leichhardt Park located at 70 Mary Street, Lilyfield NSW (the Site). The location of the Site and the proposed works are provided on the plans in Appendix A.

The Site has been and is currently occupied for used for open space and recreational land uses primarily comprising grassed areas with some stands of trees. The construction of the Skate Plaza will comprise the installation of various concrete surfaces, retaining walls, paved, soft landscaping areas and asphalt carparking as well as some drainage and lighting associated with the Skate Plaza as detailed in Appendix A (the Works). The construction works will require some disturbance via excavation of surface and shallow sub-surface soils across the Site.

This CEMP has been developed with reference to the relevant requirements of the NSW Environment Protection Authority (2020) *Contaminated Land Guidelines Consultants Reporting on Contaminated Land*, the National Environment Protection Council (NEPC) (2013) *National Environment Protection Measures (NEPM)*, the NSW EPA (2017) *Guidelines for the NSW Site Auditor Scheme – 3rd Edition*, the relevant requirements of the *Work Health and Safety Regulation* 2017 (WHS Regulation) and on the information presented in documents provided to CONSARA by Council.

Leichhardt Park, on which the Site is located, has been utilised for open space and recreational purposes for more than a century. Historical information indicates that large areas of Leichhardt Park were subject to filling activities between the 1960s and 1970s to achieve its current levels. Previous investigations on other parts of Leichhardt Park have identified the presence of fill materials that had a large proportion of building and demolition wastes that contained a range of contaminants (primarily heavy metals, polynuclear aromatic hydrocarbons, heavy petroleum hydrocarbons and asbestos containing materials).

In planning for the Skate Plaza, an assessment of the conditions of the surface and sub-surface on the Site was completed to inform construction planning and to ensure that the Site will remain suitable for open space recreational land use once the Works are completed. The assessment works were completed in May 2021 by CONSARA and documented in 'Assessment of Surface and Sub-surface Conditions, Proposed Lilyfield Skate Plaza, Leichhardt Park 70 Mary Street Lilyfield NSW' dated 7 February 2022 (the Assessment Report). The results of this assessment identified that the Site is underlain by fill materials to at least the maximum depth of the assessment being between 1 to 1.2 m below ground surface (m bgs). The fill materials were found to comprise sandy to silty soils that grade with depth to clays to sandy clays. Building, demolition and foreign waste materials were also present within the soil matrix at all test-pits locations completed and comprised of variable proportions of bricks, tiles, slag, ash, glass and sandstone rocks. The results of the assessment also identified that the contaminants of concern in the fill materials were limited to the presence of carcinogenic PAHs and asbestos with no evidence of the presence or potential presence of gross or significant chemical contamination, odours, staining, sheens, putrescible waste or perched groundwaters in the fill materials.

Based on the results of this assessment it is considered that there is unlikely to be any specific point sources of contamination to the surface and sub-surface environment on the Site but rather, the contamination is directly associated with the presence of historically placed fill materials in the sub-surface and as such its distribution would be likely to be variable through the sections of the sub-surface where fill materials were present on the Site.

Disturbance of the surface and sub-surface environment on the Site during the construction activities required for the Works brings with it the potential of risk to the surrounding environment, associated with the potential exposure of potentially contaminated materials, the potential for the migration of any contamination that may be



present off-site or within the Site, as well as to construction personnel. This CEMP will be implemented to manage these potential risks during the Works.

The construction activities that require disturbance of potentially contaminated materials during the undertaking of the Works are summarised in general terms as follows:

 Minor and Major Excavation Land Based works – any works that will require the disturbance of the current surface and sub-surface of the Site and includes the excavation, stockpiling, handling and placement of fill materials, natural soils and/or bedrock.

This CEMP addresses environmental management measures to be employed during construction activities that disturb potentially contaminated materials only. The Council will implement a Long-Term Environmental Management Plan to manage the risks associated with the potential presence of contaminated materials at the Site following completion of the works.

1.1 Objective of the CEMP

The objective of this CEMP is to set out the environmental management measures that are required to be implemented during the Works in order to manage identified risks to Site personnel and the environment to ensure that:

- Comprehensive control measures are implemented to prevent the migration of potentially contaminated materials or waters off-site or within the Site;
- Works that require disturbance of natural soils, bedrock or potentially contaminated fill materials are undertaken in a manner that protects the health of the workers and users of the Site; and
- Any potentially contaminated materials excavated from the Site are appropriately stored, handled and, where required, either beneficially re-used on the Site or disposed of off-Site.

1.2 Persons referred to in this CEMP

Within this CEMP the following persons are referred to:

- Inner West Council (Council) Developer;
- Contractor the party contracted by Council to undertake the construction of the Works and responsible for undertaking the works as described in this CEMP following the guidance given in this CEMP;
- Environmental Consultant the contaminated sites consultant engaged by Council to prepare this CEMP, undertake any required inspections, waste characterisation of any soils required to be removed from the Site, determination of suitability of any soils for beneficial reuse and validation of any materials to be imported to Site during construction works.



2 Site Information

2.1 Site Identification and Description

The Site is located approximately 6 km to the west of the Sydney central business district. The Site is a rectangular shaped parcel of land that is approximately 2800 m² in area and is located within the south-western corner of a larger area known as Leichhardt Park that comprises Leichhardt Park Aquatic Centre, Leichhardt Oval, various other playing fields and other open space recreational areas. Leichhardt Park, including the Site, is owned by Council.

2.2 Current Use and Proposed Use

The Site is currently used for public open space and recreational purposes and is grassed with some stands of trees. This use would continue after the Works are completed. The plans for the Works are provided in Appendix A.

2.3 Surrounding Land Use

The Site is located within the larger Leichhardt Park and the primary land uses surrounding the Site are either open space and recreational use or residential land uses. Iron Cove is located to the west along the boundaries of the peninsula on which Leichhardt Park is located.

2.4 Topography, Surface Water, Drainage and Flood Potential

The surface of the Site and the surrounding areas of the park are generally flat with an elevation of approximately 2 metres Australian Height Datum (m AHD). A steep embankment is located to the east. Constructed seawalls form the boundary of the larger Leichhardt Park.

Stormwater and surface water drainage from the Site drains to the local stormwater network which is expected to discharge to Iron Cove to the west of the Site.

Given the location of the Site on a tidally influenced river it is considered that the risk of flooding is low.

2.5 Soils, Geology and Hydrogeology

The Site is located in an area that has been subject to significant disturbance and historical filling and reclamation activities since the late 1800s. The Soils Landscapes of the Sydney 1:100000 Sheet (SCS, 2009) indicates that the natural soils on the Site have been subject to significant disturbance by human activity and that filling materials comprising rocks, building and waste materials are likely to be present. Prior to filling, the soil landscape of the Site is likely to have been comprised of rugged rolling to very steep hills and rocky outcrops dominated by shallow lithosols and siliceous sands with some podzolic soils present in less exposed areas (SCS, 2009).

The fill materials and soils at the Site and surrounding area are underlain by Quaternary aged deposits of sands which would then be underlain by Middle Triassic aged Hawkesbury Sandstone of the Wianamatta Group (DMR, 1991). The Hawkesbury Sandstone consists of medium to coarse-grained quartz sandstone, very minor shale, siltstone and laminite lenses.

The 1:25 000 Prospect/Parramatta River Acid Sulfate Soil Risk Map (DLWC, 1997) indicates that there is a low probability of the occurrence of acid sulfate soils within the soil profile located on the Site. However, it is understood that Council have had an Acid Sulphate Soil Management Plan prepared for the Works should such conditions be encountered.

Regional groundwater is expected to be present at depth within the Hawkesbury Sandstone underlying the Site and is likely to be present as flow through fractures such as joints and bedding plane partings or via permeable

Inner West Council | Construction Environmental Management Plan Lilyfield Skate Plaza, Leichhardt Park, 70 Mary Street Lilyfield NSW C201016_CEMP_23Feb2022.docx | CONSARA Pty Ltd



lenses of siltstone or laminate. Thus, the transmissivity of the sandstone aquifer is dependent on the frequency, openness and orientation of the fracturing present. Groundwater present in sandstone is expected to be generally of reasonable quality with low salinity, whilst groundwater present in any siltstone and laminite lenses is expected to be of higher salinity (Pells 1985). Based on local topography and surface drainage, groundwater in the bedrock is expected to flow to the west to north-west toward Iron Cove. Locally, it is not expected that perched groundwater would be encountered to be present in fill materials or shallow sub-surface soils.

Given that minimal excavation works are required for the Works on the Site, neither perched groundwaters nor potential acid sulphate soils are expected to be encountered during the construction works.

2.6 Areas and Contaminants of Concern

Given the history of Leichhardt Park, fill materials present in the surface or shallow sub-surface of the Site could contain soils that are potentially contaminated with polycyclic aromatic hydrocarbons, petroleum hydrocarbons, heavy metals or asbestos-containing materials (ACM) or fibrous asbestos (AF/FA).

Recently completed intrusive investigations (via excavation of test-pits), documented in the Assessment Report, have identified that the Site is underlain by fill materials to at least the maximum depth of the assessment being between 1 to 1.2 m bgs. The fill materials are generally comprised of sandy to silty soils that grade with depth to clays to sandy clays. Building, demolition and foreign waste materials were present within the soil matrix at all test-pits and comprised of variable proportions of bricks, tiles, slag, ash and glass.

Fill materials that contained the highest proportion of building, demolition and foreign materials were present in the test-pits completed along the southern part of the Site, with the test-pits completed in the centre and to the north containing fill materials with a lower proportion of these types of waste materials. At depth in the majority of the test-pits, a large number of medium to larger sized sandstone rocks and bricks were presented within the clay to sandy clay soils that were present at these depths.

Fragments of ACM were only visually identified in fill materials at one test-pit (see figures in Appendix B - TP03 at a depth of 0.3 to 0.4 m bgs), where there was a higher proportion of building and demolition wastes. In addition, asbestos was also identified, through laboratory analysis, to be present within small pieces of fibrous matted materials within the fill materials at two test-pits (see figures in Appendix B - TP03 and TP05 at depths of between 0.4 to 0.5 m bgs).

The results of the sampling and analysis of the fill materials have identified concentrations of carcinogenic PAHs greater than the open space and recreational land use criteria in half of the samples analysed. In addition, concentrations of benzo (a) pyrene were also greater than the ecological screening level in the majority of samples.

Concentrations of the other potential chemical contaminants of concern analysed were all reported at either less than the laboratory detection limits or less than the open space and recreational land use criteria. It is considered that the source of the concentrations of PAHs is likely to the presence of minor ash and slag in the silty sandy fill materials. The presence of ash and slag in fill materials used in this area of Sydney is common as such materials were generated as a result of the historical combustion of coal in both domestic and industrial settings. It is well understood that concentrations of PAHs present in such materials have a low propensity to leach and an associated very low to negligible potential for the generation or migration of contaminated leachates from the Site to Iron Cove.

Based on the results of this assessment the contaminants of concern in the fill materials present in the sub-surface on the Site are limited to the presence of carcinogenic PAHs and asbestos with no evidence of the presence or potential presence of gross or significant chemical contamination, odours, staining, sheens, putrescible waste or perched groundwaters in the fill materials at the locations sampled.



Given the level topography of the Site and the surrounding area it is highly likely that the presence, depth and general condition of fill materials encountered during this assessment would be generally consistent across the Site.

The results of this assessment, has confirmed that there is unlikely to be any specific point sources of contamination to the surface and sub-surface environment on the Site but rather, the contamination, where present, would be directly associated with the presence of fill materials in the sub-surface and as such its distribution would be likely to be variable through the sections of the sub-surface where fill materials were present on the Site.



3 Implementation of this CEMP

This CEMP has been prepared to be applied during the construction works to be undertaken during the completion of the Works which include, but may not be limited, to the following:

- Demolition and removal of existing fencing, fitness equipment and removal of stone blocks, existing electrical conduits and similar as shown in Appendix A;
- Stripping of grasses, removal of vegetation and similar as shown in Appendix A;
- Installation of concrete structures, surfaces and paved and asphalt surfaces as shown in Appendix A;
- Installation of sub-surface utilities, including drainage and electrical;
- Associated landscaping works; and
- Any other works that may require the disturbance, movement, handling of or potential exposure of construction worker to potential contaminated fill materials, natural soils, waters or bedrock at the Site.

3.1 Timing for Implementation of CEMP

No surface or sub-surface disturbance works or other intrusive works are to be undertaken on the Site until the environmental management measures set out in this CEMP are installed and functional.

3.2 Responsibilities

Council is responsible for the overall implementation and maintenance of this CEMP and for ensuring that owners, occupiers, tenants and contractors working at the Site have been informed of the requirements of the CEMP prior to commencement of the Works.

The Contractor is responsible for implementing the requirements of the CEMP prior to commencement of and during construction works at the Site. It is noted that this CEMP requires the Contractor to prepare additional specific plans, as set out in Section 4 and 5, which must be prepared and provided to Council for approval prior to the commencement of works on the Site.

The specific responsibilities of Council, the Contractor and the Environmental Consultant are outlined in Table 1 below.



Table 1: Responsibility Matrix

Position and	Responsibilities
Company/Entity Council (Developer)	Advise persons occupying and working at the Site of the requirements of the CEMP; Ensure implementation of the CEMP requirements; Undertake regular inspections to ensure Contractor compliance with CEMP; Ensure appropriate consents and licences (as required) are obtained for the works;
	Provide a copy of the CEMP to the Contractor who are undertaking the works; Ensure relevant and appropriate site personnel and contractors comply with the requirements of the CEMP;
	Ensure relevant and appropriate site personnel and contractors clearly understand the requirements of the CEMP and ensure that compliance with the CEMP is a condition of any agreement with these parties;
	Obtain advice if the condition of the Site or the proposed construction works are changed, and, if necessary, arrange for an appropriately qualified party to update the CEMP, informing other relevant and appropriate parties, including the Contractor and Environmental Consultant, of the changes;
	Provide approvals as required by this CEMP; Provide direction as required by this CEMP
Contractor (Company engaged by Council to complete	Procure the training and induction of employees and sub-contractors before and during the works, as appropriate and relevant; Implement the CEMP to ensure compliance;
construction works required for the Works)	Complete the registers, databases and records required by the CEMP; Conduct works in an environmentally responsible manner; Meet relevant Work Health and Safety regulatory requirements;
	Implement the works in a safe and responsible manner; If unexpected conditions are encountered during excavation works notify Council and the Environmental Consultant;
	Complete non-conformance and corrective action reports as required and undertake follow-up corrective actions, as required; Ensure monitoring is conducted as required in the CEMP;
	If required, engage a suitably qualified Licenced Asbestos Removalist Contractor to conduct any asbestos excavation, handling and removal; If required, engage suitably qualified Licenced Asbestos Assessor to conduct any
	required air monitoring for asbestos fibres or other contaminants; Undertake audits of activities in accordance with the requirements of the CEMP;
	Ensure non-conformance and/or complaints are reported to Council; Undertake corrective actions in response to requests made by Council regarding specific environmental or safety issues;
	Ensure all works comply with relevant regulatory requirements; Inform Council if conditions change significantly from those documented in the CEMP.
Environmental Consultant (Company engaged by Council to ensure	Comply with the CEMP; Provide advice to Council and Contractor concerning handling, storage and disposal of potentially contaminated soils and water;
Contractor compliance with CEMP and to undertake any	Notify Council and Contractor of any CEMP non-compliances identified during any inspections conducted during the construction works; Undertake any required environmental monitoring as set out in CEMP;
environmental monitoring and sampling required during the works as set out	Characterise waste soils for disposal, if required; Validate imported materials, if required; Make an assessment and provide advice in the event of unexpected finds and/or non-
in this CEMP)	compliances with CEMP; Provide approvals as required by this CEMP; Provide direction as required by this CEMP



4 General Site Operation

4.1 Hours of Work

The hours of construction, including the delivery of materials to and from the Site, shall be restricted as follows:

- Between 7:00 am and 5:00 pm, Mondays to Fridays inclusive;
- Saturdays, Sundays and public holidays only as approved; and
- Works may be undertaken outside these hours where:
 - o The delivery of materials is required outside these hours by the Police or other authorities; or
 - It is required in an emergency to avoid the loss of life, damage to property and/or to prevent environmental harm; or
 - Variation is approved in advance in writing by Council or as directed in the conditions of approval for the development.

4.2 Traffic and Pedestrian Management

Traffic and pedestrian management is the responsibility of the Contractor. Prior to the commencement of construction works a Traffic and Pedestrian Management Plan must be prepared in accordance with the relevant standards and the plan is required to address, but not be limited, to the following components:

- Ingress and egress of vehicles to the Site;
- Loading and unloading, including construction zones;
- Predicted traffic volumes, types and routes;
- Pedestrian and traffic management methods and controls;
- Any required controls on management of water traffic during over water works.

The Traffic and Pedestrian Management Plan must be provided to Council for their approval prior to the commencement of works on the Site by the Contractor.

4.3 Site Access and Protection

During the construction works effective site signage and security that will prevent the exposure of the general public to potentially contaminated materials and/or to hazards that may exist during the course of the works and prevent damage to environmental control structures is to be established and maintained by the Contractor. During works, barriers will be installed which will restrict access to the designated works area. Only authorised persons will be able to enter the work area.

Appropriate hording or fencing must be erected between the Site and areas accessed by the public during the Works when the Works are likely to cause obstruction or inconvenience to pedestrian or vehicular traffic in that public place or if the works require the enclosure of a public place. The installation, maintenance, management and removal of any required hoarding or fencing is the responsibility of the Contractor.

4.4 Noise and Vibration

The Site is located proximal to a residential area and therefore the noise that the works generate should be controlled by the Contractor by the following means:



- Ensure works are undertaken within appropriate hours of operation set out above;
- Ensuring that no vehicles, machinery or equipment generate noise levels beyond applicable guidelines; and
- Ensuring that all equipment and machinery shall be operated in an efficient manner to minimise the emission of noise.

Construction work should be undertaken to comply, where relevant, with the guidance provided in the NSW Department of Environment and Climate Change (DECC) (2009) "Interim Construction Noise Guideline" and the Australian Standard 2436-2010 "Guide to Noise Control on Construction Maintenance and Demolition Sites" for the control of construction site noise. The Construction Contractor is required to notify Council of any activities that could exceed the construction noise management levels and how the noise generated from these activities will be managed. Where relevant such noise mitigation measures must be presented by the Contractor in a Construction Noise Management Plan that is provided to and approved by Council prior to commencement of works.

The Contractor should use advanced technology and the best practicable means to prevent or mitigate the effects of noise emissions from the works, and shall be prepared to demonstrate that plant, equipment and methods comply with these requirements at all times.

It is anticipated that the proposed works will not generate vibration such that any control measures will be required. However, any vibration caused by construction at any residence or structure outside the Site must be limited to:

- For structural damage vibration, German Standard DIN 4150 Part 3 Structural Vibration in Buildings. Effects on Structures;
- For human exposure to vibration, the evaluation criteria presented in British Standard BS 6472- Guide to Evaluate Human Exposure to Vibration in Buildings (1Hz to 80 Hz) for low probability of adverse comment;
- Vibratory compactors must not be used closer than 30 metres from residential buildings unless vibration monitoring confirms compliance with the vibration criteria specified above;
- It is noted that these limits apply unless otherwise detailed by the Contractor in a Construction Vibration Management Plan that is provided to and approved by Council prior to commencement of works on the Site by the Contractor.

4.5 Odour and Dust

The requirements of this CEMP must be implemented by the Contractor to ensure that adequate measures are undertaken to adequately prevent odour and dust from the Site and affecting the amenity of the neighbourhood during construction. These measures are detailed in Sections 5.5.6 and 5.5.7 of this CEMP.

4.6 Work Health and Safety

The Contractor is required to prepare a detailed Site-specific Work Health and Safety Plan that is prepared and implemented in accordance with all relevant and applicable Work Health and Safety legislation, regulations, codes and guidelines. This plan must be prepared to adopt the personal protective equipment and control measures set out in this CEMP to ensure the protection of worker health due to the potential for contaminated materials to be exposed and handled during the construction works.

The Site-specific Work Health and Safety Plan must be provided to and approved by Council prior to the commencement of works on the Site by the Contractor.



5 Soil, Sediment and Water Management

The construction works shall be conducted in strict accordance with the soil, sediment and water management measures outlined in this section. The control measures set out below have been designed to mitigate soil erosion, sediment disturbance and control discharge of sediment, nutrients and other pollutants to the land and/or waters during works.

The objective of these measures is to ensure that the construction works do not contribute to sedimentation of waterways and drainage systems or cause wind blown soil loss or result in the discharge of contaminated or potentially contaminated sediments, soils or waters from the Site.

5.1 General Works

The construction works required to be undertaken on the Site must implement the following general measures:

- Prevent migration of any waters generated during the works, geosocks or similar will be placed around any newly disturbed surfaces/excavated areas where soils are exposed and stockpiled material to prevent sediment and contaminant laden runoff into nearby stormwater drains or surface water bodies;
- Any material which is collected behind the sediment control structures shall be either placed into a designated stockpile or incorporated back into the stockpiled material from which it was generated;
- Storage and stockpiling during construction works must not be located outside the boundaries of the Site;
- Disturbance and handling of soils that are identified to be potentially contaminated or contaminated must be undertaken in accordance with the requirements of this CEMP;
- Any materials that require disposal off-site will require the Environmental Consultant to conduct appropriate sampling and analysis to determine the requirements for off-site disposal in accordance with NSW EPA (2014) *"Waste Classification Guidelines"* or equivalent. Waste Classification information must be obtained by the Contractor from the Environmental Consultant prior to any soil material or waters being disposed off-site;
- Any excess materials shall be treated and handled as per the requirements outlined in this CEMP.

5.2 Handling of Contaminated and Potentially Contaminated Materials

Results of recent investigations (the Assessment Report) has identified that the surface and sub-surface of the Site contain sandy to clayey fill materials that comprise variable proportions of bricks, tiles, slag, ash and glass. Based on the results of this investigation work the contaminants of concern in the fill materials present in the sub-surface on the Site are limited to the presence of carcinogenic PAHs and asbestos with no evidence of the presence or potential presence of gross or significant chemical contamination, odours, staining, sheens, putrescible waste or perched groundwaters in the fill materials at the locations sampled.

Given these results, it is considered unlikely to be any specific point sources of contamination to the surface and sub-surface environment on the Site but rather, the contamination, if present, would be directly associated with the presence of fill materials in the sub-surface and as such its distribution would be likely to be variable through the sections of the sub-surface where fill materials were present on the Site.

Given the above, during the Works any solid or liquid materials excavated from the surface and sub-surface of the Site must be handled with care and in accordance with the requirements set out in Section 5.2.1 below.



5.2.1 Handling of Potentially Contaminated Materials

The contamination potentially present in the fill materials on the Site and the associated hazards are generally detectable through visual or olfactory means such as:

- Significant ash or coke or slag contaminated soils through visual observation;
- Hydrocarbon or coal tar or other non-aqueous phase liquids or impacted materials through presence of slicks, sheens, staining and odours.

In the event that one or more of the above mentioned substances are encountered, the following steps should be undertaken:

- STEP 1: Immediately cease work and prevent access and exposure to workers.
- STEP 2: Contractor to contact Council.
- STEP 3: Contractor to contact Council and seek agreement to contact Environmental Consultant to discuss nature of material encountered.
- STEP 4: Environmental Consultant will propose options for continued work based on discussion with Council and Contractor. Council will then provide a direction to the Contractor. Such scenarios include, but may not be limited, to the following::
 - Option 1: If material is consistent with ash, coke and slag contaminated fill known to exist on Site, Contractor will be advised to continue excavation, stockpile fill material separately with appropriate environmental controls as described in this CEMP and to ensure that all workers potentially in contact with potentially contaminated fill materials use appropriate PPE as described in Section 5.2.3 of this CEMP; or
 - Option 2: If material is observed to contain or potentially contain fibrous asbestos (AF/FA) or asbestos containing materials (ACM) the Contractor is to stop work until Council determines the actions required, which may include consultation with the Environmental Consultant, who may attend Site and assess the material and subsequently may advise Council to inform the Contractor to prepare and implement their Asbestos Management Plan (see Section 5.2.2);or
 - Option 3: If material is not consistent with fill known to exist on the Site the Contractor may be advised by Council to stop work until the Environmental Consultant can attend Site and assess the material.
- STEP 5: Environmental Consultant to undertake detailed inspection and sampling and analysis of material (if deemed to be required by Council) (either in-situ or in stockpile).
- STEP 6: Environmental Consultant to assess analytical results against relevant guidelines made or endorsed by NSW EPA.
- STEP 7: If required by Council, Environmental Consultant to provide information and advice to Council and the Contractor on the outcomes of any inspections or assessment undertaken.
- STEP 8: Council to direct Contractor to implement relevant advice.
- STEP 9: Contractor provides confirmatory evidence of implementation of required works to Council and Environmental Consultant.

5.2.2 Asbestos Management

Given that asbestos, in the form of fragments of asbestos containing materials (ACM), has been identified to be present in the sub-surface fill materials the Contractor must be appropriately licenced or engage an appropriately licenced asbestos removalist. The Contractor or it's licenced asbestos removalist shall prepare and implement an



Asbestos Removal Control Plan (ARCP) in accordance with the WHS Regulation 2017 and the Safework NSW *Code of Practice How to Safely Remove Asbestos*, August 2019.

The ARCP will provide an assessment on the whether the works to be undertaken that involve the disturbance, excavation, transportation, stockpiling and/or placement of materials containing asbestos are deemed to be "non-friable" or "friable" work.

The ARCP will also provide recommendations on the location and type of works that will require the ARCP to be implemented specific to the Works.

The ARCP will set out the minimum requirements that the Contractor must meet in undertaking any works that require the disturbance and handling of asbestos containing soils on the Site, including the following:

- Licensing requirements;
- Notification to SafeWork NSW requirements;
- Requirement for preparation of an ARCP;
- The objectives of the ARCP;
- The steps to be undertaken during disturbance or excavation of asbestos containing soils;
- The control measures that must be implemented to prevent release of asbestos fibres and to ensure:
 - The health of neighbouring occupants is being protected;
 - The health of workers are being protected, including the requirements for specific PPE and RPE; and
- Health, safety and environmental management controls during excavation, transportation, stockpiling and placement of materials containing asbestos
- The requirement for the preparation of an appropriately designed asbestos air monitoring program;
- Set out that the asbestos containing soils that are generated as a result of the excavation works will be required to be placed to a location within the Site that is to be designated by Council;
- That the works for the placement of asbestos containing soils in the Council designated location will include the installation of a capping layer over the asbestos containing soils.

The Contractor would be required to provide the ARCP to Council for review and acceptance as appropriate prior to commencing any works and will be required to notify Council of any notifications sent to SafeWork NSW in relation to the asbestos related works.

5.2.3 Personal Protective Equipment

Personnel working on Site must wear PPE that is specified by the Contractor in their WHS documentation. In addition, the following PPE is required to be worn when in the vicinity of operational machinery or when in contact with soil/water:

- Long Sleeved shirt and Long Pants;
- Safety glasses;
- Gloves.

If during construction works, particularly during excavation works, unusual or unexpected odours are noted by any personnel, the Environmental Consultant must be notified and a PID monitor must be made available on-site to



monitor the breathing zone of site personnel. Should the results of monitoring indicate a potential issue a half– face respirator fitted with relevant organic chemical filters and coveralls/tyvex (chemical resistant) must be made available for use in the event that significant contamination/odours are encountered. If the MUL Action levels and PPE requirements for benzene (most conservative and PID measures benzene equivalents) as presented in Table 2 are to be applied as a minimum within the breathing zone during the works.



Chemical	Risk: H - High	TWA (ppm)	STE L			LEL (%)		
Hazards:	M - Med L - Low		(ppm)	No APR	½ face APR	full face APR	IDLH reached	
🛛 Benzene	L	0.7	2.5 ^(a)	3	26	53	1000	5

Max Use Limit (MUL) = (Protection Factor x Exposure Limit) x 75% ** PF= 10 for $\frac{1}{2}$ face, 50 for full face, 10000 for SCBA

(a). No Occupational Exposure Standard exists as an STEL. This is calculated to be a maximum of 2.5 times the unadjusted TWA of 1

TWA Concentrations are based on a maximum 10 hr day

5.3 Generation of Excess Soils and Waters

The construction works will require excavation of the surface and into the sub-surface of parts of the Site, however, such works are minimal and are not expected to generate excess materials. However, if excess materials are generated then they are likely to primarily consist of fill materials though some natural soils/clays may also result. Excess soils generated will be required to be stockpiled and managed in accordance with the requirements of this CEMP.

It is expected that the excavation works required would not impact on any perched groundwater table that maybe present in the fill materials at depth and it is not expected that dewatering of excavations would be required.

Given the current gradient across the Site and the surface coverings, it is not expected that sheet flow or large volumes of surface water flows could be expected to be generated on the Site during the construction works. Where excess/accumulated waters are generated on the Site then they will be required to be stored and managed in accordance with the requirements of this CEMP.

5.4 Generation of Acid Sulphate Soils

It is expected that given the nature of the Works, that they will not require the lowering of the ground surface level or the shallow groundwater table such that dewatering of excavations would be required or that potential acid sulfate soils will be encountered or that acid sulphate soils could be generated.

However, notwithstanding the above an Acid Sulfate Soil Management Plan has been prepared for the Works (the ASSMP).

If agree to by Council, the Contractor is required to adopt the ASSMP where it is required to be applied during the Works.



5.5 Excavation and Stockpiling

5.5.1 Excavation Works

Excavation works are any works that involve the disturbance of the current surface and/or sub-surface of the Site and includes disturbance of fill materials and/or natural soils. The Works on the Site will involve a program where excess soils are not anticipated to be generated. Given the presence of fragments of ACM in the sub-surface fill materials, all excavation works must be completed under the ARCP to be prepared and implemented by the Contractor in accordance with Section 5.2.2 of this CEMP.

Any excess soils and/or rock generated must be transferred to a designated area for stockpiling for inspection and/or sampling and analysis to be undertaken by the Environmental Consultant to either determine the stockpiled materials suitability for beneficial re-use elsewhere on the Site (preferred) or to determine if they require disposal off-site by the Contractor.

Care should be taken during excavation and stockpiling to ensure that soil materials from distinctly different horizons are not mixed and that different types of materials are stockpiled separate from each other in order to maximise the potential beneficial re-use and/or minimise the volumes requiring off-site disposal.

Excavation works will require the Contractor to ensure the following:

- Implementation of necessary environmental protection measures in accordance with the requirements of this CEMP; and
- Documenting and recording the works.

5.5.2 Stockpiling Works

During the excavation and earthworks on the Site, stockpiles are required to be established in designated areas, to be nominated by the Contractor. All stockpiles will be maintained in an orderly and safe condition according to the requirements of this CEMP. The movement of stockpiles will need to be undertaken in accordance with the materials tracking requirements of this CEMP.

As stated above, if excess soils are generated then these should be transferred and placed to a designated area for stockpiling to allow for Council to agree to the requirements for sampling and analysis to be undertaken by the Environmental Consultant. The results of such sampling would be used to either determine the stockpiled materials suitability for beneficial re-use elsewhere on the Site (preferred) or to determine if they require disposal off-site by the Contractor.

Care should be taken during excavation and stockpiling to ensure that soil materials from distinctly different horizons are not mixed and that different types of materials are stockpiled separate from each other in order to maximise the potential beneficial re-use and/or minimise the volumes requiring off-site disposal.

Where stockpiling is required the stockpiling of excavated material will comprise the following:

- Establishment of stockpiles in designated areas;
- Implementation of necessary environmental protection measures in accordance with the requirements of this CEMP;
- Documenting the location and observations of stockpiles and any other activities relevant to the works such as:
 - o Following the implementation of any environmental control measures; and
 - o Following storm/rainfall events to assess the potential for sediment (and contaminant) laden run-off.



5.5.3 Stormwater and Sediment Control

Stormwater and sediment control is needed to prevent flows of surface water and/or deposition of sediments offsite either onto neighbouring properties and must include the following:

- Installation and maintenance of perimeter control barrier measures along the boundary of the Site. These control measures must be constructed to minimise migration of sediment and waters, primarily as a component of surface run-off into surrounding areas and roadways and to other parts of the Site. These measures should be constructed as silt fences constructed of filter fabric or mesh. Should conditions require it, straw bales may also be needed;
- Installation and maintenance of perimeter control barrier measures around designated stockpile areas and water retention areas for the duration of the works. These control measures must be constructed to minimise migration of soils as sediment and waters, primarily as a component of run-off from the surface of the stockpiles to the surrounding areas of the Site. These measures should be constructed as silt fences constructed of filter fabric or mesh. Should conditions require it, straw bales may also be needed surrounding the stockpiles;
- Perimeter control barriers may require scour protection or similar to divert surface runoff away from the boundaries of the Site. The requirement for such measures is to be determined by the Contractor. Surface runoff generated within the Site will be diverted by a series of bunds into temporary stormwater retention areas to be constructed by the Contractor. These retention areas will be located away from the boundaries of the Site and must be constructed with a minimum storage capacity to contain a 10 year ARI storm event of 6 hours duration, as per the recommendation in the CALM *Urban Erosion and Sediment Control Guideline* (1992) and the *'Blue Book Managing Urban Stormwater: Soils and Construction*, Landcom (2004). Following completion of the earthworks, the retention areas and associated bund structures Coouncil may require that an assessment of these structures be completed by the Environmental Consultant. The Environmental Consultant may collect samples from the floor and walls of the pond and analyse samples for the chemicals of concern.

All stormwater and sediment control should be checked for damage, regularly and immediately after periods of significant rainfall to ensure their effective functioning. Deposited sediments must be removed by the Contractor and transferred to the designated stockpile area and retained within a separate stockpile to allow for the Environmental Consultant to determine the options for either beneficial re-use or disposal off-site. Accumulated waters outside of the designated stormwater retention areas must be transferred by the Contractor to the retention areas to allow for Council to determine options for how these waters are to be managed.

5.5.4 Erosion Prevention and Control

It is noted that the construction works on the Site are assessed as being of low erosion hazard due to the very flat gradient across the areas of the Site where the Works are to be undertaken. As such general erosion control measures are considered to be adequate to prevent erosion during construction works as follows:

- Where possible ensure that only minimum areas of land are disturbed at any one time and where disturbed surfaces remain unsealed during the works, ensure that they are left with a scarified surface to inhibit soil erosion;
- Ensuring that during periods of high wind, to prevent wind blown soils and dust, that all disturbed areas and stockpiled materials that may create dust are wetted down or covered;
- Ensuring that during construction that excavations that are deeper than 0.5 m are not left open for a period of more than 12 hours or overnight;
- Ensure stockpiles are:
 - Located only within the designated stockpile area away from the boundaries of the Site;



- Located on liners or hardstand and any bunding must also be located either within the liner footprint or on hardstand;
- Formed to be protected from run-on water upslope and with sediment filters immediately downslope to protect areas from runoff from the stockpiles; and
- Not greater than 3 metres in height and stabilised by covering or hyrdro seeding or spraying if retained for longer than 10 days to minmise runoff and sediment transportation.

All erosion prevention and control measures should be implemented for the duration of the works and where physical controls are installed, they need to be regularly checked and immediately after periods of significant rainfall to ensure their effective functioning.

5.5.5 Excess/Accumulated Waters

Any accumulated waters encountered during works require handling with appropriate PPE as set out in Section 5.2.3 of this CEMP. Large volumes of excess waters are not to be disposed onto unsealed areas of the Site or elsewhere without Council in consultation with the Environmental Consultant (if required), providing confirmation that the waters are of an appropriate quality for this activity to be acceptable.

Any excess waters deemed not appropriate to be disposed onto unsealed areas of the Site or elsewhere must be disposed off-site. If agreed by Council, any liquids that require disposal off-site will require the Environmental Consultant to conduct appropriate sampling and analysis to determine the requirements for off-site disposal in accordance with NSW EPA (2014) guidelines or equivalent.

5.5.6 Dust Control

The Contractor is required to ensure that adequate measures are undertaken to prevent dust from affecting the amenity of the neighbourhood during construction. In particular, the following measures must be adopted:

- Physical barriers to be erected at right angles to the prevailing wind direction or being placed around or over dust sources to prevent wind or activity from generating dust emissions;
- Earthworks and scheduling activities shall be managed to ensure that only minimum areas of land are disturbed at any one time and where disturbed surfaces remain unsealed during the works, ensure that they are left with a scarified surface to inhibit soil erosion;
- Ensuring that during periods of high wind, to prevent wind blown soils and dust, that all disturbed areas and stockpiled materials that may create dust are wetted down or covered;
- Vehicles carrying spoil or rubble to or from the Site shall at all times be covered to prevent the escape of dust or other materials;
- All equipment wheels shall be washed before exiting the site using manual or automated sprayers and drive through washing bays (if applicable);
- Gates shall be closed between vehicle movements and shall be fitted with shade cloth; and
- Cleaning of footpaths and roadways shall be carried out regularly by manual dry sweep or by use of a cleaning vehicle.

5.5.7 Odour Control

The objective of odour control measures implemented on the Site is to take all practicable measures to ensure that odours emanating from within the Site are minimised such that nuisance odours cannot be detected outside the Site boundaries and the ambient air quality is not adversely impacted.



Odour and air quality is to be managed by the Contractor adopting the following procedures:

- If during excavation works odours are noted to be present the Contractor must notify Council who may consult with the Environmental Consultant to determine the requirement for an assessment to be undertaken and to determine the options for a response which may include the following:
 - Minimising the areas of exposed materials within excavations and covering excavated materials with plastic sheeting, etc;
 - o Securely covering loads of contaminated or waste materials leaving the Site ;
 - Where excavations are open to the environment and odours are being generated such that controls are required, setting the area under direct supervision, with mist sprays and where (and if) required movable mist sprays to be set up on the site boundary fences to provide additional odour suppression;
 - o Undertaking excavation activities in favourable weather conditions; and
 - Adequate maintenance of equipment and machinery to minimise exhaust emissions.

Excavations and stockpiled materials that have been confirmed by the Environmental Consultant to have the potential to emit odour must be monitored with a PID unit (equipped with high intensity lamp) on a regular basis. Section 5.2.3 of this CEMP specifies the PID criteria that would require work to cease and additional protective measures to be implemented.

5.6 Materials Handling and Tracking

The movement of materials within the Site must be tracked and the Contractor is required to prepare a Materials Tracking Plan, in which records of the following must be kept and maintained:

- Any materials imported onto the Site; and
- Any materials disposed off-site.

All loading and unloading associated with the construction activity must be accommodated on the Site, unless relevant approvals have been sought by the Contractor from the Council or other relevant authorities.

Transfer of excess materials to the designated stockpiling areas for beneficial re-use or for off-site disposal will occur via the use of appropriate equipment nominated by the Contractor. During the transfer of the materials due care will be taken to ensure that the loads do not exceed the capacity of the vehicles, and that spillages of materials are prevented.

All appropriate site rules shall be observed during the transfer of material including obeying restricted speed limits, vehicles to proceed in a forward direction only (i.e. reversing to be avoided where practicable) and trucks to remain on designated site routes where possible.

Any soils, sediments and excess/accumulated waters encountered during construction works require handling with appropriate Personal Protection Equipment (PPE) as set out in Section 5.2.3 of this CEMP.

If required by Council, the Environmental Consultant will determine the options for either beneficial re-use, placement elsewhere on the Site or disposal off-site of any excess stockpiled materials. Materials sourced from different areas of the Site or from different sources on the Site must be subject to segregated stockpiling to ensure that contaminated materials are not mixed with uncontaminated materials. The segregation of stockpiled materials is to be managed by the Contractor and assessed by Council and if Council requires, the Environmental Consultant. Where sediments are required to be stockpiled, these materials must be kept separate from materials generated from land-based works.



Any excess/accumulated waters are not to be disposed onto unsealed areas of the Site or elsewhere without Council in consultation with the Environmental Consultant (if required), providing confirmation that the waters are of an appropriate quality for this activity to be acceptable. Any excess/accumulated waters deemed not appropriate to be disposed onto unsealed areas of the Site or to Iron Cove must be disposed off-site.

If agreed by Council, any materials (solid or liquid) that require disposal off-site will require the Environmental Consultant to conduct appropriate sampling and analysis to determine the requirements for off-site disposal in accordance with NSW EPA (2014) guidelines or equivalent. Waste Classification information must be obtained by the Contractor from the Environmental Consultant prior to any material being disposed off-site. Details of any off-site disposal of soil or other materials from the Site during the constructions works will be required to be recorded by the Contractor in the Materials Tracking Plan and must be provided to Council.

5.7 Waste Management

5.7.1 Waste Stream Management and Handling

The Contractor is responsible for the management and handling of the different waste streams that may be generated during the works on the Site.

Waste materials sourced from different areas of the Site or from different sources on the Site must be subject to segregated stockpiling to ensure that contaminated materials are not mixed with uncontaminated materials. The segregation of stockpiled materials is to be managed by the Contractor and, if required by Council, will also beassessed by the Environmental Consultant.

5.7.2 Beneficial Re-use or Placement of Excess Materials

Any stockpiled materials generated from land based areas of the Site will be subject to assessment by Council, in consultation with the Environmental Consultant (if required), to determine if the materials can be beneficially reused on the Site or placed elsewhere on the Site. It is Council's preference to re-use or placed excess materials where appropriate and deemed suitable by Council and the Environmental Consultant, if required. The Contractor must not determine the end-point for stockpiled materials. This work is to be undertaken by the Council.

5.7.3 Waste Classification and Disposal

Any materials (solid or liquid) that are deemed by the Environmental Consultant (or if the materials are sediments) to require disposal off-site the Environmental Consultant will conduct appropriate sampling and analysis to determine the requirements for off-site disposal in accordance with NSW EPA (2014) guidelines or equivalent. Waste Classification information must be obtained by the Contractor from the Environmental Consultant prior to any material being disposed off-site. Details of any off-site disposal of soil or other materials from the Site during the constructions works will be required to be recorded by the Contractor in the Materials Tracking Plan and must be provided to Council.

5.8 Imported Materials

Materials to be imported onto the Site by the Contractor for the purposes of achieving RLs, re-instatement, establishing a suitable sub-grade for pavement or landscaping or similar must be subject to assessment by Council, in consultation with the Environmental Consultant (if required),to determine whether certification documentation supplied with the materials is deemed to appropriate or whether confirmation sampling and analysis is required.

Materials to be imported on the Site must satisfy the following criteria:



- Virgin excavated natural materials (VENM) must satisfy the criteria stated in NSW EPA (2014) and NSW DEC (2006) guidelines and be demonstrated to be:
 - o Natural material (such as clay, gravel, sand, soil or rock fines);
 - Materials that has been excavated or quarried from areas that are not contaminated with manufactured chemicals or process residues, as a result of industrial, commercial, mining or agricultural activities; and
 - Materials that do not contain any sulfidic ores or soils or any other waste.
- Topsoils, growing media, mulch etc. for landscaping purposes must be visually inspected (at source and upon delivery at the Site) for foreign substances, suspicious staining and/or odours;
- Materials that are permitted to be brought onto the Site via an exemption issued under the POEO Act. The requirements of any such exemption, prior to, during and/or after importation of materials must be fully complied with;
 - Any materials proposed to be imported to the Site must not contain any of the following:
 - o Marine mud, peat, vegetation, timber, organic, soluble or perishable materials,
 - Dangerous or toxic material or material susceptible to combustion;
 - Metal, rubber, plastic or synthetic material or other forms of general rubbish; and/or
 - o Construction/demolition debris.

Materials are not to be imported onto the Site until the Council has provided to the Contractor approval. If materials are imported on the Site then their use and placement is to be recorded in the Materials Tracking Plan for the Site in accordance with Section 5.6 of this CEMP.

5.9 Environmental Incident Reporting

The Contractor is required to prepare a Pollution Incident Response Management Plan for the works on the Site. This plan must set out the procedures to be undertaken during the works to:

- Ensure timely reporting about a pollution incident to: Council and where relevant to the Environment Protection Authority (EPA), Fire and Rescue NSW, NSW Department of Health, Safework NSW, local councils and surrounding properties that may be affected by a pollution incident;
- Minimise and control the risk of a pollution incident during the works by identifying the risks and the development of planned actions to minimise and manage those risks.
- Ensure that the plan is properly implemented by personnel, identifying persons responsible for implementing it, and ensuring that the plan is tested for accuracy, currency and suitability.

Works on the Site must not commence until the plan is prepared and provided to the Council for review and approval.

5.10 Complaint Reporting and Resolution

Complaints from any parties will be directed initially to the Contractor. Following that, discussion with Council and the complainant will investigate the issue and remedy it as required or applicable. The Contractor is required to keep a detailed record of any complaints received and their resolution.



6 Unexpected Finds Protocol and Contingency Plan

6.1 Key Risks

The purpose of this contingency plan is to outline procedures for the identification and management of unexpected issues or events that may occur during the construction works on the Site.

The key risks that have the potential to arise during the works include:

- Unexpected finds; and
- Heritage (archaeological) discovery.

The contingency measures that will be implemented in the event of the above are discussed below.

6.2 Unexpected Finds

Given the historical nature of the filling activities conducted on the Site and surrounding area there is a potential for unanticipated contamination (i.e. gross contamination, contaminated soil, water or debris) and/or potential source structures such as underground fuel storage tanks to be encountered.

Should contamination not of the nature described in this CEMP or other unexpected finds be uncovered by the Contractor during the works the following steps should be undertaken:

- STEP 1: Immediately cease work and contact Council.
- STEP 2: Contractor to form an exclusion zone through the use of barricading or similar to prevent access and exposure by workers.
- STEP 3: If agreed to by Council, Contractor to contact Environmental Consultant (if not already on Site) to arrange for inspection of encountered material/conditions.
- STEP 4: Environmental Consultant to undertake detailed inspection and conduct an assessment to determine appropriate options for the management of conditions encountered.
- STEP 5: If required by Council, Environmental Consultant to provide information and advice to Council and Contractor as to approach to rectify/manage conditions encountered.
- STEP 6: If deemed required by Council, Environmental Consultant to supervise any active 'remediation' or other rectification/management works if they are required.
- STEP 7: Once any rectification/management works are completed Contractor to remove barricades for exclusion zone.
- STEP 8: Where required by Council, Environmental Consultant to prepare a report to provide to Council on the unexpected find and the works undertaken to rectify/manage the conditions encountered.

6.3 Heritage Items

Cultural heritage sites are easily damaged or destroyed by natural processes such as erosion, as well as disturbance. While it is not possible to prevent the slow destruction of cultural heritage sites, it is possible to prevent unnecessary damage by the implementation of careful work practices.

Due to the location and nature of the Site, there is a potential for heritage items, to be encountered during the works. Should potential heritage items be encountered unexpectedly, the following contingency measures should be implemented:



- STEP 1: Immediately cease all activities that could in any way interfere with or disturb the encountered site and/or object(s).
- STEP 2: Promptly report the discovery to Council who will in turn notify the relevant regulatory authorities. Until further instructions are received:
 - DO NOT disturb the Site;
 - o DO NOT collect any artefacts as this may alter the scientific value;
 - DO NOT touch or interfere with painted art as this may cause the pigmentation to deteriorate, and similarly;
 - DO NOT touch up painted art or enhance engravings for the purposes of photographs.
- STEP 3: Details of the find should be documented by the Contractor including:
 - o Location of find;
 - Person(s) whom encountered the find;
 - Time and date of find;
 - o Description of find including number of objects, shape, colour etc;
 - o Actions taken; and
 - Without touching or interfering with the site and/or objects, obtain photograph for record of find.



7 Limitations

This CEMP has been prepared for the sole purpose of setting out the environmental management measures that will be implemented on the Site during the Works required for the construction of the skate plaza on the Site in accordance with generally accepted consulting practice. No other warranty or guarantee, expressed or implied is made as to the advice indicated in this report.

This report should not be used for any other purpose without our prior written consent. Accordingly, neither CONSARA nor any member or employee of CONSARA accepts responsibility or liability in any way whatsoever for the use of this report for any purpose other than that for which it has been prepared.

This report should not be released to any other party, in whole or in part, without the express written consent of CONSARA. CONSARA accepts no liability or responsibility whatsoever for or in respect of any use or reliance upon this report by any third party.

CONSARA has relied upon and presumed accurate information provided by Inner West Council and/or any third party (or absence thereof) in making the assumptions made in this report. Nothing in this report should be taken to imply that CONSARA has verified or audited any of the information supplied to us other than as expressly stated in this report. We have assumed this information to be both adequate and accurate for the purposes of this report.

Where findings, observations and conclusions are based solely upon information provided by Inner West Council and/or a third party and CONSARA do not accept, to the maximum extent permitted by law, any liability for any losses, claims, costs, expenses, damages (whether in statute, in contract or tort for negligence or otherwise) suffered or incurred Inner West Council or any third party as a result of or in connection with CONSARA's reliance on any such the information to the extent that such information is false, misleading or incomplete and CONSARA give no warranty or guarantee, express or implied as to such findings, observations and conclusions.

If further information becomes available, or additional assumptions need to be made, CONSARA reserves its right to amend any statements or opinions made in this report.



8 References

ASTM Standard Practice D2488-90 *Description and Identification of Soils (Visual-Manual Procedure*. American Society for Testing and Materials.

AS1726-1993. Geotechnical site investigations Australian Standard.

AS4964-2004. Australian Standard Method for the Qualitative Identification of asbestos in bulk samples.

Australian and New Zealand Environment Conservation Council and Agriculture Resource Management Council of Australia and New Zealand (ANZECC/ARMCANZ) 2000. *Australian and New Zealand Guidelines for Fresh and Marine Water Quality*, October 2000.

Australian and New Zealand Governments (ANZG) 2018. *Australian and New Zealand Guidelines for Fresh and Marine Water Quality*. Australian and New Zealand Governments and Australian state and territory governments, Canberra ACT, Australia

CONSARA Pty Ltd, 2022. Assessment of Surface and Sub-surface Conditions, Proposed Lilyfield Skate Plaza, Leichhardt Park, 70 Mary Street, Lilyfield NSW. 7 February 2022

Conservation and Land Management (CALM) 1992. Urban Erosion and Sediment Control Guideline

Landcom 2004. Blue Book - Managing Urban Stormwater: Soils and Construction

Land and Property Information NSW (LPI) 2001. Sydney 1:100 000 Topographic Sheet 9130.

National Health and Medical Research Council. (NHMRC) 2008. *Guidelines for managing risk in recreational water*.

NEPC, 2013. National Environment Protection (Assessment of Site Contamination) Measure (NEPM) – Schedule B 1999 as Amended 2013 (ASC NEPM) National Environment Protection Council

National Health and Medical Research Council & Natural Resource Management Ministerial Council(NHMRC & NRMMC) (2011 and as updated 2013). *Australian Drinking Water Guidelines*

NSW DEC, 2007. *Guidelines for the Assessment and Management of Groundwater Contamination*. NSW Department of Environment and Conservation.

NSW Department of Mineral Resources (DMR), 1983. Sydney Geological Series Sheet 9130 1:100 000.

NSW Department of Mineral Resources (DMR). 1980. A Guide to the Sydney Basin. Ed Chris Herbert and Robin Helby.

NSW Department of Mineral Resources (DMR). 1991. *Sydney 1:100,000 Geological Series Sheet 9130*. DMR, Geological Survey of NSW.

NSW Department of Land and Water Conservation (DLWC) 1997. Prospect/Parramatta River Acid Sulfate Soil Risk Map 1:25 000, 2nd ed..

NSW EPA, 1995. Contaminated Sites: Sampling Design Guidelines. NSW Environment Protection Authority.

NSW EPA, 2014. Waste Classification Guidelines. NSW Environment Protection Authority.

NSW EPA, 2017. Guidelines for the NSW Site Auditor Scheme (3rd edition). NSW Environment Protection Authority.



NSW EPA, 2020. Consultants Reporting on Contaminated Land NSW Environment Protection Authority.

PUSBR 5005-86. *Procedure for Determining Unified Soil Classification (Visual Method),* United States Department of the Interior, Bureau of Reclamation

Soil Conservation Service of NSW (SCS), 1983. Sydney Soil Landscape Series Sheet 9130 1:100 00.

USBR 5005-86. *Procedure for Determining Unified Soil Classification (Visual Method)*, United States Department of the Interior, Bureau of Reclamation

USEPA, 2000. *Guidance for the Data Quality Objectives Process, EPAC QA/G-4 DEC/600/r-96/055,* United States Environmental Protection Agency Office of Environmental Information, Washington DC


Western Australian Department of Health (WA DoH), 2009. *Guidelines for the Assessment, Remediation and Management of Asbestos-Contaminated Sites in Western Australia*.



Appendix A: Detailed Design Plans for the Works

LEICHHARDT PARK SKATE PARK CONSTRUCTION DRAWINGS //

// Maliyawul St, Lilyfield NSW 2040



LOCATION MAP

Title Page & Drav General Notes

CONSTRUCTIO Existing Condition Demolition Plan Site Plan Surface Finishes Surface Finishes Levels Plan Levels Plan Drainage Plan Setout Plan Setout Plan **Dimensions** Plan **Dimensions Plan** Steel Plan Concrete Joints F Concrete Joints I

SECTIONS Section Key Plan

Sections 01

Sections 02 Retaining Wall Plan

Retaining Wall Sections

OVERALL PLAN - SCALE: 1:250


- WARNING CONTRACTOR TO VERIFY LOCATION; DEPTH/CLEARANCE AND ALIGNMENT OF OVERHEAD AND UNDERGROUND SERVICES. CONTRACTOR TO ACQUIRE CURRENT AND RELEVANT 'DIAL BEFORE YOU DIG/ONE CALL' SERVICES DRAWINGS AND ADHERE TO ALL REQUIREMENTS FOR WORKS NEAR SERVICES INCLUDING CLEARANCES, EASEMENTS AND INFORMING SERVICE AUTHORITIES PRIOR TO COMMENCEMENT OF WORKS. THE LOCATIONS OF UNDERGROUND SERVICES INDICATED IN THIS SET OF DRAWINGS ARE INDICATIVE ONLY. PIT LOCATIONS HAVE BEEN SURVEYED BY A LICENSED SURVEYOR

- SITE DIMENSIONS -CONTRACTOR TO SATISFY THEMSELVES OF SITE CONDITIONS, CHANGES IN LEVEL AND DIMENSIONS PRIOR TO FABRICATION OF SITE SPECIFIC ITEMS OR PRIOR TO ORDERING/PURCHASING MATERIALS. WHERE DISCREPANCIES EXIST BETWEEN DRAWINGS AND SITE CONDITIONS CONTRACTOR TO NOTIFY SUPERINTENDENT PRIOR TO COMMENCEMENT OF WORKS.

- COPYRIGHT AND INTELLECTUAL PROPERTY RIGHTS -ENLOCUS RETAINS THE INTELLECTUAL PROPERTY RIGHT IN RELATION TO THE CONTRACT MATERIAL. THE DESIGN AS REPRESENTED BY THE DRAWING SET AND ALL DETAILS, INGENUITY AND INNOVATION REMAIN THE PROPERTY OF ENLOCUS. REFER TO CONTRACT FOR IRREVOCABLE LICENSE GRANTED TO THE CLIENT AND COPYRIGHT ARRANGEMENT. © ENLOCUS 2019 DRAWING STATUS

FOR COMMENT

REVISION STATUS:



NOTES / LEGEND:

DRAWING LIST

wing Index	1821_CD000
	1821_CD001
N PLANS	
ns Plan	1821_CD002
	1821_CD003
	1821_CD004
Plan	1821_CD006-A
Plan	1821_CD006-B
	1821_CD007-A
	1821_CD007-B
	1821_CD008
	1821_CD009-A
	1821_CD009-B
l	1821_CD010-A
l	1821_CD010-B
	1821_CD011
Plan	1821_CD012-A
Plan	1821_CD012-B
1	1821_CD100
	1821_CD101
	1821_CD102

1821_CD110 1821_CD111

DETAILS	
Engineering Details 01	1821_CD200
Engineering Details 02	1821_CD201
Engineering Details 03	1821_CD202
Engineering Details 04	1821_CD203
Engineering Details 05	1821_CD204
Drainage Details 01	1821_CD205
Carpark Details 01	1821_CD210
FABRICATION	
Steel Shelter Details 01	1821_CD300
Steel Shelter Details 02	1821_CD301
Balustrade/Handrail Plan	1821_CD310
Balustrade Details 01	1821_CD311
Entrance Signage	1821_CD320
LANDSCAPE WORKS	
Planting Plan	1821_CD400
Planting Details	1821_CD401



GENERAL NOTES // ON SITE WORKS

G01 ALL WORKS TO BE PERFORMED TO COMPLY WITH THE OCCUPATIONAL HEALTH AND SAFETY ACT 2004 AND THE OCCUPATIONAL HEALTH AND SAFETY REGULATIONS 2007.

- G02 TRAFFIC / PEDESTRIAN MANAGEMENT PLANS AS REQUIRED FOR WORKS ON SITE ONLY TO BE SUBMITTED TO SUPERINTENDENT PRIOR TO THE COMMENCEMENT OF WORKS. REFER TO G32.
- G03 ALL SERVICE AUTHORITIES TO BE NOTIFIED AND RELEVANT PERMITS RECEIVED PRIOR TO THE COMMENCEMENT OF ANY WORKS.
- G04 SETOUT AS PER DETAILS SHOWN ON SET OUT DRAWINGS.
- G05 ALL CO-ORDINATES ARE TO A LOCAL GRID SET OUT USING THE TRIANGULATION OF 3 KNOWN MGA GRID POINTS. REFER TO SITE PLAN CD004. ALL LEVELS TO AHD.
- G07 ALL SIDE ENTRY & JUNCTION PIT LIDS, VALVE COVERS, ETC WITHIN THE WORK AREA ARE TO BE ADJUSTED TO SUIT NEW DESIGN LEVELS.
- G08 ROAD CONSTRUCTION AND LANDSCAPING MATERIALS TO BE IN ACCORDANCE WITH THE SPECIFICATION.
- G09 ALL SOFT LANDSCAPING MATERIALS TO BE IN ACCORDANCE WITH THE SPECIFICATION.
- G10 ALL LINEMARKING TO BE LONG-LIFE, THERMOPLASTIC PRODUCT AND METHOD TO BE SUPPLIED TO SUPERINTENDENT FOR APPROVAL.
- G11 THESE DRAWINGS SHALL BE READ IN CONJUNCTION WITH ALL ENGINEERING AND OTHER CONSULTANTS DRAWINGS, THE SPECIFICATION AND WITH SUCH OTHER WRITTEN INSTRUCTIONS AS MAY BE ISSUED DURING THE COURSE OF THE CONTRACT.
- G12 ANY DISCREPANCIES BETWEEN THE DRAWINGS OR THE DRAWINGS AND/OR SPECIFICATION AND/OR THE SPECIFIED STANDARDS MUST BE REPORTED TO THE SUPERINTENDENT AND A WRITTEN INSTRUCTION RECEIVED PRIOR TO PROCEEDING WITH THE WORKS. DURING THE TENDERING PROCESS TENDERS SHALL ASSUME THE LARGER OR GREATER CRITERIA IN TERMS OF COST IN THE ABSENCE OF THE OTHER INSTRUCTION.
- G13 THE CONTRACTOR SHALL REPORT TO THE SUPERINTENDENT ANY DIFFERENCE IN SITE CONDITIONS TO THOSE INDICATED ON THE DRAWINGS.
- G14 THE DRAWINGS DO NOT SHOW ALL DETAILS OF FIXTURES, INSERTS, SLEEVES, OPENING ETC, REQUIRED BY THE VARIOUS TRADES. ALL SUCH DETAILS, INCLUDING OPENINGS FOR CONSTRUCTION PURPOSES, MUST BE APPROVED BY THE SUPERINTENDENT AND A WRITTEN INSTRUCTION RECEIVED PRIOR TO PROCEEDING WITH THE WORKS.
- G15 ALL WORKMANSHIP AND MATERIALS SHALL BE IN ACCORDANCE WITH THE RELEVANT CURRENT AUSTRALIAN STANDARD INCLUDING ALL AMENDMENTS, AND THE REQUIREMENTS OF THE LOCAL STATUTORY AUTHORITY, EXCEPT WHERE VARIED BY THE CONTRACT DOCUMENTS. ANY DISCREPANCIES BETWEEN THE DRAWINGS/SPECIFICATION AND THE SPECIFIED STANDARDS MUST BE REPORTED TO THE SUPERINTENDENT AND A WRITTEN INSTRUCTION RECEIVED PRIOR TO PROCEEDING WITH THE WORKS.
- G16 ALL DIMENSION ARE IN MILLIMETERS UNLESS NOTED OTHERWISE. ALL LEVELS ARE IN METERS UNLESS OTHERWISE NOTED.
- G17 ALL DIMENSIONS RELEVANT TO SETTING OUT AND OFF-SITE WORKS SHALL BE VERIFIED BY THE CONTRACTOR BEFORE CONSTRUCTION OR FABRICATION IS COMMENCED. THE ENGINEER'S DRAWINGS SHALL NOT BE SCALED.
- G18 THE CONTRACTOR MUST MAINTAIN THE CONSTRUCTION AREA IN A SAFE CONDITION AND MUST ENSURE THAT ADEQUATE BARRIERS, LIGHT AND SIGNS ARE INSTALLED AND MAINTAINED WHERE NECESSARY IN ACCORDANCE WITH AS1742,3-1996.
- G19 TRENCHES THROUGH NATURE STRIPS AND SOFT LANDSCAPED AREAS TO BE FINISHED WITH MIN 100MM TOPSOIL AND GRASSED TO MATCH ADJACENT SURFACE LEVELS.
- G20 THE FULL WIDTH AND DEPTH OF TRENCH ABOVE OVERLAY ZONE AS DEFINED BY AS 3725 TO BE BACKFILLED AND COMPACTED TO 98% MODIFIED DRY DENSITY (SMDD).
- G21 ALL CONCRETE PIPES TO BE STEEL REINFORCED CLASS 2, RRJ UNLESS NOTED OTHERWISE.
- G22 ALL EXISTING AREAS OF PAVEMENT, PAVING, K&C, FOOTPATH MUST BE SAW-CUT NEATLY BEFORE EXCAVATION.
- G23 LOCATION OF UNDERGROUND SERVICES SHOWN ON PLAN ARE INDICATIVE ONLY. NO GUARANTEE IS GIVEN THAT ALL EXISTING SERVICES ARE SHOWN. CONSTRUCTION IS TO CONFIRM DEPTH OF ALL SERVICES CROSSING PROPOSED UNDERGROUND DRAINS PRIOR TO CONSTRUCTION, AND NOTIFY COUNCIL'S SUPERVISING OFFICER OF ANY CONFLICT IMMEDIATELY. CONTRACTOR IS TO ALLOW ADEQUATE TIME IN THEIR WORK PROGRAM FOR COUNCIL TO MODIFY THE DESIGN / ARRANGE MODIFICATIONS OF SERVICE.

FOR ON SITE WORKS (EXCLUDING SUPPLY ONLY CONTRACTS) THE LOCATION OF ALL EXISTING PITS. VALVE COVERS, ETC SHOWN ON DRAWINGS HAVE BEEN REPRODUCED FROM SURVEY. THE LOCATIONS OF UNDERGROUND SERVICES HAVE BEEN NOTED FROM EXISTING RECORDS.

- G24 TACTILE PAVER TO BE 300MMX300MM POLYURETHANE WARNING TACTILE INDICATOR TILE, COLOUR GREY TO MATCH PREVIOUS PRAM CROSSING TACTILE PAVER, BY GUARDIAN TACTILE SYSTEMS (08) 9240 1888 OR APPROVED EQUIVALENT
- G25 ANY VEGETATION TO BE REMOVED OR TRIMMED SHALL BE IN ACCORDANCE WITH PLANNING PERMIT REQUIREMENTS AND SUBJECT TO SUPERINTENDENTS APPROVAL.
- G26 EXISTING TREES TO BE RETAINED, UNLESS WHERE SPECIFIED OTHERWISE, CONTRACTOR TO TAKE CARE TO ENSURE THAT NO DAMAGES OCCUR TO TREES TO BE RETAINED AS PER TREE PROTECTION STANDARD AS 4970 2009. CONTRACTOR NOT TO PLACE SPOIL FROM EXCAVATIONS. BULK MATERIALS. HARMFUL MATERIALS OR PARKING/STORAGE MACHINERY WITHIN TREE DRIP LINES.
- G27 TREE REMOVAL: CONTRACTOR TO CONFIRM AND MARK WITH SPRAY PAINT ALL TREES TO BE REMOVED WITH DESIGNATED COUNCIL SUPERVISING OFFICER ON SITE PRIOR TO COMMENCING ANY WORK STUMP GRINDING ALL TREES TO A DEPTH OF 500MM REMOVE ALL DEBRIS OFF SITE AND REINSTATE NATURE STRIP. CONTRACTOR TO TAKE EXTREME CARE NOT TO DAMAGE OTHER RETAINED TREES, SERVICES OR OTHER INFRASTRUCTURE DURING TREE REMOVAL WORKS.
- G28 WORKS NEAR TREES: WITHIN THE TREE DRIP LINE OR 3 METERS FROM THE TREE TRUNK OR WHICHEVER IS GREATER, THE CONTRACTOR SHALL SEEK APPROVAL FROM THE COUNCIL SUPERVISING OFFICER FOR WORKS INCLUDING CUT AND FILL OPERATIONS. PRIOR TO MACHINE EXCAVATION, USE HAND EXCAVATION TO LOCATE ROOTS IN THE VICINITY OF TREES TO BE RETAINED. CONTRACTOR TO SUBMIT A WORKS METHODS STATEMENT TO COUNCIL FOR APPROVAL PRIOR TO COMMENCEMENT OF CONSTRUCTION.
- G29 ALL AREA OF PAVEMENTS, K&C AND FOOTPATHS DISTURBED BY CONTRACTOR DURING CONSTRUCTION OF DRAIN MUST BE REINSTATED TO THE ORIGINAL CONDITION.
- G30 ALL ADJACENT DISTURBED VALVES, PITS, MANHOLES, SERVICES COVERS ETC TO MATCH NEW FINISHED SURFACE LEVEL.
- G31 ALL SERVICES ARE TO BE PROTECTED DURING CONSTRUCTION. ATTENTION IS DRAWN TO MINIMUM COVER REQUIREMENTS OVER EXISTING SERVICES. FOR ON SITE WORKS (EXCLUDING SUPPLY ONLY CONTRACTS)
- G32 WHERE INTERRUPTION OR DIVERSION OF LOCAL TRAFFIC IS REQUIRED TO COMPLETE WORKS, CONTRACTOR TO SUBMIT TRAFFIC MANAGEMENT PLAN TO SUPERINTENDED FOR WRITTEN APPROVAL BY ROAD AUTHORITY - RMS OR RTA- PRIOR TO PROCEEDING.
- G33 THE SITE IS PREDOMINANTLY FILL. PAVEMENT MAY EXPERIENCE UNCONTROLED MOVEMENT DUE TO THE GROUND PROFILE UNDER.

CONCRETE NOTES

- C01 ALL WORKMANSHIP AND MATERIALS SHALL BE IN ACCORDANCE WITH AS3600-2009 CONCRETE STRUCTURES EXCEPT WHERE VARIED BY THE CONTRACT DOCUMENTS.
- C02 BEAM DEPTHS ARE WRITTEN FIRST AND INCLUDED SLAB THICKNESS. BEAMS AND SLABS ARE TO BE POURED TOGETHER UNLESS NOTED OTHERWISE.
- C03 SIZE OF CONCRETE ELEMENTS DO NOT INCLUDE THICKNESS OF APPLIED FINISHES.
- C04 NO HOLES, CHASES OR EMBEDMENT OF PIPES OTHER THAN THOSE SHOWN ON THE STRUCTURAL DRAWINGS SHALL BE MADE IN CONCRETE MEMBERS WITHOUT PRIOR APPROVAL OF THE SUPERINTENDENT.
- C05 CONSTRUCTION JOINTS SHALL BE PROPERLY FORMED AND USED ONLY WHERE SHOWN ON THE DRAWINGS OR SPECIFICALLY APPROVED BY THE SUPERINTENDENT.
- C06 ALL EXPOSED CONCRETE CORNERS TO HAVE 15MM CHAMFER U.N.O.
- C07 CAMBER OF SUSPENDED SLABS SHALL BE POSITIVE UPWARD CAMBER OF 3MM PER 1000MM SPAN UNLESS OTHERWISE STATED. BEAMS SHALL BE CAMBERED AS SHOWN ON DRAWINGS. NO CAMBER IS REQUIRED TO POST-TENSIONED BEAMS AND SLAB.

- C08 FORMWORK AND BACK PROPPING SHALL BE DESIGNED, CONSTRUCT ACCORDANCE WITH AS3610, REFER TO DRAWINGS AND SPECIFICATIO FINISHES.
- C09 UNO CONCRETE COMPONENTS AND QUALITY SHALL BE AS FOLLOWS: PRECAST CROSSING UNITS 40MPa PRECAST PAVERS 40MPa CONCRETE KERB AND CHANNEL 32MPa CONCRETE SLAB NOMINATED FOR SPORTS FACILITY 32MPa CONNECTING ROADSIDE PATHWAYS 25MPa (MAXIMUM AGGREGATE SIZE SHALL BE 20MM)
- OR AS NOTED. C10 CONCRETE DESIGN STRENGTH (fc AT 28 DAYS) AND BASIC MIX DETAIL GRADE N32 SLUMP 100MM AGGREGATE 20MM FOR FOOTINGS.
- GRADE N32 SLUMP 80MM AGGREGATE 20MM FOR PAVEMENT SLABS/W
- C11 ALL CEMENT IS TO BE GENERAL PURPOSE "PORTLAND GREY CEMENT" THE DRAWINGS AND SPECIFICATION.
- C12 CONCRETE SLUMP TO BE A MAXIMUM OF 80MM UNLESS OTHERWISE S
- C13 FREE DROPPING OF CONCRETE FROM A HEIGHT GREATER THAN 1000
- C14 SURFACES RECEIVING GROUT SHALL BE LEFT ROUGH AND FREE OF L C15 CONCRETE MUST BE CURED BY AN APPROVED METHOD IN ACCORDAN
- FOR SEVEN DAYS AFTER POURING.
- C16 REINFORCEMENT IS REPRESENTED DIAGRAMMATICALLY AND NOT NEO PROJECTION OF SCALE. C17 REINFORCEMENT SYMBOLS
- N = NORMAL DUCTILITY CLASS HOT ROLLED DEFORMED BARS 500N GF AS/NZS 4671 WITH FSY EQUAL TO 500MPA. R = NORMAL DUCTILITY CLASS 250N PLAIN ROUND BAR TO AS/NZS 467 L = LOW DUCTILITY CLASS 500L REINFORCING MESH OR BAR TO AS/NZ 500MPA
- C18 WELDING OF REINFORCEMENT SHALL NOT BE PERMITTED WITHOUT T SUPERINTENDENT.
- C19 MINIMUM CONCRETE COVER TO ALL REINFORCEMENT (FINISHES NOT SLABS (TOP) 30MM SLABS (BOTTOM) 50MM WALLS AND FOOTINGS 50MM
- C20 ALL REINFORCEMENT SHALL BE SECURELY SUPPORTED IN ITS CORRE CONCRETING BY APPROVED BAR CHAIRS, SPACERS OR SUPPORT BAR CENTRES. THE CHAIR MATERIAL SHALL SUIT THE EXPOSURE CONDITION
- C21 REINFORCEMENT FOR ANY ONE POUR SHALL BE PLACED AND TIED PF SUPERINTENDENT PRIOR TO PROCEEDING WITH POURING OF SLAB O NOTIFY SUPERINTENDENT 24HOURS PRIOR TO POURING OF SLAB OF REQUIREMENT FOR INSPECTION. CONTRACTOR SHALL NOTIFY SUPER POURING OF SLAB CONFIRMATION OF INSPECTION.
- C22 2 X N12 DIAGONAL CORNER BARS 1200MM LONG ARE REQUIRED AT AL OPENINGS IN SLABS AND WALLS.
- C23 REINFORCEMENT LENGTHS ARE IN MILLIMETRES AND ARE PLAN LENG CRANKS ARE NOT INCLUDED IN THE DIMENSION.
- C24 BARS SHOWN STAGGERED ON PLAN SHALL BE PLACED ALTERNATELY
- C25 BARS SHALL BE EVENLY DISTRIBUTED OVER THE WIDTH OF THE STRIF UNLESS NOTED OTHERWISE.
- C26 ALL EMBEDMENT'S SHALL BE HOT DIP GALVANISED.
- C27 DURING THE CONSTRUCTION OF SUSPENDED OR CANTI-LEVERED COI CONTRACTOR SHALL BE RESPONSIBLE FOR MAINTAINING THE STRUC AND ENSURING NO PART SHALL BE OVERSTRESSED UNDER CONSTRU
- C28 THE STRUCTURAL WORK SHOWN ON THESE DRAWINGS HAVE BEEN D LOADS AS FOLLOWS: PAVEMENT 3.0KPa SHADE STRUCTURES/SHELTERS 0.25KPa
- C29 CONCRETE SKATEPARK SURFACE TOLERANCES RADIUS SKATE ELEMENTS: MAX. +/- 3 MM DEVIATION OVER A 3 M LONG M FLAT SKATE ELEMENTS: MAX. +/- 3MM DEVIATION OVER A 3 M STRAIGH

SITE DRAINAGE

- SD1 SITES SHOULD BE DRAINED SO THAT WATER CANNOT POND AGAINST GROUND IMMEDIATELY ADJACENT TO ANY PAVEMENT OF CONCRETE GRADED TO FALL 50MM OVER THE FIRST METRE. WHERE THIS IS IMPRA SLOPING SITES) USE A.G. DRAINS ADJACENT TO THESE AREAS WHERE THE PAVEMENT OR STRUCTURE.
- SD2 DISCHARGE FROM ANY DRAINAGE MUST BE DIRECTED AWAY FROM TH DURING CONSTRUCTION PROCESS TO ENSURE WATER DOES POND AD EXCAVATION OR BUILDING.
- SD3 FOR ALL SITES THE NATURAL GROUND IMMEDIATELY ADJACENT TO T BE GRADED TO A UNIFORM FALL OF 50MM MIN. AWAY FROM THE PAVE THE FIRST METRE. THE SURFACE WATER AND SUB-SURFACE WATER APPROPRIATE LEGAL POINT OF DISCHARGE. REFER TO THE ATTACHED
- SD4 WATERING AND LANDSCAPE BEDS ARE NOT PERMITTED ADJACENT T THE PERIMETER CONCRETE PAVING SLAB. SHALLOW (300MM MAX.) AC INSTALLED BELOW GROUND LEVEL AT THE OUTER PERIMETER OF THE CONNECTED TO A GRAVITY FEED LEGAL POINT OF DISCHARGE. SUB-S OF PERCHED WATER TABLE MAY OCCUR WHERE SILTY CLAYS AND SA CLAY. WHERE THIS OCCURS AND AGRICULTURAL DRAIN MUST BE PRO WATER AWAY FROM THE CONCRETE PAVING SLAB & STRUCTURES. TH EMBEDDED INTO IMPERMEABLE CLAY. SPECIAL ATTENTION SHOULD B THE FOOTINGS/STRUCTURES
- SD5 PROVIDE SITE DRAINAGE TO PREVENT SURFACE SOIL SATURATION OF PAVEMENT & STRUCTURES
- SD6 CARE SHALL BE TAKEN WITH SURFACE DRAINAGE OF THE ALLOTMEN CONSTRUCTION. THE DRAINAGE SYSTEM SHALL BE COMPLETED BY TH
- SD7 PLUMBING TRENCHES SHALL BE SLOPED AWAY FROM THE BUILDING CLAY IN THE TOP 300MM WITHIN 1.5M OF THE BUILDING. THE CLAY US COMPACTED. WHERE PIPES PASS UNDER THE FOOTING & PAVEMENT BE BACKFILLED WITH CLAY OR CONCRETE TO RESTRICT THE INGRESS
- SD8 SUBSURFACE DRAINS SHALL BE FREE DRAINING AND SHALL BE ABLE MAINTAINED. SUBSURFACE DRAINS SHALL BE PROTECTED BY FILTER WHEREVER PRACTICABLE, SUBSURFACE DRAINS SHOULD BE AVOIDED STRUCTURE OR PAVEMENT.
- SD9 REFER TO SECTION 5 AND 6 AS2870-1996 AND AS2870-2011 FOR FULL CONSTRUCTION REQUIREMENTS
- SD10 REFER TO SOIL TEST AND DETAIL SHEETS FOR ADDITIONAL CONSTRUCT REQUIREMENTS WHICH FORM PART OF THIS DESIGN
- SD11 THE FOOTING & CONCRETE PAVEMENT DESIGN IS BASED ON A SITE H IF THE ABOVE DRAINAGE REQUIREMENTS CANNOT BE ACHIEVED CON FOR FURTHER ADVICE. 1000



TED AND STRIPPED IN TON FOR CLASS OF SURFACE	PREI P1	PARATION OF SUB-BASE FOR SLABS ON GROUND ALL PAVEMENT SLABS TO BE POURED OVER AN APPROPRIATE SUBGRADE MATERIAL IN COMPLIANCE WITH THE RECOMMENDATIONS PREPARED BY THE GEOTECHNICAL REPORT SUPPLIED BY CIVIL TEST PTY LTD - REPORT NO. 1190944-1. EARTHWORKS SHALL BE COMPLETED IN ACCORDANCE WITH REQUIREMENTS OF AS 3798 - "GUIDELINES ON EARTHWORKS FOR COMMERCIAL AND RESIDENTIAL	SPE	ALL I CIFICA RKINGS
S:	P2	DEVELOPMENTS" PROVIDE FILL UNDER SLAB WHERE REQUIRED TO PRODUCE FINISHED LEVELS AS SHOWN ON PLANS	L06	ALL I
	P3	CLEAR AREA UNDER SLAB OF ALL TOP SOIL CONTAINING HUMUS AND VEGETABLE MATTER 100MM MIN PIPELINES. PREVIOUS CONSTRUCTION AND OTHER MATERIALS UNSUITABLE FOR INCORPORATION IN	L07	THE AS S BOTT
AILS UNO SHALL BE AS FOLLOWS:	P4	THE WORKS. TOP SOIL MAY BE STOCKPILED FOR LATER USE. ALL OTHER MATERIALS UNSUITABLE FOR INCORPORATION IN FROM SITE OTHER THAN BEST OF FILL, SUFFICIENT OF WHICH SHALL BE RETAINED TO BALANCE EARTHWORKS.	<u>F00</u> F01	<u>)TING N</u> THE
WALLS.	P5	PRIOR TO PLACEMENT OF ANY FILL MATERIAL, THE EXPOSED SURFACE IS TO BE PROOF ROLLED WITH FULLY LOADED TANDEM TIPPER WITH TYRES INFLATED TO APPROX. 550 KPA. ALL 'SOFT SPOTS' OR AREAS SHOWING MOVEMENT TO BE EXCAVATED AND REPLACED WITH CONTROLLED FILL - IN LAYERS	101	BEFO GRO THE
E STATED ON THE DRAWINGS.	DC	NOT EXCEEDING 150MM FOR LEVEL PAVEMENT AND 200MM FOR BUILT UP AREAS - FOR RETESTING.	F02	BLIN THE
00MM IS NOT PERMITTED.	P6	RELATIVE COMPACTION OF COMPLETED WORKS SHALL BE AS FOLLOWS: ROAD, DRIVEWAY AND PAVEMENT AREAS > 0.3 M BELOW PAVEMENT SUBGRADE COMPACTED IN 150MM MAX LAYERS TO 98% OF THE MAXIMUM MODIFIED DRY DENSITY (M.M.D.D.) WHEN TESTED IN ACCORDANCE WITH AS 1289. < 0.3 BELOW PAVEMENT SURFACE SHALL BE WITHIN 85% TO 115% OF OPTIMUM MOISTURE CONTENT AND TO BE PROPERLY COMPACTED TO 98% M.M.D.D	F03	VERI OVEI OF A THE
ANCE WITH THE SPECIFICATION	P7	FILL MATERIAL SHALL BE IMPORTED GRANULAR MATERIAL, SANDSTONE, MUDSTONE OR STABLE SILURIAN CLAY. SAMPLES AND SOURCE SHALL BE PROVIDED FOR APPROVAL OF CONSULTING ENGINEER. MATERIAL IN STOCKPILES MAY BE USED		CAST (
IECESSARILY SHOWN IN TRUE	P8	ALLOW FOR THREE COMPACTION TESTS ON COMPLETED WORKS		ENG MAN
GRADE OR MESH TO AS1302 &	P9	ENSURE THAT WORKS ARE KEPT FREE DRAINING ALL TIMES. CONSTRUCT TEMPORARY SURFACE DRAINS AS REQUIRED		AND SPRI
671 WITH FSY EQUAL TO 250MPA. NZS 4671 WITH FSY EQUAL TO	P10	UNLESS NOTED ON PLAN, NO TREES TO BE REMOVED WITHOUT THE CONSENT OF THE SUPERINTENDENT.	PC2	LEVE THIC
THE APPROVAL OF THE	P11	EXTERNAL PAVEMENT AREA ARE SUBJECTED TO VARYING MOISTURE CONDITIONS, MOVEMENT OF		APPL
THE APPROVAL OF THE		THE PAVEMENT IS TO BE EXPECTED OVER TIME. IN AREAS WHERE MOVEMENT IS BEYOND EXPECTABLE SERVICEABLE LEVELS, ADJACENT PORTION OF THE CONCRETE PAVEMENT IS EITHER TO BE REPAIRED OR REMOVED AND REPLACE TO RETURN THE AFFECTED AREA TO AN EXPECTABLE CONDITION.		gro Stre Engi
	TRE	E NOTES		ALL S
RECT POSITION DURING ARS AT 1000MM MAXIMUM TIONS.	Τ1	CAREFUL AND CONTINUOUS ATTENTION SHOULD BE PAID IN THE PLACEMENT OF TREES, GARDENING AND RELATED ACTIVITIES WITHIN A BUILDING LOT AS WELL AS ITS IMMEDIATE ADJOINING PROPERTIES. THE OWNER'S ATTENTION IS DRAWN TO APPENDIX B OF AS 2870 (PERFORMANCE REQUIREMENTS AND FOUNDATION MAINTENANCE)		PC4. <u>EL FAE</u>
PRIOR TO INSPECTION BY OR WALL. CONTRACTOR SHALL	BUH	K EXCAVATION AND PAVEMENT NOTES	S1	ALL \ HB63
F PLANNED OR LIKELY ERINTENDENT 3HRS PRIOR TO		TOPSOIL (NOMINAL DEPTH 150MM) SHALL BE STRIPPED WITHIN THE LIMITS OF EARTHWORKS. QUANTITIES OF SELECTED TOPSOIL MATERIAL FOR FUTURE LANDSCAPE WORKS SHALL BE STOCKPILED AS DIRECTED BY THE SUPERINTENDENT.	S2	UNLE GRAI GRAI GRAI
ALL RE-ENTRANT CORNERS OF	B02	AFTER BULK EXCAVATION HAS BEEN COMPLETED THE FORMED SURFACE SHALL BE PROOF ROLLED AND TESTED IN ACCORDANCE WITH THE SPECIFICATION.	S3	GRAI GRAI CON
LY. RIP INDICATED ON THE DRAWINGS	B03	ALL FILLING IS TO BE CARRIED OUT IN 150MM LAYERS UNLESS OTHERWISE STATED & COMPACTED TO 98% OF MAXIMUM MODIFIED DRY DENSITY. FILLING IN ROAD RESERVES IS TO BE CARRIED OUT USING APPROVED CLAY FILL. TOPSOIL & ALL VEGETATION MATTER TO BE STRIPPED FROM SITE PRIOR TO FILLING. ALL FILLING TO COMPLY WITH AS3798.		DIME ALLC DOC
	B04	EARTHWORKS WITHIN ROAD RESERVES AND LOTS SHALL BE TESTED BY A NATA REGISTERED GEOTECHNICAL LABORATORY IN ACCORDANCE WITH AS3798 AND AS1289 AND MEET THE	S4 S5 S6	ALL I ALL I ALL S
ONCRETE ELEMENTS THE JCTURE IN A STABLE CONDITION RUCTION ACTIVITIES.	B05	REQUIREMENTS OF COUNCIL.		ALL I
DESIGNED FOR MINIMUM LIVE	200	WITH AS 3798 AND AS 1289 AND SHALL MEET THE FOLLOWING STANDARDS, UNLESS OTHERWISE SPECIFIED: I - SUB GRADE 98% MODIFIED DRY DENSITY	S7 S8	THE PLAT ALL I
		II - BASE COURSE LAYERS 98% MODIFIED DRY DENSITY III - ASPHALT 100% MODIFIED DRY DENSITY	50	ACC SUPE
MACHINE ROLLED STEEL RADIUS. GHT EDGE AS PER CLASS A.	B06	SOFT SPOTS OR HEAVE AREAS IN SUB GRADE SHALL BE EXCAVATED TO A SUITABLE FOUNDATION APPROVED BY SUPERINTENDENT, BACKFILLED WITH APPROVED GRANULAR MATERIAL OR CONTROLLED FILL IN 150MM LAYERS FOR LEVEL SLAB AND 200MM FOR BUILT UP AREAS AND COMPACTED TO 98% M.M.D.D.	S9	WHE ARE THE THE
ST OR NEAR PAVED AREAS. THE E STRUCTURES SHOULD BE	B07	REFER TO RC WALLS AND MINOR STRUCTURE TYPICAL DETAILS FOR MINIMUM BEARING CAPACITY. FOUNDATION MATERIAL FOR RC FOOTINGS TO BE 90KPa UNO.	510	THE ARE DURI
PRACTICABLE (I.E.: ON SEVERAL RE THE GROUND FALLS TOWARDS	B08	ON COMPLETION OF WORKS THE CONTRACTOR IS RESPONSIBLE FOR THE REMOVAL AND DISPOSAL OF EXCESS SPOIL FROM THE SITE, AS DIRECTED BY THE SUPERINTENDENT.	S11	THE STEE DRAV
THE CONSTRUCTION AREAS ADJACENT TO AREA OF	B09	ANY SOFT, WET OR UNSUITABLE SUB GRADE MATERIALS AS DEFINED IN THE SPECIFICATION, SHALL BE REMOVED AND REPLACED WITH AN APPROVED MATERIAL AND PROPERLY COMPACTED TO COUNCIL REQUIREMENTS.	S12	THE QUAI OF C THE ERE(
THE CONSTRUCTION AREA SHALL VEMENT AND STRUCTURE OVER R IS TO BE DRAINED TO AN HED SKETCH	B10	APPROVED FILL MATERIALS SHALL BE PLACED IN UNIFORMED LAYERS. COMPACTED. TESTED AND PROOF ROLLED IN ACCORDANCE WITH THE SPECIFICATION. THE FINISHED EARTHWORKS LEVELS SHALL BE PROOF ROLLED AND TESTED AS SPECIFIED PRIOR TO PAVEMENT CONSTRUCTION.	S13	APPF STRU
TO BUILDING(S) AND ADJACENT TO AGRICULTURAL DRAIN IS TO BE HE CONCRETE PAVING SLAB	B11	DURING CONSTRUCTION THE CONTRACTOR SHALL BE RESPONSIBLE FOR CONSTRUCTING AND MAINTAINING A TEMPORARY SITE DRAINAGE SYSTEM AND TO MAINTAIN THE SITE IN A DRY AND	S14	AND ALL S DIPP
3-SURFACE WATER IN THE FORM SANDS OVERLY IMPERMEABLE ROVIDED TO DIVERT THE FLOW OF THIS DRAIN SHOULD BE	P1 2	STABLE CONDITION. DETAILS OF THE DRAINAGE SYSTEM SHALL BE SUBMITTED FOR THE APPROVAL OF THE SUPERINTENDENT. UNLESS OTHERWISE STATED ALL BATTERS SHAPED TO FINAL PROFILE SHALL BE CONSTRUCTED AT A	WEL W1	<u>DING I</u>
BE MADE NOT TO UNDERMINE	віг	MAXIMUM BATTER/SLOPE OF 1 IN 4 IN ACCORDANCE WITH COUNCIL STANDARDS. TEMPORARY CONSTRUCTION BATTER TO BE LIMITED TO A MAXIMUM OF 1 IN 1.5. STEEPER BATTERS/SLOPES SHALL NOT BE CONSTRUCTED UNLESS APPROVED BY THE SUPERINTENDENT. STABILIZATION AND EROSION	W2	SHAL BEFC WEL
OR WATER PONDING NEAR		PROTECTION SHALL BE PROVIDED AS DIRECTED BY THE SUPERINTENDENT, AT THE CONTRACTOR'S EXPENSES. THE CONTRACTOR SHALL BE RESPONSIBLE FOR THE STABILITY OF HIS TEMPORARY WORKS.	W3	
NT FROM THE START OF THE FINISH OF CONSTRUCTION	B13	ALL UNDERGROUND SERVICES SHALL BE LAID PRIOR TO FINAL SEALING OF ANY PAVEMENTS.	W4	PRIO POSI WEL
G AND SHALL BE BACKFILLED WITH JSED FOR BACKFILLING SHALL BE NT SYSTEM, THE TRENCH SHALL SS OF WATER BENEATH	B14	ALL TRENCHES UNDER PAVED SURFACES ARE TO BE BACKFILLED WITH 20MM NOMINAL SIZE CLASS 2 CRUSHED ROCK & COMPACTED TO 98% MAXIMUM MODIFIED DRY DENSITY. REFER TO GEOTECHNICAL REPORT RECOMMENDATIONS.		SUPE DESC ON F
E TO BE INSPECTED AND ERS AND GEOTEXTILE.NOTE:	B15	DRAINAGE BEDDING TYPE IS TO BE 'HS2' IN ACCORDANCE WITH AS 3725 UNLESS OTHERWISE SPECIFIED.	W5	TEST
DED NEAR ANY CONCRETE	B16	THE SITE IS PREDOMINANTLY FILL. PAVEMENT MAY EXPERIENCE UNCONTROLED MOVEMENT DUE TO THE GROUND PROFILE UNDER.		
L SET OF DETAILING AND		IAGE AND ROAD LINEMARKING NOTES ALL SIGNAGE TO BE MANUFACTURED IN ACCORDANCE WITH AS1742 "MANUAL OF UNIFORM TRAFFIC CONTROL DEVICES"		
HAVING PROPER SITE DRAINAGE.	L02	UNLESS OTHERWISE SHOWN. ALL SIGNS AND LINEMARKINGS TO BE INSTALLED IN ACCORDANCE WITH RMS TRAFFIC ENGINEERING MANUAL VOLUME 2 "SIGN AND LINEMARKING"		
NTACT LANDSCAPE ARCHITECT	L03	ALL LINEMARKINGS TO BE CARRIED OUT BY A CONTRACTOR APPROVED BY COUNCIL SUPERINTENDENT REPRESENTATIVE.		ROJE(UMBE
1 in 20	L04	ALL REDUNDANT LINEMARKING TO BE REMOVED BY GRINDING PRIOR TO THE INSTALLATION ON NEW		$\left(\right)$
A.G drain or spoon drain to discharge into S.W.D. system IG TOWARD		LINEMARKING.		Ц.

LINEMARKING MATERIALS TO BE THERMOPLASTIC IN ACCORDANCE WITH RMS STANDARDS CATIONS FOR ROADWORKS AND BRIDGEWORKS SECTION 722 PART D - LONGLIFE PAVEMENT

L EXISTING LINEMARKING PARTIALLY AFFECTED BY THE WORKS SHALL BE FULLY REFRESHED.

E EXISTING SIGN POSTS ARE TO BE USED FOR THE REINSTATEMENT OF THE SIGNS IN LOCATIONS SHOWN ALL POSTS ARE TO BE CUT TO A STANDARD LENGTH TO MAINTAIN 2040MM BELOW THE TTOM OF THE SIGN BEFORE REINSTATEMENT.

- E ASSUMED FOUNDING LEVELS OF THE FOOTINGS IS TO BE AS INDICATED ON THE DRAWING. FORE ANY REINFORCEMENT OR CONCRETE IS PLACED, THE SAFE BEARING CAPACITY OF THE COUND IS TO BE VERIFIED BY THE GEOTECHNICAL ENGINEER. EXCAVATION SHALL CONTINUE UNTIL E REQUIRED BEARING CAPACITY IS FOUND. THE OVER- EXCAVATION SHALL BE BACK FILLED WITH INDING CONCRETE TO THE ASSUMED FOUNDING LEVEL.
- E CONTRACTOR IS TO ALLOW FOR THE ENGAGEMENT OF THE GEOTECHNICAL ENGINEER TO RIFY THE FOUNDING MATERIAL.
- ER-EXCAVATION WITHIN THE INFLUENCE ZONE (45DEGREE LINE DOWN FROM BASE OF THE WALL) ANY RETAINING WALL IS NOT ALLOWED WITHOUT THE PRIOR APPROVAL OF THE APPROVAL OF E EXCAVATION SEQUENCE BY THE SUPERINTENDENT.

CONCRET CRANES ARE TO BE LOCATED ON SLAB DURING ERECTION, DETAILS SHALL BE SUBMITTED TO THE GINEER PRIOR TO POURING GROUND FLOOR SLAB. PRIOR TO LIFTING OF ANY WALL PANELS THE NUFACTURER OR CONTRACTOR SHALL PROVIDE TO THE ENGINEER ALL RELEVANT CRANE WHEEL D OUTRIGGER LOADING TO BE APPLIED ON THE FLOOR SLAB AND SHALL PROVIDE LOAD READING AS DIRECTED BY THE ENGINEER.

- VEL AND POSITION PANELS IN THEIR FINAL POSITION USING PATENTED PLASTIC SHIMS AND 20mm ICK CONTINUOUS GROUT BED.
- OUT TO BE USED SHALL BE NON SHRINK, NON-STAINING, HAVE A 28 DAY CHARACTERISTIC RENGTH OF 40 MPa. DETAILS OF THE PROPOSED GROUT USED SHALL BE SUBMITTED TO THE GINEER FOR APPROVAL
- L SEALANTS SHALL BE AS SPECIFIED BY THE ARCHITECT.
- PANELS TO ACHIEVE CONCRETE GRADE N25 MINIMUM AT TIME OF LIFTING. REFER ALSO TO NOTE

BRICATION WORKMANSHIP AND MATERIALS SHALL BE IN ACCORDANCE WITH AS4100, AS 4600, AS1554 AND AS 63 EXCEPT WHERE VARIED BY THE CONTRACT DOCUMENTS.

- LESS NOTED OTHERWISE, ALL STEEL SHALL BE: ADE 300 PLUS FOR HOT ROLLED SECTIONS ADE 300 PLUS FOR WELDED SECTIONS ADE 300 PLUS FOR MERCHANT BAR ADE 250 PLUS FOR PLATE ADE C350 FOR RHS, CHS AND SHS
- INTRACTOR TO PROVIDE PREFERRED METHOD OF FABRICATION AND ASSEMBLY, MATERIALS, IENSIONS, LIFTING POINTS, FIXINGS, PENETRATIONS ETC FOR SUPERINTENDENT APPROVAL LOWANCE TO PREPARE SHOP DRAWINGS AS REQUIRED BY FABRICATOR TO COMPLETE WORKS AS CUMENTED.

DIMENSIONS SHALL BE VERIFIED ON SITE PRIOR TO FABRICATION.

- BOLTS, NUTS AND WASHERS SHALL BE HOT DIP GALVANISED.
- STEELWORK [STRUCTURAL] BELOW GROUND SHALL BE IN CASED IN 50MM MINIMUM CONCRETE L ROUND. REFER CD200 FOR MINIMUM COVER FOR REINFORCEMENT STEEL.
- E ENDS OF ALL TUBULAR MEMBERS ARE TO BE SEALED WITH THE MEMBER'S NOMINAL THICKNESS ATES AND CONTINUOUS FILLET WELDED UNLESS NOTED OTHERWISE.
- HOT DIPPED GALVANISED MEMBERS SHALL BE PROVIDED WITH VENT AND DRAINAGE HOLES IN CORDANCE WITH THE GALVANISER'S RECOMMENDATIONS AND TO THE ACCEPTANCE OF THE PERINTENDENT
- HERE MEMBER OR STEEL WORKS SHOWN ON THE STRUCTURAL OR ARCHITECTURAL DRAWINGS REQUIRED TO BE CURVED. BENT OR ROLLED. THE CONTRACTOR SHALL BE RESPONSIBLE FC E METHODS REQUIRED TO ACHIEVE THE REQUIRED SHAPE WITHOUT LOCALISED DISTORTION OF E MEMBERS.
- E CONTRACTOR SHALL PROVIDE AND LEAVE IN PLACE, UNTIL PERMANENT BRACING ELEMENTS E CONSTRUCTED, SUCH TEMPORARY BRACING AS IS NECESSARY TO STABILISE THE STRUCTURE RING ERECTION.
- E CONTRACTOR SHALL PROVIDE ALL CLEATS AND DRILL ALL HOLES NECESSARY FOR FIXING EEL, TIMBER AND OTHER ELEMENTS TO STEEL WHETHER OR NOT DETAILED ON THE STRUCTURAL AWINGS
- E FABRICATION AND ERECTION OF THE STRUCTURAL STEELWORK SHALL BE SUPERVISED BY ALIFIED PERSONNEL EXPERIENCED IN SUCH SUPERVISION TO ENSURE THAT ALL REQUIREMENTS OH& S AND THE DESIGN ARE MET. DETAILS OF ERECTION SEQUENCE SHALL BE SUBMITTED TO E SUPERINTENDENT FOR REVIEW PRIOR TO THE COMMENCEMENT OF ERECTION. THE APPROVED ECTION SEQUENCE SHALL NOT BE VARIED DURING THE ERECTION PROCESS WITHOUT THE PROVAL OF THE SUPERINTENDENT.
- RUCTURAL STEELWORK SHALL HAVE THE FOLLOWING SURFACE TREATMENT IN ACCORDANCE TH THE SPECIFICATION AND SHOWN ON THE DRAWINGS. ANY DISCREPANCIES IN THE DRAWINGS D SPECIFICATION* SHALL BE REPORTED TO THE SUPERINTENDENT.
- STEEL WORK (EXPECT PAINTED STEELWORK AS SPECIFIED BY THE ARCHITECTS) TO BE HOT PPED GALVANISED IN ACCORDANCE WITH THE SPECIFICATION, INCLUDING ALL BOLTS AND FIXINGS.

SHOP WELDS SHALL BE IN ACCORDANCE WITH AS 1554 UNLESS NOTED OTHERWISE. ALL WELDING ALL COMPLY WITH AS 1554 AND AS 4100.

- FORE COMMENCEMENT OF FABRICATION, CONTRACTOR TO SUBMIT DETAILS OF PROPOSED ELDING PROCEDURES TO THE SUPERINTENDENT. FABRICATOR TO PROCEED AT OWN RISK PRIOR ACCEPTANCE OF WELDING PROCEDURE.
- HER THAN SITE WELDS, IF ANY, SHOWN ON THE SHOP DRAWINGS, DO NOT WELD ON SITE WITHOUT IOR APPROVAL FROM THE SUPERINTENDENT WHEREVER POSSIBLE, LOCATE SITE WELDS IN SITIONS FOR DOWN HAND WELDING.
- ELDING SHALL BE CARRIED OUT UNDER THE IMMEDIATE AND CONTINUOUS SUPERVISION OF A PERVISOR EMPLOYED BY THE FABRICATOR. THIS PERSON SHALL HAVE QUALIFICATION AS SCRIBED IN AS1554 AND THESE QUALIFICATION SHALL BE SUBMITTED TO THE SUPERINTENDENT I REQUEST.
- STING OF WELDS 100% OF WELD TO BE VISUALLY INSPECTED.

DJECT MBER	DRAWING NUMBER	
Project // Drawing	Number:	
-1821_	CD001	

PPLY STIFF NON-SHRINK GROUT TO ALL HORIZONTAL JOINTS AND FERRULE HOLES AS REQUIRED.

REVISION

NUMBER

Revisior

A

- WARNING . CONTRACTOR TO VERIFY LOCATION: DEPTH/CLEARANCE AND ALIGNMENT OF OVERHEAD AND UNDERGROUND SERVICES. CONTRACTOR TO ACQUIRE CURRENT AND RELEVANT 'DIAL BEFORE YOU DIG/ONE CALL' SERVICES DRAWINGS AND ADHERE TO ALL REQUIREMENTS FOR WORKS NEAR SERVICES INCLUDING CLEARANCES, EASEMENTS AND INFORMING SERVICE AUTHORITIES PRIOR TO COMMENCEMENT OF WORKS. THE LOCATIONS OF UNDERGROUND SERVICES INDICATED IN THIS SET OF DRAWINGS ARE INDICATIVE ONLY. PIT LOCATIONS HAVE BEEN SURVEYED BY A LICENSED SURVEYOR.

- SITE DIMENSIONS -CONTRACTOR TO SATISFY THEMSELVES OF SITE CONDITIONS, CHANGES IN LEVEL AND DIMENSIONS PRIOR TO FABRICATION OF SITE SPECIFIC ITEMS OR PRIOR TO ORDERING/PURCHASING MATERIALS. WHERE DISCREPANCIES EXIST BETWEEN DRAWINGS AND SITE CONDITIONS CONTRACTOR TO NOTIFY SUPERINTENDENT PRIOR TO COMMENCEMENT OF WORKS.

- COPYRIGHT AND INTELLECTUAL PROPERTY RIGHTS -ENLOCUS RETAINS THE INTELLECTUAL PROPERTY RIGHT IN RELATION TO THE CONTRACT MATERIAL. THE DESIGN AS REPRESENTED BY THE DRAWING SET AND ALL DETAILS, INGENUITY AND INNOVATION REMAIN THE PROPERTY OF ENLOCUS. REFER TO CONTRACT FOR IRREVOCABLE LICENSE GRANTED TO THE CLIENT AND COPYRIGHT ARRANGEMENT. © ENLOCUS 2019



REVISION STATUS:

DRAWING STATUS

05	For Comment	18.01.22
04	For Construction	27.08.21
03	For Construction	04.08.21
02B	For Review	25.06.21
02A	For Review	24.06.21
	LANDSCAPE ARCHITE	CT CONSULTANT:
e	nlocus	ENLOCUS Level 1, 151 St Georges Rd, Fitzroy North, Victoria 3066 T : 03 9482 2202 W : www.enlocus.com
		CONSULTANTS:

STRUCTURAL ENGINEER LIGHTING & ELECTRICAL MATRIX ENGINEERING WEBB AUSTRALIA GROUP P/L 24/37 Keilor Park Drive Keilor Park, Victoria 3042 Melbourne VIC 3000 Tel: +613 9331 7522 Tel: +613 9652 0333

GROUP Level 6, 128 Exhibition St www.matrixgroup.net.au www.webbaustralia.com.au

NOTES / LEGEND:

SITE SPECIFIC NOTES: 01. REFER TO GEOTECHNICAL REPORT SUPPLIED BY CIVIL TEST PTY LTD - REPORT NO. 1190944-1 FOR ALL SUBGRADE PREPARATIONS.

INNER WEST COUNCIL

7-15 Wetherill Street, Leichhardt NSW 2040

PROJECT NAME: LEICHHARDT PARK SKATE PARK

70 Mary Street, Lilyfield NSW 2040

General Notes

SCALE: N/A FORMAT / SIZE: DESIGN REVIEW: ND APPROVAL:

A1 **REFERENCE NO**:

DATE OF ISSUE: 18.01.2022 1821 JM


CLIENT NAME:

DRAWING TITLE:

REVISION:

05

DRAWING NUMBER: 1821 CD 001




INFORMATION MATCHES. DESIGNER (ENLOCUS PTY LTD) TO BE CONTACTED

ABOVE AND UNDERGROUND SERVICES PRIOR TO COMMENCEMENT OF

- WARNING -CONTRACTOR TO VERIFY LOCATION; DEPTH/CLEARANCE AND ALIGNMENT OF OVERHEAD AND UNDERGROUND SERVICES. CONTRACTOR TO ACQUIRE CURRENT AND RELEVANT 'DIAL BEFORE YOU DIG/ONE CALL' SERVICES DRAWINGS AND ADHERE TO ALL REQUIREMENTS FOR WORKS NEAR SERVICES INCLUDING CLEARANCES, EASEMENTS AND INFORMING SERVICE AUTHORITIES PRIOR TO COMMENCEMENT OF WORKS. THE LOCATIONS OF UNDERGROUND SERVICES INDICATED IN THIS SET OF DRAWINGS ARE INDICATIVE ONLY. PIT LOCATIONS HAVE BEEN SURVEYED BY A LICENSED SURVEYOR.

- SITE DIMENSIONS -CONTRACTOR TO SATISFY THEMSELVES OF SITE CONDITIONS, CHANGES IN LEVEL AND DIMENSIONS PRIOR TO FABRICATION OF SITE SPECIFIC ITEMS OR PRIOR TO ORDERING/PURCHASING MATERIALS. WHERE DISCREPANCIES EXIST BETWEEN DRAWINGS AND SITE CONDITIONS CONTRACTOR TO NOTIFY SUPERINTENDENT PRIOR TO COMMENCEMENT OF WORKS.

- COPYRIGHT AND INTELLECTUAL PROPERTY RIGHTS -ENLOCUS RETAINS THE INTELLECTUAL PROPERTY RIGHT IN RELATION TO THE CONTRACT MATERIAL. THE DESIGN AS REPRESENTED BY THE DRAWING SET AND ALL DETAILS, INGENUITY AND INNOVATION REMAIN THE PROPERTY OF ENLOCUS. REFER TO CONTRACT FOR IRREVOCABLE LICENSE GRANTED TO THE CLIENT AND COPYRIGHT ARRANGEMENT. © ENLOCUS 2019




Tel : +613 9331 7522 Tel : +613 9652 0333 www.matrixgroup.net.au www.webbaustralia.com.au

NOTES / LEGEND:

EXIS NOTE	TING CON ES:	DITIO	NS	
	Y PREPARED BY: EY PARTNERS 29.11.2018			
	TO BE CONDUCTED FROM ADJA D BE REPAIRED AT CONTRACTO		NY DAMAGE INCURRED BY	
EXIS	TING CON	DITIO	NS	
LEGE	END:			
Ow	EXISTING TREE. CROSS REFER			
•34	PROTECT AND RETAIN ALL NOMINATED VEGETATION (TREES AND SHRUBS) FOR THE DURATION OF WORKS ON SITE. CONTRACTOR TO SUBMIT A WORKS METHOD STATEMENT FOR THE PROTECTION OF TREES AND ROOT ZONES MARKED ON SITE PLAN AS 'SIGNIFICANT'.			
+ 2,15	EXISTING SPOT LEVEL	⊖— 3.000	PROPOSED SPOT LEVEL	
<u>2,00</u>	_ EXISTING CONTOUR - MAJOR	3.00	_ PROPOSED CONTOUR - MAJOF	
	- EXISTING CONTOUR - MINOR	3.20	- PROPOSED CONTOUR - MINOR	
тт	- UNDERGROUND TELECOM	w	- WATER MAIN	
· ·	- POWER LINE		~ OVERHEAD POWER LINE	
s	- STORMWATER LINE	Sewer	- SEWER MAIN	
G	– GAS LINE	TPIL	TELECOM PIT TELECOM PILLAR	
••••	- FENCE LINE	EP	ELECTRICAL PIT POWER POLE	
	- LOT BOUNDARY	EL SW	LIGHT POLE STORMWATER MANHOLE	
<u>35000</u>	SET OUT OF GRID POINT 1&2 P PERMANENT INFRASTRUCTUR	FROM KNOWN B.M C RE.	OR CORNER OF NOMINATED	





TREE NO.:

12

13

23

INFORMATION MATCHES. DESIGNER (ENLOCUS PTY LTD) TO BE CONTACTED

. CONTRACTOR TO VERIFY DEPTH/CLEARANCE AND ALIGNMENT OF ALL ABOVE AND UNDERGROUND SERVICES PRIOR TO COMMENCEMENT OF


- WARNING -CONTRACTOR TO VERIFY LOCATION; DEPTH/CLEARANCE AND ALIGNMENT OF OVERHEAD AND UNDERGROUND SERVICES. CONTRACTOR TO ACQUIRE CURRENT AND RELEVANT 'DIAL BEFORE YOU DIG/ONE CALL' SERVICES DRAWINGS AND ADHERE TO ALL REQUIREMENTS FOR WORKS NEAR SERVICES INCLUDING CLEARANCES, EASEMENTS AND INFORMING SERVICE AUTHORITIES PRIOR TO COMMENCEMENT OF WORKS. THE LOCATIONS OF UNDERGROUND SERVICES INDICATED IN THIS SET OF DRAWINGS ARE INDICATIVE ONLY. PIT LOCATIONS HAVE BEEN SURVEYED BY A LICENSED SURVEYOR.

- SITE DIMENSIONS -CONTRACTOR TO SATISFY THEMSELVES OF SITE CONDITIONS, CHANGES IN LEVEL AND DIMENSIONS PRIOR TO FABRICATION OF SITE SPECIFIC ITEMS OR PRIOR TO ORDERING/PURCHASING MATERIALS. WHERE DISCREPANCIES EXIST BETWEEN DRAWINGS AND SITE CONDITIONS CONTRACTOR TO NOTIFY SUPERINTENDENT PRIOR TO COMMENCEMENT OF WORKS.

- COPYRIGHT AND INTELLECTUAL PROPERTY RIGHTS -ENLOCUS RETAINS THE INTELLECTUAL PROPERTY RIGHT IN RELATION TO THE CONTRACT MATERIAL. THE DESIGN AS REPRESENTED BY THE DRAWING SET AND ALL DETAILS, INGENUITY AND INNOVATION REMAIN THE PROPERTY OF ENLOCUS. REFER TO CONTRACT FOR IRREVOCABLE LICENSE GRANTED TO THE CLIENT AND COPYRIGHT ARRANGEMENT. © ENLOCUS 2019








INFORMATION MATCHES. DESIGNER (ENLOCUS PTY LTD) TO BE CONTACTED

. CONTRACTOR TO VERIFY DEPTH/CLEARANCE AND ALIGNMENT OF ALL ABOVE AND UNDERGROUND SERVICES PRIOR TO COMMENCEMENT OF

- WARNING CONTRACTOR TO VERIFY LOCATION; DEPTH/CLEARANCE AND ALIGNMENT OF OVERHEAD AND UNDERGROUND SERVICES. CONTRACTOR TO ACQUIRE CURRENT AND RELEVANT 'DIAL BEFORE YOU DIG/ONE CALL' SERVICES DRAWINGS AND ADHERE TO ALL REQUIREMENTS FOR WORKS NEAR SERVICES INCLUDING CLEARANCES, EASEMENTS AND INFORMING SERVICE AUTHORITIES PRIOR TO COMMENCEMENT OF WORKS. THE LOCATIONS OF UNDERGROUND SERVICES INDICATED IN THIS SET OF DRAWINGS ARE INDICATIVE ONLY. PIT LOCATIONS HAVE BEEN SURVEYED BY A LICENSED SURVEYOR.

- SITE DIMENSIONS -CONTRACTOR TO SATISFY THEMSELVES OF SITE CONDITIONS, CHANGES IN LEVEL AND DIMENSIONS PRIOR TO FABRICATION OF SITE SPECIFIC ITEMS OR PRIOR TO ORDERING/PURCHASING MATERIALS. WHERE DISCREPANCIES EXIST BETWEEN DRAWINGS AND SITE CONDITIONS CONTRACTOR TO NOTIFY SUPERINTENDENT PRIOR TO COMMENCEMENT OF WORKS.

- COPYRIGHT AND INTELLECTUAL PROPERTY RIGHTS -ENLOCUS RETAINS THE INTELLECTUAL PROPERTY RIGHT IN RELATION TO THE CONTRACT MATERIAL. THE DESIGN AS REPRESENTED BY THE DRAWING SET AND ALL DETAILS, INGENUITY AND INNOVATION REMAIN THE PROPERTY OF ENLOCUS. REFER TO CONTRACT FOR IRREVOCABLE LICENSE GRANTED TO THE CLIENT AND COPYRIGHT ARRANGEMENT. © ENLOCUS 2019



STRUCTURAL ENGINEER LIGHTING & ELECTRICAL: MATRIX ENGINEERING WEBB AUSTRALIA

GROUP P/L 24/37 Keilor Park Drive Level 6, 128 Exhibition St Keilor Park, Victoria 3042 Melbourne VIC 3000 Tel : +613 9331 7522 Tel : +613 9652 0333 www.matrixgroup.net.au www.webbaustralia.com.au

GROUP

NOTES / LEGEND:

SITE NOTES:

01. CONTRACTOR TO VERIFY LOCATION; DEPTH/CLEARANCE AND ALIGNMENT OF ALL OVERHEAD AND UNDERGROUND SERVICES INDICATED ON CURRENT AND RELEVANT 'DIAL BEFORE YOU DIG/ONE CALL' SERVICES DRAWINGS.CONTRACTOR TO REQUEST ADDITIONAL SERVICES RECORDS FROM COUNCIL. WHERE SERVICES ACCESS PITS, LIGHT POLES, METRES/VALVES ETC EXIST ON SITE CONTRACTOR TO ASSUME GENERAL ALIGNMENT OF UNDERGROUND PIPES, CONDUITS, CABLES ETC AND VERIFY ALIGNMENT AND MARK ON SITE PRIOR TO COMMENCEMENT OF WORKS 02. LICENSED SURVEYOR TO BE USED TO LOCATE HEIGHT DATUM & SET OUT POINT AS SHOWN ON DRAWINGS PRIOR TO COMMENCEMENT OF WORKS. CONTRACTOR TO INFORM SUPERINTENDENT OF ANY DISCREPANCIES PRIOR TO COMMENCING WORKS. 03. 150MM (MINIMUM) SITE SCRAPE TO AREA OF SKATEPARK. EXCAVATED TOP SOIL TO BE CLEARED OF VEGETATIVE MATTER AND STOCKPILED ON SITE FOR PLACEMENT ON EMBANKMENTS PRIOR TO

LANDSCAPE TREATMENT.

SITE LEGEND:


	PROPOSED SKATEPARK - FLAT BANK.			
<	PROPOSED SKATEPARK - TRANSITION (QUARTER PIPE).			
	PROPOSED SKATEPARK - ROL	L OVER.		
OLP	PROPOSED LIGHT POLES, SHOWN INDICATIVE ONLY. REFER TO ELECTRICAL ENGINEERING DRAWINGS.			
×	PROPOSED TREES. REFER TO PLANTING PLAN CD400.			
0 34	PROTECT AND RETAIN ALL NOMINATED VEGETATION (TREES AND SHRUBS) FOR THE DURATION OF WORKS ON SITE. CONTRACTOR TO SUBMIT A WORKS METHOD STATEMENT FOR THE PROTECTION OF TREES AND ROOT ZONES MARKED ON SITE PLAN AS 'SIGNIFICANT'.			
2,15	EXISTING SPOT LEVEL	⊖— 3.000	PROPOSED SPOT LEVEL	
<u>2,00</u>	_ EXISTING CONTOUR - MAJOR	3.00	PROPOSED CONTOUR - MAJOR	
	- EXISTING CONTOUR - MINOR	3.20	PROPOSED CONTOUR - MINOR	
т	- UNDERGROUND TELECOM	w	WATER MAIN	
· ·	- POWER LINE		OVERHEAD POWER LINE	
2	- STORMWATER LINE	Sewer	SEWER MAIN	
G	– GAS LINE		TELECOM PIT TELECOM PILLAR	
••••	- FENCE LINE	EP	ELECTRICAL PIT POWER POLE	
		EL	LIGHT POLE	
05000	- LOT BOUNDARY	SW	STORMWATER MANHOLE	
<u>435000</u>	SET OUT OF GRID POINT 1&2 F		R CORNER OF NOMINATED	
	FERIVIAINENT INFRASTRUCTUR	ΛΕ.		



NOTE: ALL PROPOSED ELECTRICAL WORKS UNDER 1-100 YEAR FLOOD BENCHMARKS TO BE APPROPRIATELY WATERPROOFED. ALL WORKS THAT ARE **EITHER**:

> A) 450MM ABOVE EXISTING SPOT LEVEL, OR B) BELOW AHD 2.240 M

ARE ALL ELECTRICAL CONDUITS, CONDUIT CONNECTIONS, ELECTRICAL PIT (NEW AND EXISTING) CONNECTIONS, AND LOCKABLE SSO AT SW CORNER, AND ARE TO HAVE IP67 RATING (SUBMERGIBLE TO 1M FOR 30 MIN).




INFORMATION MATCHES. DESIGNER (ENLOCUS PTY LTD) TO BE CONTACTED

. CONTRACTOR TO VERIFY DEPTH/CLEARANCE AND ALIGNMENT OF ALL ABOVE AND UNDERGROUND SERVICES PRIOR TO COMMENCEMENT OF

- WARNING -CONTRACTOR TO VERIFY LOCATION; DEPTH/CLEARANCE AND ALIGNMENT OF OVERHEAD AND UNDERGROUND SERVICES. CONTRACTOR TO ACQUIRE CURRENT AND RELEVANT 'DIAL BEFORE YOU DIG/ONE CALL' SERVICES DRAWINGS AND ADHERE TO ALL REQUIREMENTS FOR WORKS NEAR SERVICES INCLUDING CLEARANCES, EASEMENTS AND INFORMING SERVICE AUTHORITIES PRIOR TO COMMENCEMENT OF WORKS. THE LOCATIONS OF UNDERGROUND SERVICES INDICATED IN THIS SET OF DRAWINGS ARE INDICATIVE ONLY. PIT LOCATIONS HAVE BEEN SURVEYED BY A LICENSED SURVEYOR.

- SITE DIMENSIONS -CONTRACTOR TO SATISFY THEMSELVES OF SITE CONDITIONS, CHANGES IN LEVEL AND DIMENSIONS PRIOR TO FABRICATION OF SITE SPECIFIC ITEMS OR PRIOR TO ORDERING/PURCHASING MATERIALS. WHERE DISCREPANCIES EXIST BETWEEN DRAWINGS AND SITE CONDITIONS CONTRACTOR TO NOTIFY SUPERINTENDENT PRIOR TO COMMENCEMENT OF WORKS.

- COPYRIGHT AND INTELLECTUAL PROPERTY RIGHTS -ENLOCUS RETAINS THE INTELLECTUAL PROPERTY RIGHT IN RELATION TO THE CONTRACT MATERIAL. THE DESIGN AS REPRESENTED BY THE DRAWING SET AND ALL DETAILS, INGENUITY AND INNOVATION REMAIN THE PROPERTY OF ENLOCUS. REFER TO CONTRACT FOR IRREVOCABLE LICENSE GRANTED TO THE CLIENT AND COPYRIGHT ARRANGEMENT. © ENLOCUS 2019



STRUCTURAL ENGINEER LIGHTING & ELECTRICAL: MATRIX ENGINEERING WEBB AUSTRALIA

GROUP P/L 24/37 Keilor Park Drive Keilor Park, Victoria 3042 Melbourne VIC 3000 Tel : +613 9331 7522 Tel : +613 9652 0333 www.matrixgroup.net.au www.webbaustralia.com.au

LANDSCAPE TREATMENT

GROUP Level 6, 128 Exhibition St


NOTES / LEGEND:


SITE NOTES:

01. CONTRACTOR TO VERIFY LOCATION; DEPTH/CLEARANCE AND ALIGNMENT OF ALL OVERHEAD AND UNDERGROUND SERVICES INDICATED ON CURRENT AND RELEVANT 'DIAL BEFORE YOU DIG/ONE CALL' SERVICES DRAWINGS.CONTRACTOR TO REQUEST ADDITIONAL SERVICES RECORDS FROM COUNCIL. WHERE SERVICES ACCESS PITS, LIGHT POLES, METRES/VALVES ETC EXIST ON SITE CONTRACTOR TO ASSUME GENERAL ALIGNMENT OF UNDERGROUND PIPES, CONDUITS, CABLES ETC AND VERIFY ALIGNMENT AND MARK ON SITE PRIOR TO COMMENCEMENT OF WORKS 02. LICENSED SURVEYOR TO BE USED TO LOCATE HEIGHT DATUM & SET OUT POINT AS SHOWN ON DRAWINGS PRIOR TO COMMENCEMENT OF WORKS. CONTRACTOR TO INFORM SUPERINTENDENT OF ANY DISCREPANCIES PRIOR TO COMMENCING WORKS. 03. 150MM (MINIMUM) SITE SCRAPE TO AREA OF SKATEPARK. EXCAVATED TOP SOIL TO BE CLEARED OF VEGETATIVE MATTER AND STOCKPILED ON SITE FOR PLACEMENT ON EMBANKMENTS PRIOR TO

SITE | EGEND:


	PROPOSED SKATEPARK - FLAT BANK.				
	PROPOSED SKATEPARK - TRANSITION (QUARTER PIPE).				
	PROPOSED SKATEPARK - ROLL OVER.				
OLP	PROPOSED LIGHT POLES, SHOWN INDICATIVE ONLY. REFER TO ELECTRICAL ENGINEERING DRAWINGS.				
×	PROPOSED TREES. REFER TO PLANTING PLAN CD400.				
•34	PROTECT AND RETAIN ALL NOMINATED VEGETATION (TREES AND SHRUBS) FOR THE DURATION OF WORKS ON SITE. CONTRACTOR TO SUBMIT A WORKS METHOD STATEMENT FOR THE PROTECTION OF TREES AND ROOT ZONES MARKED ON SITE PLAN AS 'SIGNIFICANT'.				
+ 2,15	EXISTING SPOT LEVEL	⊖— 3.000	PROPOSED SPOT LEVEL		
<u>2.00</u>	EXISTING CONTOUR - MAJOR	3.00	PROPOSED CONTOUR - MAJOR		
	EXISTING CONTOUR - MINOR	3.20	PROPOSED CONTOUR - MINOR		
т	- UNDERGROUND TELECOM	w	WATER MAIN		
· ·	- POWER LINE		OVERHEAD POWER LINE		
S	- STORMWATER LINE	—— Sewer ——	SEWER MAIN		
G	- GAS LINE		TELECOM PIT TELECOM PILLAR		
	- FENCE LINE	EPIT EP EL	ELECTRICAL PIT POWER POLE LIGHT POLE		
	LOT BOUNDARY	SW	STORMWATER MANHOLE		
ტ <mark>35000</mark> ტ	SET OUT OF GRID POINT 1&2 F PERMANENT INFRASTRUCTUR	ROM KNOWN B.M O			






- SITE DIMENSIONS -CONTRACTOR TO SATISFY THEMSELVES OF SITE CONDITIONS, CHANGES IN LEVEL AND DIMENSIONS PRIOR TO FABRICATION OF SITE SPECIFIC ITEMS OR PRIOR TO ORDERING/PURCHASING MATERIALS. WHERE DISCREPANCIES EXIST BETWEEN DRAWINGS AND SITE CONDITIONS CONTRACTOR TO NOTIFY SUPERINTENDENT PRIOR TO COMMENCEMENT OF WORKS.

- COPYRIGHT AND INTELLECTUAL PROPERTY RIGHTS -ENLOCUS RETAINS THE INTELLECTUAL PROPERTY RIGHT IN RELATION TO THE CONTRACT MATERIAL. THE DESIGN AS REPRESENTED BY THE DRAWING SET AND ALL DETAILS, INGENUITY AND INNOVATION REMAIN THE PROPERTY OF ENLOCUS. REFER TO CONTRACT FOR IRREVOCABLE LICENSE GRANTED TO THE CLIENT AND COPYRIGHT ARRANGEMENT. © ENLOCUS 2019



INNER WEST COUNCIL 7-15 Wetherill Street, Leichhardt NSW 2040

PROJECT NAME: LEICHHARDT PARK SKATE PARK 70 Mary Street, Lilyfield NSW 2040



CONNECTS TO CD006-B


G

REVISION: 1821_CD 006-A 05

1821


JM


CLIENT NAME:




- SITE DIMENSIONS -CONTRACTOR TO SATISFY THEMSELVES OF SITE CONDITIONS, CHANGES IN LEVEL AND DIMENSIONS PRIOR TO FABRICATION OF SITE SPECIFIC ITEMS OR PRIOR TO ORDERING/PURCHASING MATERIALS. WHERE DISCREPANCIES EXIST BETWEEN DRAWINGS AND SITE CONDITIONS CONTRACTOR TO NOTIFY SUPERINTENDENT PRIOR TO COMMENCEMENT OF WORKS.

- COPYRIGHT AND INTELLECTUAL PROPERTY RIGHTS -ENLOCUS RETAINS THE INTELLECTUAL PROPERTY RIGHT IN RELATION TO THE CONTRACT MATERIAL. THE DESIGN AS REPRESENTED BY THE DRAWING SET AND ALL DETAILS, INGENUITY AND INNOVATION REMAIN THE PROPERTY OF ENLOCUS. REFER TO CONTRACT FOR IRREVOCABLE LICENSE GRANTED TO THE CLIENT AND COPYRIGHT ARRANGEMENT. © ENLOCUS 2019









- SITE DIMENSIONS -CONTRACTOR TO SATISFY THEMSELVES OF SITE CONDITIONS, CHANGES IN LEVEL AND DIMENSIONS PRIOR TO FABRICATION OF SITE SPECIFIC ITEMS OR PRIOR TO ORDERING/PURCHASING MATERIALS. WHERE DISCREPANCIES EXIST BETWEEN DRAWINGS AND SITE CONDITIONS CONTRACTOR TO NOTIFY SUPERINTENDENT PRIOR TO COMMENCEMENT OF WORKS.

- COPYRIGHT AND INTELLECTUAL PROPERTY RIGHTS -ENLOCUS RETAINS THE INTELLECTUAL PROPERTY RIGHT IN RELATION TO THE CONTRACT MATERIAL. THE DESIGN AS REPRESENTED BY THE DRAWING SET AND ALL DETAILS, INGENUITY AND INNOVATION REMAIN THE PROPERTY OF ENLOCUS. REFER TO CONTRACT FOR IRREVOCABLE LICENSE GRANTED TO THE CLIENT AND COPYRIGHT ARRANGEMENT. © ENLOCUS 2019 DRAWING STATUS:





REVISION STATUS:


05	For Comment	18.01.22
04	For Construction	27.08.21
03	For Construction	04.08.21
02B	For Review	25.06.21
02A	For Review	24.06.21
	LANDSCAPE ARCHIT	ECT CONSULTANT:
e	nlocus	ENLOCUS Level 1, 151 St Georges Rd, Fitzroy North, Victoria 3066 T:03 9482 2202 W:www.enlocus.com
		CONSULTANTS:



www.matrixgroup.net.au www.webbaustralia.com.au


NOTES / LEGEND:

LEVEL NOTES: 01. ALL LEVELS TO BE READ IN CONJUNCTION WITH SITE & GRADING PLANS AND SECTIONS. DESIGNER (ENLOCUS PTY LTD) TO BE CONTACTED WITH ANY DISCREPANCIES OR REQUIRED CLARITY FOR APPROVAL IN WRITING PRIOR TO WORKS COMMENCING/CONTINUING.			
LEV	LEVELS LEGEND:		
	75X125 X 4MM M/S RHS 'DURAGAL' COPING.		
	50MM N.B. GALVANISED CHS COPING. ALL DIMENSIONS TO FRONT FACE OF COPING.		
	50MM ROLL-OVER RADIUS TO TOP OF TRANSITION OR BANK.		
	200MM ROLL-OVER RADIUS TO TOP OF BANK.		
\[RC TRANSITION (QUARTER PIPE). REFER TO SECTIONS CD100.		
	RC FLAT BANK. REFER TO SECTIONS CD100.		
G— 74.000	BOTTOM / TOP OF WALL (BW / TW) BOTTOM / TOP OF LEDGE (BL / TL) BOTTOM / TOP OF STEP (BS / TS) C ENTRE POINT OF LEVEL OF RAIL UPRIGHT (CP).		
	SKATE DRAINAGE PIT. REFER TO CD008		
	DRAINAGE PIT. REFER TO CD008		
TP 5.45	TOP OF PIT (TP) REFER TO CD008		
/+	INDICATES SPOT LOCATION FOR ISOLATED HIGH POINT AND DIRECTION (ARROW) OF FALL.		




CONNECTS TO CD007-B

G 60m,0




- SITE DIMENSIONS -CONTRACTOR TO SATISFY THEMSELVES OF SITE CONDITIONS, CHANGES IN LEVEL AND DIMENSIONS PRIOR TO FABRICATION OF SITE SPECIFIC ITEMS OR PRIOR TO ORDERING/PURCHASING MATERIALS. WHERE DISCREPANCIES EXIST BETWEEN DRAWINGS AND SITE CONDITIONS CONTRACTOR TO NOTIFY SUPERINTENDENT PRIOR TO COMMENCEMENT OF WORKS.

- COPYRIGHT AND INTELLECTUAL PROPERTY RIGHTS -ENLOCUS RETAINS THE INTELLECTUAL PROPERTY RIGHT IN RELATION TO THE CONTRACT MATERIAL. THE DESIGN AS REPRESENTED BY THE DRAWING SET AND ALL DETAILS, INGENUITY AND INNOVATION REMAIN THE PROPERTY OF ENLOCUS. REFER TO CONTRACT FOR IRREVOCABLE LICENSE GRANTED TO THE CLIENT AND COPYRIGHT ARRANGEMENT. © ENLOCUS 2019










E			
)F 'EL	PIPE LENGTH (OUTLET)	PIT DEPTH	COMMENTS
I	N/A	1.030 M	CONTRACTOR TO CONFIRM PIT SIZE ON SITE PRIOR TO COMMENCEMENT OF WORKS.
I	11.286 M	0.517 M	REFER TO CD210_C.
I	1.455 M	0.450 M	REFER TO CD205_D.
I	27.700 M	0.900 M	REFER TO CD205_A.
	20.5 M	0.300 M	REFER TO CD205_C.

- SITE DIMENSIONS -CONTRACTOR TO SATISFY THEMSELVES OF SITE CONDITIONS, CHANGES IN LEVEL AND DIMENSIONS PRIOR TO FABRICATION OF SITE SPECIFIC ITEMS OR PRIOR TO ORDERING/PURCHASING MATERIALS. WHERE DISCREPANCIES EXIST BETWEEN DRAWINGS AND SITE CONDITIONS CONTRACTOR TO NOTIFY SUPERINTENDENT PRIOR TO COMMENCEMENT OF WORKS.

- COPYRIGHT AND INTELLECTUAL PROPERTY RIGHTS -ENLOCUS RETAINS THE INTELLECTUAL PROPERTY RIGHT IN RELATION TO THE CONTRACT MATERIAL. THE DESIGN AS REPRESENTED BY THE DRAWING SET AND ALL DETAILS, INGENUITY AND INNOVATION REMAIN THE PROPERTY OF ENLOCUS. REFER TO CONTRACT FOR IRREVOCABLE LICENSE GRANTED TO







NSW 2040

70 Mary Street,

Lilyfield NSW 2040

INNER WEST COUNCIL 7-15 Wetherill Street, Leichhardt

LEICHHARDT PARK SKATE PARK


DATE OF ISSUE: 18.01.2022 A1 **REFERENCE NO**: 1821 JM

REVISION: 1821_CD 008 05

CLIENT NAME:

PROJECT NAME:

DRAWING TITLE:



- SITE DIMENSIONS -CONTRACTOR TO SATISFY THEMSELVES OF SITE CONDITIONS, CHANGES IN LEVEL AND DIMENSIONS PRIOR TO FABRICATION OF SITE SPECIFIC ITEMS OR PRIOR TO ORDERING/PURCHASING MATERIALS. WHERE DISCREPANCIES EXIST BETWEEN DRAWINGS AND SITE CONDITIONS CONTRACTOR TO NOTIFY SUPERINTENDENT PRIOR TO COMMENCEMENT OF WORKS.

- COPYRIGHT AND INTELLECTUAL PROPERTY RIGHTS -ENLOCUS RETAINS THE INTELLECTUAL PROPERTY RIGHT IN RELATION TO THE CONTRACT MATERIAL. THE DESIGN AS REPRESENTED BY THE DRAWING SET AND ALL DETAILS, INGENUITY AND INNOVATION REMAIN THE PROPERTY OF ENLOCUS. REFER TO CONTRACT FOR IRREVOCABLE LICENSE GRANTED TO THE CLIENT AND COPYRIGHT ARRANGEMENT. © ENLOCUS 2019 DRAWING STATUS

CONNECTS TO CD009-B

REVISION STATUS: 05 For Comment 18.01.22 04 For Construction 27.08.21 For Constructior 04.08.21 25.06.21 02B For Review 02A For Review 24.06.21 LANDSCAPE ARCHITECT CONSULTANT: ENLOCUS enlocus Level 1, 151 St Georges Rd, Fitzroy North, Victoria 3066



MATRIX ENGINEERING WEBB AUSTRALIA **GROUP P/L** 24/37 Keilor Park Drive

FOR

COMMENT

GROUP Level 6, 128 Exhibition St Keilor Park, Victoria 3042 Melbourne VIC 3000 Tel : +613 9331 7522 Tel : +613 9652 0333

www.matrixgroup.net.au www.webbaustralia.com.au

NOTES / LEGEND:

SETOUT AND DIMENSION NOTES:


01. CONTRACTOR TO VERIFY ALL DIMENSIONS AND SITE DIMENSIONS. ANY DISCREPANCIES TO BE REPORTED TO SUPERINTENDENT PRIOR TO PROCEEDING WITH WORKS. 02. LICENSED SURVEYOR TO BE USED TO LOCATE HEIGHT DATUM & SET OUT POINT AS SHOWN ON DRAWINGS PRIOR TO COMMENCEMENT OF WORKS. CONTRACTOR TO INFORM SUPERINTENDENT OF ANY DISCREPANCIES PRIOR TO COMMENCING WORKS.

03. GENERAL ARRANGEMENT OF SITE TO BE PEGGED OUT AND APPROVAL BY SUPERINTENDENT RECEIVED PRIOR TO PROCEEDING WITH WORKS.

SETOUT AND DIMENSION LEGEND: 75X125 X 4MM M/S RHS 'DURAGAL' COPING. 50MM N.B. GALVANISED CHS COPING. ALL DIMENSIONS TO FRONT FACE OF COPING. ---50MM ROLL-OVER RADIUS TO TOP OF TRANSITION OR BANK. 200MM ROLL-OVER RADIUS TO TOP OF BANK. RC TRANSITION (QUARTER PIPE). REFER TO SECTIONS CD100. RC FLAT BANK. REFER TO SECTIONS CD100. \square GENERAL WORKS DIMENSIONS. 1000 X 2206 Y 1686 GENERAL WORKS SET OUT X & Y CO-ORDINATES. REFER DEMOLITION PLAN CD003 FOR SITE CONSTRUCTION GRID SET OUT. CP POST ANNOTATION TP REFERS TO CENTER POINT OF POST OR UPRIGHT.




G 60m,0



- SITE DIMENSIONS -CONTRACTOR TO SATISFY THEMSELVES OF SITE CONDITIONS, CHANGES IN LEVEL AND DIMENSIONS PRIOR TO FABRICATION OF SITE SPECIFIC ITEMS OR PRIOR TO ORDERING/PURCHASING MATERIALS. WHERE DISCREPANCIES EXIST BETWEEN DRAWINGS AND SITE CONDITIONS CONTRACTOR TO NOTIFY SUPERINTENDENT PRIOR TO COMMENCEMENT OF WORKS.


- COPYRIGHT AND INTELLECTUAL PROPERTY RIGHTS -ENLOCUS RETAINS THE INTELLECTUAL PROPERTY RIGHT IN RELATION TO THE CONTRACT MATERIAL. THE DESIGN AS REPRESENTED BY THE DRAWING SET AND ALL DETAILS, INGENUITY AND INNOVATION REMAIN THE PROPERTY OF ENLOCUS. REFER TO CONTRACT FOR IRREVOCABLE LICENSE GRANTED TO THE CLIENT AND COPYRIGHT ARRANGEMENT. © ENLOCUS 2019



DRAWING NUMBER:

1821_CD 009-B 05

REVISION:



- SITE DIMENSIONS -CONTRACTOR TO SATISFY THEMSELVES OF SITE CONDITIONS, CHANGES IN LEVEL AND DIMENSIONS PRIOR TO FABRICATION OF SITE SPECIFIC ITEMS OR PRIOR TO ORDERING/PURCHASING MATERIALS. WHERE DISCREPANCIES EXIST BETWEEN DRAWINGS AND SITE CONDITIONS CONTRACTOR TO NOTIFY SUPERINTENDENT PRIOR TO COMMENCEMENT OF WORKS.

- COPYRIGHT AND INTELLECTUAL PROPERTY RIGHTS -ENLOCUS RETAINS THE INTELLECTUAL PROPERTY RIGHT IN RELATION TO THE CONTRACT MATERIAL. THE DESIGN AS REPRESENTED BY THE DRAWING SET AND ALL DETAILS, INGENUITY AND INNOVATION REMAIN THE PROPERTY OF ENLOCUS. REFER TO CONTRACT FOR IRREVOCABLE LICENSE GRANTED TO THE CLIENT AND COPYRIGHT ARRANGEMENT. © ENLOCUS 2019 DRAWING STATUS

CONNECTS TO CD010-B

REVISION STATUS: 05 For Comment 18.01.22 04 For Construction 27.08.21 03 For Construction 04.08.21 02B For Review 25.06.21 02A For Review 24.06.21 LANDSCAPE ARCHITECT CONSULTANT: ENLOCUS Level 1, 151 St Georges Rd, Fitzroy North, Victoria 3066 enlocus

T : 03 9482 2202 W : www.enlocus.com CONSULTANTS:

 STRUCTURAL ENGINEER
 LIGHTING & ELECTRICAL:

 MATRIX ENGINEERING
 WEBB AUSTRALIA
 GROUP P/L 24/37 Keilor Park Drive Keilor Park, Victoria 3042 Melbourne VIC 3000

FOR

COMMENT

GROUP Level 6, 128 Exhibition St Tel : +613 9331 7522 Tel : +613 9652 0333

www.matrixgroup.net.au www.webbaustralia.com.au


NOTES / LEGEND:

SETOUT AND DIMENSION NOTES:


01. CONTRACTOR TO VERIFY ALL DIMENSIONS AND SITE DIMENSIONS. ANY DISCREPANCIES TO BE REPORTED TO SUPERINTENDENT PRIOR TO PROCEEDING WITH WORKS. 02. LICENSED SURVEYOR TO BE USED TO LOCATE HEIGHT DATUM & SET OUT POINT AS SHOWN ON DRAWINGS PRIOR TO COMMENCEMENT OF WORKS. CONTRACTOR TO INFORM SUPERINTENDENT OF ANY DISCREPANCIES PRIOR TO COMMENCING WORKS.

03. GENERAL ARRANGEMENT OF SITE TO BE PEGGED OUT AND APPROVAL BY SUPERINTENDENT RECEIVED PRIOR TO PROCEEDING WITH WORKS.

SETOUT AND DIMENSION LEGEND: 75X125 X 4MM M/S RHS 'DURAGAL' COPING. 50MM N.B. GALVANISED CHS COPING. ALL DIMENSIONS TO FRONT FACE OF COPING. ---50MM ROLL-OVER RADIUS TO TOP OF TRANSITION OR BANK. 200MM ROLL-OVER RADIUS TO TOP OF BANK. RC TRANSITION (QUARTER PIPE). REFER TO SECTIONS CD100. ____1 RC FLAT BANK. REFER TO SECTIONS CD100. GENERAL WORKS DIMENSIONS. X 2206 Y 1686 Y 1686 GENERAL WORKS SET OUT X & Y CO-ORDINATES. REFER DEMOLITION PLAN TP CD003 FOR SITE CONSTRUCTION GRID SET OUT. CP POST ANNOTATION REFERS TO CENTER POINT OF POST OR UPRIGHT.




(G)





- SITE DIMENSIONS -CONTRACTOR TO SATISFY THEMSELVES OF SITE CONDITIONS, CHANGES IN LEVEL AND DIMENSIONS PRIOR TO FABRICATION OF SITE SPECIFIC ITEMS OR PRIOR TO ORDERING/PURCHASING MATERIALS. WHERE DISCREPANCIES EXIST BETWEEN DRAWINGS AND SITE CONDITIONS CONTRACTOR TO NOTIFY SUPERINTENDENT PRIOR TO COMMENCEMENT OF WORKS.

- COPYRIGHT AND INTELLECTUAL PROPERTY RIGHTS -ENLOCUS RETAINS THE INTELLECTUAL PROPERTY RIGHT IN RELATION TO THE CONTRACT MATERIAL. THE DESIGN AS REPRESENTED BY THE DRAWING SET AND ALL DETAILS, INGENUITY AND INNOVATION REMAIN THE PROPERTY OF ENLOCUS. REFER TO CONTRACT FOR IRREVOCABLE LICENSE GRANTED TO THE CLIENT AND COPYRIGHT ARRANGEMENT. © ENLOCUS 2019




CLIENT NAME: **INNER WEST COUNCIL** 7-15 Wetherill Street, Leichhardt NSW 2040 **PROJECT NAME:** LEICHHARDT PARK SKATE PARK 70 Mary Street, Lilyfield NSW 2040 DRAWING TITLE: **Dimension Plan SCALE:** 1:100 DATE OF ISSUE: 18.01.2022 FORMAT / SIZE: A1 REFERENCE NO: 1821 **DESIGN REVIEW:** ND **APPROVAL**: JM **REVISION:** DRAWING NUMBER: 1821_CD 010-B 05












- SITE DIMENSIONS -CONTRACTOR TO SATISFY THEMSELVES OF SITE CONDITIONS, CHANGES IN LEVEL AND DIMENSIONS PRIOR TO FABRICATION OF SITE SPECIFIC ITEMS OR PRIOR TO ORDERING/PURCHASING MATERIALS. WHERE DISCREPANCIES EXIST BETWEEN DRAWINGS AND SITE CONDITIONS CONTRACTOR TO NOTIFY SUPERINTENDENT PRIOR TO COMMENCEMENT OF WORKS.

- COPYRIGHT AND INTELLECTUAL PROPERTY RIGHTS -ENLOCUS RETAINS THE INTELLECTUAL PROPERTY RIGHT IN RELATION TO THE CONTRACT MATERIAL. THE DESIGN AS REPRESENTED BY THE DRAWING SET AND ALL DETAILS, INGENUITY AND INNOVATION REMAIN THE PROPERTY OF ENLOCUS. REFER TO CONTRACT FOR IRREVOCABLE LICENSE GRANTED TO THE CLIENT AND COPYRIGHT ARRANGEMENT. © ENLOCUS 2019





Fitzroy North, Victoria 3066 T : 03 9482 2202 W:www.enlocus.com CONSULTANTS:

 STRUCTURAL ENGINEER
 LIGHTING & ELECTRICAL:

 MATRIX ENGINEERING
 WEBB AUSTRALIA
 GROUP P/L

24/37 Keilor Park Drive Keilor Park, Victoria 3042 Melbourne VIC 3000 Tel : +613 9331 7522 Tel : +613 9652 0333 www.matrixgroup.net.au www.webbaustralia.com.au

GROUP Level 6, 128 Exhibition St

NOTES / LEGEND:

CONCRETE JOINTS NOTES:

01. REFER TO GEOTECHNICAL REPORT SUPPLIED BY CIVIL TEST PTY LTD - REPORT NO. 1190944-1, FOR ALL SUBGRADE PREPARATIONS. 02. SAW CUT TO 32MPa RC SLABS MIN 24 AND MAX 48 HRS AFTER POUR.

03. 4MM WIDE SAWCUT. 40MM DEPTH. MACHINE CUT ONLY FOLLOWING CHALKED LINE. CONTRACTOR TO ENSURE STRAIGHT CUTS AS SHOWN.

04. PRIOR TO CONCRETE POUR CUT EVERY SECOND 8MM WIRE IN LOCATION SHOWN FOR SAW CUT. SUPERINTENDENT TO INSPECT CUT WIRE PRIOR TO PROCEEDING WITH WORKS

CONCRETE JOINTS LEGEND:

75X125 X 4MM M/S RHS 'DURAGAL' COPING.

50MM N.B. GALVANISED CHS COPING. ALL DIMENSIONS TO FRONT FACE OF COPING.

50MM ROLL-OVER RADIUS TO TOP OF TRANSITION OR BANK.

200MM ROLL-OVER RADIUS TO TOP OF BANK.

RC TRANSITION (QUARTER PIPE). REFER TO SECTIONS CD100.

RC FLAT BANK. REFER TO SECTIONS CD100.

′---⊲|

X 2086

Y 1625

CONTROL JOINT 30MM DEPTH SAWCUT AS DIMENSIONED. MACHINE CUT ONLY (NOT HANDHELD CUT SAW), REFER CD200 P.

CONSTRUCTION JOINT 300MM THICKENING WITH REINFORCING STEEL AS DETAILED. REFER TO SECTIONS CD100.

RE-ENTRANT BARS 2/S12 BARS 2000MM LONG @45° TIED TO REINFORCEMENT MESH - IN LOCATIONS SHOWN

1000 SET OUT DIMENSIONS FOR SAW CUTS.

X & Y CO-ORDINATES FOR SAW CUT SETOUT.

RETAINING WALL CONTROL JOINTS. REFER TO CD203_D.

CLIENT NAME: INNER WEST COUNCIL 7-15 Wetherill Street, Leichhardt NSW 2040 **PROJECT NAME:** LEICHHARDT PARK SKATE PARK 70 Mary Street, Lilyfield NSW 2040 DRAWING TITLE: Concrete Joints Plan **SCALE:** 1:100 DATE OF ISSUE: 18.01.2022 FORMAT / SIZE: A1 REFERENCE NO: 1821 DESIGN REVIEW: ND APPROVAL: JM


1821_CD 012-A 05

REVISION:

DRAWING NUMBER:


CONNECTS TO CD012-B

G



- SITE DIMENSIONS -CONTRACTOR TO SATISFY THEMSELVES OF SITE CONDITIONS, CHANGES IN LEVEL AND DIMENSIONS PRIOR TO FABRICATION OF SITE SPECIFIC ITEMS OR PRIOR TO ORDERING/PURCHASING MATERIALS. WHERE DISCREPANCIES EXIST BETWEEN DRAWINGS AND SITE CONDITIONS CONTRACTOR TO NOTIFY SUPERINTENDENT PRIOR TO COMMENCEMENT OF WORKS.

- COPYRIGHT AND INTELLECTUAL PROPERTY RIGHTS -ENLOCUS RETAINS THE INTELLECTUAL PROPERTY RIGHT IN RELATION TO THE CONTRACT MATERIAL. THE DESIGN AS REPRESENTED BY THE DRAWING SET AND ALL DETAILS, INGENUITY AND INNOVATION REMAIN THE PROPERTY OF ENLOCUS. REFER TO CONTRACT FOR IRREVOCABLE LICENSE GRANTED TO THE CLIENT AND COPYRIGHT ARRANGEMENT. © ENLOCUS 2019



INNER WEST COUNCIL 7-15 Wetherill Street, Leichhardt NSW 2040

DRAWING NUMBER:


PROJECT NAME: LEICHHARDT PARK SKATE PARK 70 Mary Street, Lilyfield NSW 2040

DRAWING TITLE: Concrete Joints Plan **SCALE:** 1:100 **DATE OF ISSUE:** 18.01.2022 FORMAT / SIZE: A1 REFERENCE NO: DESIGN REVIEW: ND APPROVAL:

1821_CD 012-B 05


1821 JM **REVISION:**





- SITE DIMENSIONS -CONTRACTOR TO SATISFY THEMSELVES OF SITE CONDITIONS, CHANGES IN LEVEL AND DIMENSIONS PRIOR TO FABRICATION OF SITE SPECIFIC ITEMS OR PRIOR TO ORDERING/PURCHASING MATERIALS. WHERE DISCREPANCIES EXIST BETWEEN DRAWINGS AND SITE CONDITIONS CONTRACTOR TO NOTIFY SUPERINTENDENT PRIOR TO COMMENCEMENT OF WORKS.


- COPYRIGHT AND INTELLECTUAL PROPERTY RIGHTS -ENLOCUS RETAINS THE INTELLECTUAL PROPERTY RIGHT IN RELATION TO THE CONTRACT MATERIAL. THE DESIGN AS REPRESENTED BY THE DRAWING SET AND ALL DETAILS, INGENUITY AND INNOVATION REMAIN THE PROPERTY OF ENLOCUS. REFER TO CONTRACT FOR IRREVOCABLE LICENSE GRANTED TO THE CLIENT AND COPYRIGHT ARRANGEMENT. © ENLOCUS 2019





SECTION KEY NOTES: 01. CONTRACTOR TO VERIFY ALL DIMENSIONS AND SITE DIMENSIONS. ANY DISCREPANCIES TO B REPORTED TO SUPERINTENDENT PRIOR TO PROCEEDING WITH WORKS.		
SEC	TION KEY LEGEND:	
	75X125 X 4MM M/S RHS 'DURAGAL' COPING.	
	50MM N.B. GALVANISED CHS COPING. ALL DIMENSIONS TO FRONT FACE OF COPING.	
	50MM ROLL-OVER RADIUS TO TOP OF TRANSITION OR BANK.	
	200MM ROLL-OVER RADIUS TO TOP OF BANK.	
	RC TRANSITION (QUARTER PIPE). REFER TO SECTIONS CD100.	
	RC FLAT BANK. REFER TO SECTIONS CD100.	
A 101	REFER TO SECTIONS CD101 & 102.	
	REPRESENTS CONCRETE BLEND BETWEEN VARYING TRANSITIONS. ALL BLEND AREAS TO BE APPROVED BY ENLOCUS PRIOR TO CONCRETE POUR. TO INCLUDE AND NOT LIMITED TO SHAPE OF REQUIRED EARTHWORKS, REINFORCEMENT AND PROPOSED SHAPE AND METHOD OF CONSTRUCTION. BLENDS NEED TO BE CONSISTENT AND TO HAVE SEAMLESS CONNECTION TO ADJOINING TRANSITIONS. ANY FINISHED BLENDS OUTSIDE OF THESE TOLERANCES WILL BE DEMOLISHED AND REPOURED AT CONTRACTORS EXPENSE	





G 60m,0





























- SITE DIMENSIONS -CONTRACTOR TO SATISFY THEMSELVES OF SITE CONDITIONS, CHANGES IN LEVEL AND DIMENSIONS PRIOR TO FABRICATION OF SITE SPECIFIC ITEMS OR PRIOR TO ORDERING/PURCHASING MATERIALS. WHERE DISCREPANCIES EXIST BETWEEN DRAWINGS AND SITE CONDITIONS CONTRACTOR TO NOTIFY SUPERINTENDENT PRIOR TO COMMENCEMENT OF WORKS.

- COPYRIGHT AND INTELLECTUAL PROPERTY RIGHTS -ENLOCUS RETAINS THE INTELLECTUAL PROPERTY RIGHT IN RELATION TO THE CONTRACT MATERIAL. THE DESIGN AS REPRESENTED BY THE DRAWING SET AND ALL DETAILS, INGENUITY AND INNOVATION REMAIN THE PROPERTY OF ENLOCUS. REFER TO CONTRACT FOR IRREVOCABLE LICENSE GRANTED TO THE CLIENT AND COPYRIGHT ARRANGEMENT. © ENLOCUS 2019 DRAWING STATUS:



REVISION STATUS:

05	For Comment	18.01.22
04	For Construction	27.08.21
03	For Construction	04.08.21
02B	For Review	25.06.21
02A	For Review	24.06.21
	LANDSCAPE ARCHIT	ECT CONSULTANT:
e	nlocus	ENLOCUS Level 1, 151 St Georges Rd, Fitzroy North, Victoria 3066 T : 03 9482 2202 W : www.enlocus.com

W : www.enlocus.com CONSULTANTS:

STRUCTURAL ENGINEER LIGHTING & ELECTRICAL: MATRIX ENGINEERING WEBB AUSTRALIA

24/37 Keilor Park Drive Keilor Park, Victoria 3042 Melbourne VIC 3000 Tel : +613 9331 7522 Tel : +613 9652 0333 www.matrixgroup.net.au www.webbaustralia.com.au

GROUP Level 6, 128 Exhibition St

NOTES / LEGEND:

SECTION NOTES:

1. ALL SECTIONS TO BE READ IN CONJUNCTION WITH DIMENSION PLAN, DETAILS, ENGINEERING DETAILS AND LEVELS PLANS AS APPROPRIATE. DESIGNER (ENLOCUS PTY LTD) TO BE CONTACTED WITH ANY DISCREPANCIES OR REQUIRED CLARITY FOR APPROVAL IN WRITING PRIOR TO WORKS COMMENCING/CONTINUING. Z. CLASS 1 FINISH TO ALL VERTICAL SURFACES. STEEL TROWEL FINISH TO PLATFORMS, FLAT BANKS, TRANSITIONS ETC. REFER TO SPECIFICATIONS FOR FURTHER INFORMATION.

з. CONCRETE 32MPa THROUGHOUT, LIMIT MOISTURE CONTENT. SAW CUT <u>ALL</u> SLABS MIN 24 - MAX 48 HRS AFTER POUR. SAW CUTS TO BE ACCURATE, STRAIGHT AND TRUE.

₄. ENSURE ADEQUATE VIBRATION OF CONCRETE IS ACHIEVED. REFER TO SPECIFICATIONS FOR FURTHER INFORMATION.

SLUMP OF CONCRETE 90MM -100MM. REFER TO SPECIFICATIONS FOR FURTHER


ALL HANDRAILS, RAILS & STEEL LEDGES IN SKATEPARK TO BE CHECK MEASURED ON SITE PRIOR TO FABRICATION (AFTER CAST IN PLATE INSTALLATION). ANY DISCREPANCIES OR LACK OF CLARITY SHALL BE INDICATED BY CONTRACTOR TO DESIGNER (ENLOCUS PTY LTD) FOR CLARIFICATION IN WRITING PRIOR TO WORKS COMMENCING/CONTINUING.


REFER TO ENGINEERING DETAILS FOR FURTHER INFORMATION.

CLIENT NAME: **INNER WEST COUNCIL** 7-15 Wetherill Street, Leichhardt NSW 2040 PROJECT NAME: LEICHHARDT PARK SKATE PARK 70 Mary Street, Lilyfield NSW 2040 DRAWING TITLE: Sections 01 **SCALE:** 1:50 DATE OF ISSUE: 18.01.2022 FORMAT / SIZE: A1 **REFERENCE NO**: 1821 DESIGN REVIEW: ND APPROVAL: JM

REVISION:

05






LEVEL AND DIMENSIONS PRIOR TO FABRICATION OF SITE SPECIFIC ITEMS OR PRIOR TO ORDERING/PURCHASING MATERIALS. WHERE DISCREPANCIES EXIST BETWEEN DRAWINGS AND SITE CONDITIONS CONTRACTOR TO NOTIFY SUPERINTENDENT PRIOR TO COMMENCEMENT OF WORKS.

ENLOCUS RETAINS THE INTELLECTUAL PROPERTY RIGHT IN RELATION TO THE CONTRACT MATERIAL. THE DESIGN AS REPRESENTED BY THE DRAWING SET AND ALL DETAILS, INGENUITY AND INNOVATION REMAIN THE PROPERTY OF ENLOCUS. REFER TO CONTRACT FOR IRREVOCABLE LICENSE GRANTED TO


REVISION STATUS:

05	For Comment	18.01.22	
04	For Construction	27.08.21	
03	For Construction	04.08.21	
02B	For Review	25.06.21	
02A	For Review	24.06.21	
	LANDSCAPE ARCHITE	CT CONSULTANT:	
e	ENLOCUS Level 1, 151 St Georges Rd, Fitzroy North, Victoria 3066 T : 03 9482 2202 W : www.enlocus.com		



- SITE DIMENSIONS -CONTRACTOR TO SATISFY THEMSELVES OF SITE CONDITIONS, CHANGES IN LEVEL AND DIMENSIONS PRIOR TO FABRICATION OF SITE SPECIFIC ITEMS OR PRIOR TO ORDERING/PURCHASING MATERIALS. WHERE DISCREPANCIES EXIST BETWEEN DRAWINGS AND SITE CONDITIONS CONTRACTOR TO NOTIFY SUPERINTENDENT PRIOR TO COMMENCEMENT OF WORKS.

- COPYRIGHT AND INTELLECTUAL PROPERTY RIGHTS -ENLOCUS RETAINS THE INTELLECTUAL PROPERTY RIGHT IN RELATION TO THE CONTRACT MATERIAL. THE DESIGN AS REPRESENTED BY THE DRAWING SET AND ALL DETAILS, INGENUITY AND INNOVATION REMAIN THE PROPERTY OF ENLOCUS. REFER TO CONTRACT FOR IRREVOCABLE LICENSE GRANTED TO THE CLIENT AND COPYRIGHT ARRANGEMENT. © ENLOCUS 2019




NOTES / LEGEND:




1821_CD110


05







C NOISE ABATEMENT WALL - ELEVATION **F** R SCALE 1:50



C SEATING DOWNTURN WALL - SECTION 01

SCALE 1:50

SCALE 1:50

DETAIL B_201 INDEPENDENT RC

BLOCK

Α


E

<u>TW 4.300</u>

3.552

BW 3.100

C BLOCK WALL - ELEVATION



SCALE 1:50

DETAIL E_203 DOWNTURN WAL


TO RC SEAT

<u>TS 4.713</u>

4.263


B RC SEATING DOWNTURN WALL - SECTION 02

<u>TS 4.400</u>



SCALE 1:50


C SEATING DOWNTURN WALL - SECTION 03




EX 2.050

SCALE 1:50


C BLOCK WALL - SECTION 01



NOTE: IN THIS SECTION, TOP OF WALL HEIGHT IS > +1000MM FROM ADJACENT RC SLAB. EARTHWORKS <u>MUST</u> HAVE A FFL OF 1000MM BELOW ADJACENT WALL HEIGHT TO MEET STANDARDS. WALL ACTS AS BALUSTRADE.



D 111



RC BLOCK - SECTION 02 SCALE 1:50 - WARNING -CONTRACTOR TO VERIFY LOCATION; DEPTH/CLEARANCE AND ALIGNMENT OF OVERHEAD AND UNDERGROUND SERVICES. CONTRACTOR TO ACQUIRE CURRENT AND RELEVANT 'DIAL BEFORE YOU DIG/ONE CALL' SERVICES DRAWINGS AND ADHERE TO ALL REQUIREMENTS FOR WORKS NEAR SERVICES INCLUDING CLEARANCES, EASEMENTS AND INFORMING SERVICE AUTHORITIES PRIOR TO COMMENCEMENT OF WORKS. THE LOCATIONS OF UNDERGROUND SERVICES INDICATED IN THIS SET OF DRAWINGS ARE INDICATIVE ONLY. PIT LOCATIONS HAVE BEEN SURVEYED BY A LICENSED SURVEYOR.

- SITE DIMENSIONS -CONTRACTOR TO SATISFY THEMSELVES OF SITE CONDITIONS, CHANGES IN LEVEL AND DIMENSIONS PRIOR TO FABRICATION OF SITE SPECIFIC ITEMS OR PRIOR TO ORDERING/PURCHASING MATERIALS. WHERE DISCREPANCIES EXIST BETWEEN DRAWINGS AND SITE CONDITIONS CONTRACTOR TO NOTIFY SUPERINTENDENT PRIOR TO COMMENCEMENT OF WORKS.

- COPYRIGHT AND INTELLECTUAL PROPERTY RIGHTS -ENLOCUS RETAINS THE INTELLECTUAL PROPERTY RIGHT IN RELATION TO THE CONTRACT MATERIAL. THE DESIGN AS REPRESENTED BY THE DRAWING SET AND ALL DETAILS, INGENUITY AND INNOVATION REMAIN THE PROPERTY OF ENLOCUS. REFER TO CONTRACT FOR IRREVOCABLE LICENSE GRANTED TO THE CLIENT AND COPYRIGHT ARRANGEMENT. © ENLOCUS 2019 DRAWING STATUS:

FOR COMMENT

REVISION STATUS:

05	For Comment	18.01.22
04	For Construction	27.08.21
03	For Construction	04.08.21
02B	For Review	25.06.21
02A	For Review	24.06.21
	LANDSCAPE ARCHITE	CT CONSULTANT:
e	nlocus	ENLOCUS Level 1, 151 St Georges Rd, Fitzroy North, Victoria 3066 T : 03 9482 2202 W : www.enlocus.com

STRUCTURAL ENGINEER LIGHTING & ELECTRICAL:

GROUP P/L 24/37 Keilor Park Drive Level 6, 128 Exhibition St Keilor Park, Victoria 3042 Melbourne VIC 3000 Tel : +613 9331 7522 Tel : +613 9652 0333 www.matrixgroup.net.au www.webbaustralia.com.au

MATRIX ENGINEERING WEBB AUSTRALIA GROUP

NOTES / LEGEND:

CONSULTANTS:

SECTION NOTES:

1. ALL SECTIONS TO BE READ IN CONJUNCTION WITH DIMENSION PLAN, DETAILS, ENGINEERING DETAILS AND LEVELS PLANS AS APPROPRIATE. DESIGNER (ENLOCUS PTY LTD) TO BE CONTACTED WITH ANY DISCREPANCIES OR REQUIRED CLARITY FOR APPROVAL IN WRITING PRIOR TO WORKS COMMENCING/CONTINUING. L. CLASS 1 FINISH TO ALL VERTICAL SURFACES. STEEL TROWEL FINISH TO PLATFORMS, FLAT BANKS, TRANSITIONS ETC. REFER TO SPECIFICATIONS FOR FURTHER INFORMATION.


G. CONCRETE 32MPa THROUGHOUT, LIMIT MOISTURE CONTENT. SAW CUT <u>ALL</u> SLABS MIN 24 - MAX 48 HRS AFTER POUR. SAW CUTS TO BE ACCURATE, STRAIGHT AND TRUE.


ENSURE ADEQUATE VIBRATION OF CONCRETE IS ACHIEVED. REFER TO SPECIFICATIONS FOR FURTHER INFORMATION.

SLUMP OF CONCRETE 90MM -100MM. REFER TO SPECIFICATIONS FOR FURTHER INFORMATION.

D. ALL HANDRAILS, RAILS & STEEL LEDGES IN SKATEPARK TO BE CHECK MEASURED ON SITE PRIOR TO FABRICATION (AFTER CAST IN PLATE INSTALLATION). ANY DISCREPANCIES OR LACK OF CLARITY SHALL BE INDICATED BY CONTRACTOR TO DESIGNER (ENLOCUS PTY LTD) FOR CLARIFICATION IN WRITING PRIOR TO WORKS COMMENCING/CONTINUING.

REFER TO ENGINEERING DETAILS FOR FURTHER INFORMATION.






100MM DEEP COMPACTED CRUSHED ROCK LAYER

CD008).

TOP OF ALL EMBANKMENTS DEEP RIP 100MM DEPTH OF EMBANKMENT SURFACE WITH BACKHOE OR EXCAVATOR TINES. PLACE MIN. 50MM APPROVED TOPSOIL COMPACTED EMBANKMENT MINIMUM 1:4 GRADE COMPACTED FILL - REFER TO NOTES AND SEOTECHNICAL REPOR WITH 20MM NOM. SCREENINGS ENCASED IN GEOTEXTILE. (ONLY WHERE INDICATED DRAINAGE PLAN

600 LONG MIN. 1:20 FALL

AWAY FROM PLATFORM AT



CTRANSITION - TYPICAL DETAIL

32MPa REINFORCED CONCRETE. CLASS 1 STEEL TROWEL FINISH. APPLY AVISTA CONCRETE SEALER PRIMER & AVISTA CONCRETE SEALER GENERAL PURPOSE "MATT" FINISH x2 COATS AS PER MANUFACTURER'S SPECIFICATION OR APPROVED EQUIVALENT. SL82 MESH OR S12 BARS (250 GRADE) @250 CTR EW PLACED TOP. - REFER TRANSITION RC FOOTING DETAIL 300MM EDGE BEAM THICKENING TO RC

CONSTRUCTION JOINT

SCALE 1:50

- LOCALISED THICKENING OF RC SLAB

50NB GALVANIZED CHS COPING - REFER TO

CONSTRUCTION JOINT BETWEEN RC SLAB AND TRANSITION **SL82 MESH CENTRALLY** PLACED 30 MIN. COVER


COMPACTED FILL - REFER-

GEOTECHNICAL REPORT

TO NOTES AND

-----**50MM BEDDING SAND OR** FCR 80% FINES 20% 4MM

ANSITION COPING - TYPICAL DETAIL



SCALE 1:50

REFER RC FLAT BANK

BAR @300 CTR.

30 MIN. COVER

CONSTRUCTION JOINT DE

CD200 B LOCALISED THICKENING OF

RC SLAB WITH 800 LONG N16 GALV

32MPa REINFORCED CONCRETE.

CLASS 1 STEEL TROWEL FINISH.

PRIMER & AVISTA CONCRETE

OR APPROVED EQUIVALENT. - SL82 MESH OR S12 BARS (250

FINISH x2 COATS AS PER

APPLY AVISTA CONCRETE SEALER

SEALER GENERAL PURPOSE "MATT"

MANUFACTURER'S SPECIFICATION

GRADE) @250 CTR EW PLACED TOP.

N12 BAR 800 LONG @200 CTR. MIN. 350 OVERLAP. BENT TO ANGLE & TIED TO SL82 50MM BEDDING SAND OR FCR 80% FINES 20% 4MM

LOCALISED THICKENIN

REFER TO NOTES AND

GEOTECHNICAL REPORT

OF RC SLAB

COMPACTED FILL

SETBACK CONSTRUCTION JOINT 150MM FROM APEX



CONTRACTOR TO APPLY AVISTA CONCRETE SEALER PRIMER & AVISTA CONCRETE SEALER GENERAL PURPOSE "MATT" FINISH x2 COATS AS PER ANUFACTURER'S SPECIFICATION OR APPROVED EQUIVALENT TO CONCRETE SURFACE. SAMPLE TEST PANEL REQUIRED. CONTRACTOR TO ADHERE TO HOLD 2. ANY VARIATION IN COLOUR, WORKS NOT CONSTRUCTED AS DOCUMENTED, PUDDLING, FAULTS, AND DEVIATION OF +/- 4MM OVER 2.0M FOR TRANSITION AND DJACENT RC SLABS ETC TO BE RECTIFIED AT THE CONTRACTORS EXPENSE.

DINT AS SPECIFIED AND TO RECEIVE WRITTEN APPROVAL OF TEST PANEL - ENGINEERING, FINISHES AND TOLERANCE - PRIOR TO PROCEEDING WITH WORKS.

3. ALL RC SLABS AT TOP OF FLAT BANKS AND TRANSITIONS 125MM THK. RC SLABS AT GROUND LEVEL AND FLOOR OF BOWLS/STREETCOURSE 100MM THK.

REFER TO SETOUT PLAN OD009

4. S12 BARS (250 GRADE) TO BE USED AS AN ALTERNATIVE ONLY IN TRANSITIONS.

RC FOOTING AND CONSTRUCTION JOINT APPLIES TO RADIUS AT BOTTOM OF FLAT BANKS AND TRANSITIONS.

5. HORIZONTAL SURFACES TO DRAIN AWAY FROM CHS COPING.

600 WIDE MIN. 1:20 FALL AWAY FROM -

PLATFORM AT TOP OF ALL

DEEP RIP 100MM DEPTH OF

COMPACTED EMBANKMENT

MAXIMUM 1:4 GRADE

EMBANKMENT SURFACE WITH

BACKHOE OR EXCAVATOR TINES.

PLACE MIN. 50MM APPROVED TOPSOIL

COMPACTED FILL - REFER TO NOTES

GEOTECHNICAL FABRIC ENCASED

AGRICULTURAL DRAIN BY POLYFABRICS

150X25MM STRIP FILTERS (02) 4620 2500

OR APPROVED EQUIVALENT. RECESSED

A RC FLAT BANK - TYPICAL DETAIL

INTO COMPACTED FILL. (ONLY WHERE

INDICATED DRAINAGE PLAN CD008).

AND GEOTECHNICAL REPORT

EMBANKMENTS


SCALE 1:20

EW PLACED TOP. 30 MIN. COVER 32MPa CLASS 1 STEEL TROWELED CONCRETE SURFACE ADDIVAV/IS CONCRETE SEALER PRIMER & VISTA CONCRETE SEALER GENERAL PURPOSE "MATT" FINISH x2 COATS AS PER MANUFACTURER'S , SPECIFICATION OR APPROVED EQUIVALENT.

LOCALISED THICKENING OF RC SLAB N12 BAR 800 LONG @200 CTR. MIN. 350 OVERLAP.


SL82 MESH OR S12 BARS

(250 GRADE) @250 CTR



SCALE 1:20

SCALE 1:5



SL82 MESH OR S12 BARS (250 GRADE) @250 CTR EW PLACED TOP. 30 MIN. COVER 32MPa CLASS 1 STEEL TROWELED CONCRETE SURFACE. APPLY AVISTA CONCRETE SEALER PRIMER & VISTA CONCRETE SEALER GENERAL PURPOSE "MATT"


FINISH x2 COATS AS PER


EQUIVALENT.

SCALE 1:20

SPECIFICATION OR APPROVED

- APEX OF FLAT BANK AND RC SLAB (LANDING) RADIUS TO TOP OF FLAT BANK - REFER TO CD200_C





. ALL RC SLABS AT TOP OF FLAT BANKS AND TRANSITIONS 25MM THK. RC SLABS AT GROUND LEVEL AND FLOOR OF

S12 BARS (250 GRADE) TO BE USED AS AN ALTERNATIVE ONLY

OWLS/STREETCOURSE 100MM THK.

- WARNING -
CONTRACTOR TO VERIFY LOCATION; DEPTH/CLEARANCE AND ALIGNMENT OF
OVERHEAD AND UNDERGROUND SERVICES. CONTRACTOR TO ACQUIRE
CURRENT AND RELEVANT 'DIAL BEFORE YOU DIG/ONE CALL' SERVICES
DRAWINGS AND ADHERE TO ALL REQUIREMENTS FOR WORKS NEAR SERVICES
INCLUDING CLEARANCES, EASEMENTS AND INFORMING SERVICE AUTHORITIES
PRIOR TO COMMENCEMENT OF WORKS. THE LOCATIONS OF UNDERGROUND
SERVICES INDICATED IN THIS SET OF DRAWINGS ARE INDICATIVE ONLY. PIT
LOCATIONS HAVE BEEN SURVEYED BY A LICENSED SURVEYOR.

- SITE DIMENSIONS -CONTRACTOR TO SATISFY THEMSELVES OF SITE CONDITIONS, CHANGES IN LEVEL AND DIMENSIONS PRIOR TO FABRICATION OF SITE SPECIFIC ITEMS OR PRIOR TO ORDERING/PURCHASING MATERIALS. WHERE DISCREPANCIES EXIST BETWEEN DRAWINGS AND SITE CONDITIONS CONTRACTOR TO NOTIFY SUPERINTENDENT PRIOR TO COMMENCEMENT OF WORKS.

- COPYRIGHT AND INTELLECTUAL PROPERTY RIGHTS -ENLOCUS RETAINS THE INTELLECTUAL PROPERTY RIGHT IN RELATION TO THE CONTRACT MATERIAL. THE DESIGN AS REPRESENTED BY THE DRAWING SET AND ALL DETAILS, INGENUITY AND INNOVATION REMAIN THE PROPERTY OF ENLOCUS. REFER TO CONTRACT FOR IRREVOCABLE LICENSE GRANTED TO THE CLIENT AND COPYRIGHT ARRANGEMENT. © ENLOCUS 2019 **DRAWING STATUS:**

OR	
	1:20 FALL AWAY FROM PLATFORM AT TO OF ALL EMBANKMENTS, MIN. 600MM LON
	SL82 MESH (30MM MIN. COVER)
	MIN. 50MM BEDDING SAND OR FCR 80% FINES 20% 4MM
	COMPACTED FILL - CONTRACTOR TO MAKE ALLOWANCE FOR CONTROLLED FILL TO ACHIEVE BEARING CAPACITY AS SPECIFIED IN GEOTECHNICAL REPORT.
	EMBANKMENT SURFACE WITH 100MM DEEP RIP BY BACKHOE OR EXCAVATOR TINES. 50MM APPROVED TOPSOIL
[[[[]]	, ,

COMPACTED EMBANKMENT, MINIMUM 1:4

SCALE 1:20

GRADE

FOR COMMENT

REVISION STATUS:

05	For Comment	18.01.22
04	For Construction	27.08.21
03	For Construction	04.08.21
02B	For Review	25.06.21
02A	For Review	24.06.21
	LANDSCAPE ARCHITE	CT CONSULTANT:
e	nlocus	ENLOCUS Level 1, 151 St Georges Rd, Fitzroy North, Victoria 3066 T : 03 9482 2202

W: www.enlocus.com CONSULTANTS:

STRUCTURAL ENGINEER LIGHTING & ELECTRICAL MATRIX ENGINEERING WEBB AUSTRALIA GROUP P/L

24/37 Keilor Park Drive Keilor Park, Victoria 3042 Melbourne VIC 3000 Tel : +613 9331 7522 Tel : +613 9652 0333

GROUP Level 6, 128 Exhibition St www.matrixgroup.net.au www.webbaustralia.com.au

NOTES / LEGEND:

ENGINEERING NOTES:

- CONCRETE: 1. CONCRETE STRENGTH N32 MPA.
- 2. CONCRETE THICKNESS 150MM SLOPES, 100MM PLATFORMS AND FLAT BOTTOM, UNO. 3. CONSTRUCTION JOINTS SHALL BE AT CONSTRUCTED MAXIMUM 6.0M OR AS PER DETAIL.
- SAW CUTS TO BE SAWN AS SHOWN ON PLANS. SAW CUT DEPTH TO BE 30MM DEEP. CHECK REINFORCEMENT DETAIL FOR SAW CUT JOINT DETAILS.

FOR CURING, COVER FOR SEVEN DAYS WITH PLASTIC, OR BY LIQUID MEMBRANE, TO THE APPROPRIATE AUSTRALIAN STANDARD. APPLY WITHIN 1 HOUR OF CONCRETE FINISHING. FINISH TO BE CLASS 1 METAL TROWEL TO ALL VERTICAL SURFACES. STEEL TROWEL FINISH TO PLATFORMS, FLAT BANKS, TRANSITIONS, ETC.

7. REFER TO A.S.3600 - CONCRETE STRUCTURES AND A.S.2870-2011 - RESIDENTIAL SLABS AND FOOTINGS.

REINFORCEMENT

- AS SHOWN. 2. TRIMMERS - 2 OF N12x2000 LONG TO ALL INTERNAL CORNERS.
- 3. BASE SLAB SL82 MESH OR S12 (250 GRADE) @ 250 CRS EW.
- 4. VERTICAL WALLS REFER TO RC WALL REINFORCEMENT SCHEDULE CD201.
- 5. BLOCKS AS SHOWN.

GRIND RAILS - SHALL BE 75X75X5MM 'DURAGAL' RHS (UNLESS OTHERWISE STATED ON PLANS). ENDS MITRED AND ALL WELDS GROUND SMOOTH AND COLD GALVANISED. ALL COLI GALVANISED AREAS TO HAVE 'GALMET' DURAGAL SILVER PAINT APPLIED. APPLICATION TO BE NEAT AND CONSISTENT.

EARTHWORKS:

1. STABLE CLEAN FILL COMPACTED TO 98 % (MMDD) PLACED AND COMPACTED IN 200MM LAYERS. 2. REFER TO SOIL REPORT FOR FURTHER DETAILS.

ALL SUBGROUND PREPARATION WORKS UNDER ALL CONCRETE PAVEMENTS AREAS AND LOW PROFILE RETAINING WALLS ARE TO BE PROTECTED, ROLLED AND COMPACTED AS PER RECOMMENDATIONS SET OUT IN THE GEOTECHNICAL REPORT SUPPLIED BY CIVIL TEST PTY LTD -REPORT NO. 1190944-1.


3. ALL SOFT SPOTS TO BE EXCAVATED DOWN TO APPROPRIATE DEPTH AND REPLACED WITH COMPACTED FILL TO 98% MMDD IN 200MM LAYERS. 4. FURTHER GEOTECHNICAL ADVICE MAY BE REQUIRED.

32MPa CLASS 1 STEEL TROWELED CONCRETE SURFACE. APPLY AVISTA CONCRETE SEALER PRIMER & AVISTA CONCRETE SEALER GENERAL PURPOSE "MATT" FINISH x2 COATS AS PER MANUFACTURER'S SPECIFICATION OR APPROVED EQUIVALENT.

- SL82 MESH OR S12 BARS (250 GRADE) @250 CTR EW PLACED TOP. 30 MIN. COVER


N12 BAR 800 LONG @200 CTR. MIN. 350 - OVERLAP. BENT TO ANGLE & TIED TO SL82

_ 300MM EDGE BEAM THICKENING TO RC SLAB









50MM BEDDING SAND OR FCR 80% FINES 20% 4MM EXPANSION JOINT - 10MM NEOPRENE EXPANSION FOAM COLOUR BLACK WITH SIKAFLEX SILICONE SEALANT OR APPROVED EQUIVALENT

32MPa CLASS 1 STEEL TROWELED CONCRETE SURFACE. APPLY AVISTA CONCRETE SEALER PRIMER & AVISTA CONCRETE SEALER GENERAL PURPOSE "MATT" FINISH x2 COATS AS PER MANUFACTURER'S SPECIFICATION OR APPROVED EQUIVALENT. R16 GALV BARS 600 LONG @300 CTR. MIN. 250 OVERLAP. SLEEVED ONE SIDE TIED TO SL82 OTHER

LONGITUDINAL BAR @250 CTR. MIN. 250 OVERLAP. BENT TO ANGLE & TIED TO SL82. 50 MIN SIDE COVER 300MM DOWN TURN TO RC SLAB WITH 3-L12TM BAOTTOM 50 MIN. COVER


N12 BARS 600 LONG @300 CTR WITH N12




REFER TO SETOUT PLAN CD101 FOR RC PLATFORM AND STEP DIMENSION ، جنب جب

ALL RC SLABS AT TOP OF STEPS 125MM THK. RC SLABS AT GROUND LEVEL AND FLOOR OF WI S/STREETCOURSE 100MM T CONTRACTOR TO AVISTA CONCRETE SEALER PRIMER & AVISTA CONCRETE SEALER GENERAL PURPOSE "MATT" FINISH x2 COATS AS PER MANUFACTURER'S SPECIFICATION OR APPROVED EQUIVALENT TO TEST PANEL FOR APPROVAL PRIOR TO PROCEEDING WITH WOR

RETAINING WALL(600MM) - TYPICAL DETAIL **SCALE 1:20**





- 32MPa CLASS 1 STEEL TROWELED

TE 3.)	DEEP RIP 100MM DEPTH OF EMBANKMENT SURFACE WITH BACKHOE OR EXCAVATOR TINES. PLACE	0
	MIN. 50MM APPROVED TOPSOIL	
	COMPACTED EMBANKMENT MAXIMUM 1:4 GRADE	
R FCR	300MM DOWN TURN TO RC SLAB WITH 3-L12TM	

TAINING WALL(900MM) - TYPICAL DETAIL

N12 BARS 600 LONG


50 MIN SIDE COVER

@300 CTRS HORIZONTAL

MIN. 250 OVERLAP. BENT

TO ANGLE & TIED TO SL82.

SCALE 1:5



SCALE 1:20

32MPa CLASS 1 STEEL TROWELED

"MATT" FINISH x2 COATS AS PER


CONCRETE SURFACE, APPLY AVISTA


CONCRETE SEALER PRIMER & AVISTA

CONCRETE SEALER GENERAL PURPOSE


<u>HS COPING DETAI</u> **SCALE 1:1**


N12 BARS 600 LONG







BMM STEEL TROWELED












. GALVANISED PAINT SILVER TO MATCH PREGALVANISED STEEL. TOP OF ALL BLOCKS TO HAVE A LOCAL HIGH POINT OR GRADIENT TO ENSURE REE DRAINAGI


APPLY COLD GALVANISED PAINT WITH STENCIL TO ENSURE NEAT AND EVEN

RADIUS TO ALL EDGES 8MM. 'DURAGAL' OR APPROVED EQUIVALENT. ALL WELDS GROUND SMOOTH.

THICKNESS) <u> ONTROLLED FILL - TYPICAL DETAIL</u> SCALE 1:20

SURFACE **50MM BEDDING SAND OR FCR 80% FINES 20%** 4MM COMPACTED FILL REFER TO NOTES AND GEOTECHNICAL REPORT IN LAYERS NOT EXCEEDING 200MM (COMPACTED







EPENDENT RC BLOCK - TYPICAL DETAIL

MM BEDDING SAND OR FCR 80% FINES 20% 4MM EXPANSION JOINT - 10MM NEOPRENE EXPANSION FOAM COLOUR BLACK WITH SIKAFLEX SILICONE SEALANT

OR APPROVED EQUIVALENT

32MPa RC CONCRETE

SCALE 1:20

÷ 2 6

ت بند جه جه میں میں میں اور اور کے بعد میں ا C STEP WITH COPING - TYPICAL DETAIL

REFER TO SETOUT PLAN CD009 FOR RC PLATFORM AND STEP DIMENSIONS

N12 LIG @300 CTR

20MM RADIUS TO TOP

600 LONG MIN. 1:20 FALL

AWAY FROM PLATFORM AT

TOP OF ALL EMBANKMENTS

DEEP RIP 100MM DEPTH OF

EXCAVATOR TINES. PLACE

COMPACTED EMBANKMENT

COMPACTED FILL - REFER TO

NOTES AND GEOTECHNICAL

EMBANKMENT SURFACE

WITH BACKHOE OR

MIN. 50MM APPROVED

MINIMUM 1:4 GRADE

N12 @200 CTR.

(HORIZONTAL)

EDGES

TOPSOIL

REPORT

REFER TO SURFACE FINISHES PLAN. 300MM EDGE BEAM THICKENING TO RC SLAB AND STEPS WITH 3-L12TM BOTTOM 30 MIN. COVER 600 LONG R16 DOWELED CONSTRUCTION JOINT. R16 @250 CTR. SLEEVED IN FLOOR SLAB - SL82 MESH PLACED TOP. 30 MIN. COVER

- WARNING CONTRACTOR TO VERIFY LOCATION; DEPTH/CLEARANCE AND ALIGNMENT OF OVERHEAD AND UNDERGROUND SERVICES. CONTRACTOR TO ACQUIRE CURRENT AND RELEVANT 'DIAL BEFORE YOU DIG/ONE CALL' SERVICES DRAWINGS AND ADHERE TO ALL REQUIREMENTS FOR WORKS NEAR SERVICES INCLUDING CLEARANCES, EASEMENTS AND INFORMING SERVICE AUTHORITIES PRIOR TO COMMENCEMENT OF WORKS. THE LOCATIONS OF UNDERGROUND SERVICES INDICATED IN THIS SET OF DRAWINGS ARE INDICATIVE ONLY. PIT LOCATIONS HAVE BEEN SURVEYED BY A LICENSED SURVEYOR.

- SITE DIMENSIONS -CONTRACTOR TO SATISFY THEMSELVES OF SITE CONDITIONS, CHANGES IN LEVEL AND DIMENSIONS PRIOR TO FABRICATION OF SITE SPECIFIC ITEMS OR PRIOR TO ORDERING/PURCHASING MATERIALS. WHERE DISCREPANCIES EXIST BETWEEN DRAWINGS AND SITE CONDITIONS CONTRACTOR TO NOTIFY SUPERINTENDENT PRIOR TO COMMENCEMENT OF WORKS.

- COPYRIGHT AND INTELLECTUAL PROPERTY RIGHTS -ENLOCUS RETAINS THE INTELLECTUAL PROPERTY RIGHT IN RELATION TO THE CONTRACT MATERIAL. THE DESIGN AS REPRESENTED BY THE DRAWING SET AND ALL DETAILS, INGENUITY AND INNOVATION REMAIN THE PROPERTY OF ENLOCUS. REFER TO CONTRACT FOR IRREVOCABLE LICENSE GRANTED TO THE CLIENT AND COPYRIGHT ARRANGEMENT. © ENLOCUS 2019

DRAWING STATUS

& AVISTA CONCRETE SEALER GENERAL PURPOSE "MATT" FINISH x2 COATS AS PER MANUFA SPECIFICATION OR APPROVED FOULVALENT - R16 GALV BARS 600 LONG @300 CTR. MIN. 250 OVERLAP. SLEEVED ONE SIDE TIED TO SL82 OTHER - SL82 MESH PLACED. TOP. 30 MIN. COVER

- N12 BARS 600 LONG @300 CTR WITH N12

BAOTTOM 50 MIN. COVER

LONGITUDINAL BAR @250 CTR. MIN. 250 OVERLAP.

- 300MM DOWN TURN TO RC SLAB WITH 3-L12TM

32MPa CLASS 1 STEEL TROWELED CONCRETE

BENT TO ANGLE & TIED TO SL82. 50 MIN SIDE COVER

SURFACE. APPLY AVISTA CONCRETE SEALER PRIMER

50MM BEDDING SAND OR FCR 80% FINES 20% 4MM

- **EXPANSION JOINT 10MM** NEOPRENE EXPANSION FOAM
- COLOUR BLACK WITH SIKAFLEX SILICONE SEALANT OR APPROVED EQUIVALENT

32MPa CLASS1 STEEL TROWELED

"MATT" FINISH X2 COATS AS PER

APPROVED EQUIVALENT.

PLACED. 30 MIN. COVER

80% FINES 20% 4MM

OMM BEDDING SAND OR FCF

_N12 BAR 800 LONG @300 CTR

ANGLE AND TIED TO SL82

-N12 @200 CTRS VERTICAL

@300 CTRS HORIZONTAL

PLACE BOTH SIDES. 50MM

32MPa RC FOOTING WITH SL92

MESH 50MM COVER TOP AND

SL82 MESH TOP

MESH.

COVER

BOTTOM.

CONCRETE SURFACE. APPLY AVISTA

CONCRETE SEALER PRIMER&AVISTA

MANUFACTURER'S SPECIFICATION OF

CONCRETE SEALER GENERAL PURPOSE

- SCALE 1:20
- COMMENT **REVISION STATUS:** 05 For Comment 04 For Construction
- 27.08.21 04.08.21 For Construction 03 02B For Review 25.06.21 02A For Review 24.06.21 LANDSCAPE ARCHITECT CONSULTANT:



ENLOCUS Level 1, 151 St Georges Rd, Fitzroy North, Victoria 3066 T : 03 9482 2202 W: www.enlocus.com CONSULTANTS:

18.01.22

STRUCTURAL ENGINEER LIGHTING & ELECTRICAL MATRIX ENGINEERING WEBB AUSTRALIA

FOR

GROUP P/L 24/37 Keilor Park Drive Keilor Park, Victoria 3042 Melbourne VIC 3000 Tel : +613 9331 7522 Tel : +613 9652 0333 www.matrixgroup.net.au

GROUP Level 6, 128 Exhibition St www.webbaustralia.com.au

NOTES / LEGEND:

ENGINEERING NOTES:

- CONCRETE: 1. CONCRETE STRENGTH N32 MPA.
- 2. CONCRETE THICKNESS 150MM SLOPES, 100MM PLATFORMS AND FLAT BOTTOM, UNO. 3. CONSTRUCTION JOINTS SHALL BE AT CONSTRUCTED MAXIMUM 6.0M OR AS PER DETAIL.
- . SAW CUTS TO BE SAWN AS SHOWN ON PLANS. SAW CUT DEPTH TO BE 30MM DEEP CHECK REINFORCEMENT DETAIL FOR SAW CUT JOINT DETAILS.

5. FOR CURING, COVER FOR SEVEN DAYS WITH PLASTIC, OR BY LIQUID MEMBRANE, TO THE APPROPRIATE AUSTRALIAN STANDARD. APPLY WITHIN 1 HOUR OF CONCRETE FINISHING. FINISH TO BE CLASS 1 METAL TROWEL TO ALL VERTICAL SURFACES. STEEL TROWEL FINISH TO PLATFORMS, FLAT BANKS, TRANSITIONS, ETC.

7. REFER TO A.S.3600 - CONCRETE STRUCTURES AND A.S.2870-2011 - RESIDENTIAL SLABS AND FOOTINGS.

REINFORCEMENT

- AS SHOWN 2. TRIMMERS - 2 OF N12x2000 LONG TO ALL INTERNAL CORNERS.
- 3. BASE SLAB SL82 MESH OR S12 (250 GRADE) @ 250 CRS EW
- 4. VERTICAL WALLS REFER TO RC WALL REINFORCEMENT SCHEDULE CD201. 5. BLOCKS - AS SHOWN.

6. GRIND RAILS - SHALL BE 75X75X5MM 'DURAGAL' RHS (UNLESS OTHERWISE STATED ON PLANS), ENDS MITRED AND ALL WELDS GROUND SMOOTH AND COLD GALVANISED. ALL COLD GALVANISED AREAS TO HAVE 'GALMET' DURAGAL SILVER PAINT APPLIED. APPLICATION TO BE NEAT AND CONSISTENT. EARTHWORKS

1. STABLE CLEAN FILL COMPACTED TO 98 % (MMDD) PLACED AND COMPACTED IN 200MM LAYERS.

2. REFER TO SOIL REPORT FOR FURTHER DETAILS.

ALL SUBGROUND PREPARATION WORKS UNDER ALL CONCRETE PAVEMENTS AREAS AND LOW PROFILE RETAINING WALLS ARE TO BE PROTECTED, ROLLED AND COMPACTED AS PER RECOMMENDATIONS SET OUT IN THE GEOTECHNICAL REPORT SUPPLIED BY CIVIL TEST PTY LTD -REPORT NO. 1190944-1.

3. ALL SOFT SPOTS TO BE EXCAVATED DOWN TO APPROPRIATE DEPTH AND REPLACED WITH COMPACTED FILL TO 98% MMDD IN 200MM LAYERS.

4. FURTHER GEOTECHNICAL ADVICE MAY BE REQUIRED.

SCALE 1:20

INNER WEST COUNCIL 7-15 Wetherill Street, Leichhardt NSW 2040

PROJECT NAME: LEICHHARDT PARK SKATE PARK 70 Mary Street, Lilyfield NSW 2040


DRAWING TITLE: Engineering Details 02 SCALE: N/A DATE OF ISSUE: 18.01.2022 1821 FORMAT / SIZE: A1 REFERENCE NO: DESIGN REVIEW: ND APPROVAL: JM DRAWING NUMBER: **REVISION:**

1821_CD 201

CLIENT NAME:

05







32MPa CLASS 1 STEEL TROWELED CONCRETE SURFACE. APPLY AVISTA CONCRETE SEALER PRIMER & AVISTA CONCRETE SEALER GENERAL PURPOSE "MATT" FINISH x2 COATS AS PER MANUFACTURER'S SPECIFICATION OR APPROVED EQUIVALENT. SL82 MESH PLACED TOP. 30 MIN. COVER & ----BOTTOM 50 MIN. COVER 50MM BEDDING SAND OR FCR 80% FINES 20% 4MM COMPACTED FILL - REFER TO NOTES AND GEOTECHNICAL REPORT




- WARNING -

05	For Comment	18.01.22
04	For Construction	27.08.21
03	For Construction	04.08.21
02B	For Review	25.06.21
02A	For Review	24.06.21
	LANDSCAPE ARCHITI	ECT CONSULTANT:
0	nlocus	ENLOCUS Level 1, 151 St Georges Rd,





600





DOWNTURN WALL TO RC SEAT - TYPICAL DETAIL

COMPACTED FILL - REFER TO NOTES

AND GEOTECHNICAL REPORT

RETAINING WALL CONTROL JOINT (WCJ) - PLAN DETAIL





SCALE 1:20

WALL REINFORCEMENT AS NOMINATED


SIKAFLEX - PRO 2HP OR APPROVED EQUIVALENT

INSTALLED TO MANUFACTURES RECOMMENDATIONS

NOTE: THE WALL SHALL INCLUDE CONTROL JOINTS AS DETAILED AT 5.0m CRS. JOINT NOT REQUIRED IN FOOTING.

CLOSED CELLULAR POLYETHYLENE JOINT BACKING ROD OR STRIP

R10 DOWELS @ 400 CRS. x 400 LONG LAID HORIZONTALLY PLASTIC SLEEVE ONE END



SCALE 1:50

- WARNING -CONTRACTOR TO VERIFY LOCATION; DEPTH/CLEARANCE AND ALIGNMENT OF OVERHEAD AND UNDERGROUND SERVICES. CONTRACTOR TO ACQUIRE CURRENT AND RELEVANT 'DIAL BEFORE YOU DIG/ONE CALL' SERVICES DRAWINGS AND ADHERE TO ALL REQUIREMENTS FOR WORKS NEAR SERVICES INCLUDING CLEARANCES, EASEMENTS AND INFORMING SERVICE AUTHORITIES PRIOR TO COMMENCEMENT OF WORKS. THE LOCATIONS OF UNDERGROUND SERVICES INDICATED IN THIS SET OF DRAWINGS ARE INDICATIVE ONLY. PIT LOCATIONS HAVE BEEN SURVEYED BY A LICENSED SURVEYOR.

- SITE DIMENSIONS -CONTRACTOR TO SATISFY THEMSELVES OF SITE CONDITIONS, CHANGES IN LEVEL AND DIMENSIONS PRIOR TO FABRICATION OF SITE SPECIFIC ITEMS OR PRIOR TO ORDERING/PURCHASING MATERIALS. WHERE DISCREPANCIES EXIST BETWEEN DRAWINGS AND SITE CONDITIONS CONTRACTOR TO NOTIFY SUPERINTENDENT PRIOR TO COMMENCEMENT OF WORKS.

- COPYRIGHT AND INTELLECTUAL PROPERTY RIGHTS -ENLOCUS RETAINS THE INTELLECTUAL PROPERTY RIGHT IN RELATION TO THE CONTRACT MATERIAL. THE DESIGN AS REPRESENTED BY THE DRAWING SET AND ALL DETAILS, INGENUITY AND INNOVATION REMAIN THE PROPERTY OF ENLOCUS. REFER TO CONTRACT FOR IRREVOCABLE LICENSE GRANTED TO THE CLIENT AND COPYRIGHT ARRANGEMENT. © ENLOCUS 2019 DRAWING STATUS:

FOR COMMENT

REVISION STATUS:

05	For Comment	18.01.22	
04	For Construction	27.08.21	
03	For Construction	04.08.21	
02B	For Review	25.06.21	
02A	For Review	24.06.21	
	LANDSCAPE ARCHIT	ECT CONSULTANT:	
ENLOCUS Level 1, 151 St Georges Ro Fitzroy North, Victoria 3066 T : 03 9482 2202 W : www.enlocus.com			

W:www.enlocus.com CONSULTANTS:

STRUCTURAL ENGINEER LIGHTING & ELECTRICAL MATRIX ENGINEERING WEBB AUSTRALIA GROUP P/L

24/37 Keilor Park Drive Keilor Park, Victoria 3042 Melbourne VIC 3000 Tel : +613 9331 7522 Tel : +613 9652 0333

GROUP Level 6, 128 Exhibition St www.matrixgroup.net.au www.webbaustralia.com.au

NOTES / LEGEND:



- CONCRETE: 1. CONCRETE STRENGTH N32 MPA.
- 2. CONCRETE THICKNESS 150MM SLOPES, 100MM PLATFORMS AND FLAT BOTTOM, UNO. 3. CONSTRUCTION JOINTS SHALL BE AT CONSTRUCTED MAXIMUM 6.0M OR AS PER DETAIL.
- 4. SAW CUTS TO BE SAWN AS SHOWN ON PLANS. SAW CUT DEPTH TO BE 30MM DEEP. CHECK REINFORCEMENT DETAIL FOR SAW CUT JOINT DETAILS.

5. FOR CURING, COVER FOR SEVEN DAYS WITH PLASTIC, OR BY LIQUID MEMBRANE, TO THE APPROPRIATE AUSTRALIAN STANDARD. APPLY WITHIN 1 HOUR OF CONCRETE FINISHING. 6. FINISH TO BE CLASS 1 METAL TROWEL TO ALL VERTICAL SURFACES. STEEL TROWEL FINISH TO PLATFORMS, FLAT BANKS, TRANSITIONS, ETC.

7. REFER TO A.S.3600 - CONCRETE STRUCTURES AND A.S.2870-2011 - RESIDENTIAL SLABS AND FOOTINGS.

REINFORCEMENT:

- 1. AS SHOWN 2. TRIMMERS - 2 OF N12x2000 LONG TO ALL INTERNAL CORNERS.
- 3. BASE SLAB SL82 MESH OR S12 (250 GRADE) @ 250 CRS EW.
- 4. VERTICAL WALLS REFER TO RC WALL REINFORCEMENT SCHEDULE CD201. 5. BLOCKS - AS SHOWN.

6. GRIND RAILS - SHALL BE 75X75X5MM 'DURAGAL' RHS (UNLESS OTHERWISE STATED ON PLANS). ENDS MITRED AND ALL WELDS GROUND SMOOTH AND COLD GALVANISED. ALL COLD GALVANISED AREAS TO HAVE 'GALMET' DURAGAL SILVER PAINT APPLIED. APPLICATION TO BE NEAT AND CONSISTENT. EARTHWORKS:

1. STABLE CLEAN FILL COMPACTED TO 98 % (MMDD) PLACED AND COMPACTED IN 200MM LAYERS.

2. REFER TO SOIL REPORT FOR FURTHER DETAILS.

ALL SUBGROUND PREPARATION WORKS UNDER ALL CONCRETE PAVEMENTS AREAS AND LOW PROFILE RETAINING WALLS ARE TO BE PROTECTED, ROLLED AND COMPACTED AS PER RECOMMENDATIONS SET OUT IN THE GEOTECHNICAL REPORT SUPPLIED BY CIVIL TEST PTY LTD -REPORT NO. 1190944-1.

3. ALL SOFT SPOTS TO BE EXCAVATED DOWN TO APPROPRIATE DEPTH AND REPLACED WITH COMPACTED FILL TO 98% MMDD IN 200MM LAYERS.

4. FURTHER GEOTECHNICAL ADVICE MAY BE REQUIRED.

ANGLE & TIED TO N20 BARS. - N20 VERTICALS @ 100 CTRS. 50mm SIDE COVER - N12 HORIZONTALS @ 200 CTRS. Δ ◊ . ∆.' √. N12 LIGS @ 100 CTRS. MIN. 250 OVERLAP. BENT TO ANGLE & TIED TO N20 BARS.

N12 HORIZONTALS @ 200

N12 LIGS @ 100 CTRS. MIN.


250 OVERLAP. BENT TO

CTRS.

CLIENT NAME: **INNER WEST COUNCIL** 7-15 Wetherill Street, Leichhardt NSW 2040 PROJECT NAME: LEICHHARDT PARK SKATE PARK 70 Mary Street, Lilyfield NSW 2040 DRAWING TITLE: **Engineering Details 04** DATE OF ISSUE: 18.01.2022 SCALE: N/A A1 **REFERENCE NO**: 1821 FORMAT / SIZE: DESIGN REVIEW: ND APPROVAL: JM DRAWING NUMBER: **REVISION:** 05 1821_CD 203

N16 VERTICALS @ 200 CTRS. 50mm -

SIDE COVER



OR FCR 80% FINES 20% 4MM.


RINKING FOUNTAIN DETAIL

EQUIVALENT AND CONNECTED TO WATER SOURCE

≈======^{_}====

600

1. RC CONSTRUCTION JOINTS INSIDE SKATEPARK AREA TO BE INSTALLED WITHOUT EXPANSION JOINT FILLERS. REFER TO DETAIL CD204 H. . RC CONSTRUCTION JOINTS FOR RC PATHWAYS & FLATS OUTSIDE OF SKATEPARK AREA TO INCLUDE EXPANSION JOINT FILLERS.



CONCRETE PAVEMENT, REFER TO CONCRETE PAVEMENT TYPICAL DETAIL. 150MM 32MPa CLASS 1 STEEL TOWELLED CONCRETE SURFACE. APPLY SURFACE HARDENER AS SPECIFIED. -SL82 MESH (30MM MIN. COVER).

R16 GALV BARS 600 LONG @300 CTR. MIN. 250 OVERLAP. SLEEVED ONE SIDE TIED TO SL82 OTHER SIDE. -EXPANSION JOINT FILLER SIKAFLEX OR APPROVED EQUIVALENT. 300(W) X 250(D) EDGE BEAM THICKENING -MIN. 50MM BEDDING SAND OR FCR 80% FINES 20% 4MM.

-COMPACTED FILL - CONTROLLED FILL AS REQUIRED TO ACHIEVE BEARING CAPACITY REFER TO GEOTECHNICAL REPORT.

SCALE 1:10

- WARNING -CONTRACTOR TO VERIFY LOCATION; DEPTH/CLEARANCE AND ALIGNMENT OF OVERHEAD AND UNDERGROUND SERVICES. CONTRACTOR TO ACQUIRE CURRENT AND RELEVANT 'DIAL BEFORE YOU DIG/ONE CALL' SERVICES DRAWINGS AND ADHERE TO ALL REQUIREMENTS FOR WORKS NEAR SERVICES INCLUDING CLEARANCES, EASEMENTS AND INFORMING SERVICE AUTHORITIES PRIOR TO COMMENCEMENT OF WORKS. THE LOCATIONS OF UNDERGROUND SERVICES INDICATED IN THIS SET OF DRAWINGS ARE INDICATIVE ONLY. PIT LOCATIONS HAVE BEEN SURVEYED BY A LICENSED SURVEYOR.

- SITE DIMENSIONS -CONTRACTOR TO SATISFY THEMSELVES OF SITE CONDITIONS, CHANGES IN LEVEL AND DIMENSIONS PRIOR TO FABRICATION OF SITE SPECIFIC ITEMS OR PRIOR TO ORDERING/PURCHASING MATERIALS. WHERE DISCREPANCIES EXIST BETWEEN DRAWINGS AND SITE CONDITIONS CONTRACTOR TO NOTIFY SUPERINTENDENT PRIOR TO COMMENCEMENT OF WORKS.

- COPYRIGHT AND INTELLECTUAL PROPERTY RIGHTS -ENLOCUS RETAINS THE INTELLECTUAL PROPERTY RIGHT IN RELATION TO THE CONTRACT MATERIAL. THE DESIGN AS REPRESENTED BY THE DRAWING SET AND ALL DETAILS, INGENUITY AND INNOVATION REMAIN THE PROPERTY OF ENLOCUS. REFER TO CONTRACT FOR IRREVOCABLE LICENSE GRANTED TO THE CLIENT AND COPYRIGHT ARRANGEMENT. © ENLOCUS 2019 DRAWING STATUS:

FOR COMMENT

REVISION STATUS:

05	For Comment	18.01.22	
04	For Construction	27.08.21	
03	For Construction	04.08.21	
02B	For Review	25.06.21	
02A	For Review	24.06.21	
LANDSCAPE ARCHITECT CONSULTANT:			
e	nlocus	ENLOCUS Level 1, 151 St Georges Rd, Fitzroy North, Victoria 3066 T : 03 9482 2202	

T : 03 9482 2202 W : www.enlocus.com CONSULTANTS:

STRUCTURAL ENGINEER LIGHTING & ELECTRICAL

GROUP P/L 24/37 Keilor Park Drive Keilor Park, Victoria 3042 Melbourne VIC 3000 Tel : +613 9331 7522 Tel : +613 9652 0333 www.matrixgroup.net.au www.webbaustralia.com.au

MATRIX ENGINEERING WEBB AUSTRALIA GROUP Level 6, 128 Exhibition St

NOTES / LEGEND:

ENGINEERING NOTES:

- CONCRETE: 1. CONCRETE STRENGTH N32 MPA.
- 2. CONCRETE THICKNESS 150MM SLOPES, 100MM PLATFORMS AND FLAT BOTTOM, UNO. 3. CONSTRUCTION JOINTS SHALL BE AT CONSTRUCTED MAXIMUM 6.0M OR AS PER DETAIL.
- 4. SAW CUTS TO BE SAWN AS SHOWN ON PLANS. SAW CUT DEPTH TO BE 30MM DEEP. CHECK REINFORCEMENT DETAIL FOR SAW CUT JOINT DETAILS.

5. FOR CURING, COVER FOR SEVEN DAYS WITH PLASTIC, OR BY LIQUID MEMBRANE, TO THE APPROPRIATE AUSTRALIAN STANDARD. APPLY WITHIN 1 HOUR OF CONCRETE FINISHING. 6. FINISH TO BE CLASS 1 METAL TROWEL TO ALL VERTICAL SURFACES. STEEL TROWEL FINISH TO PLATFORMS, FLAT BANKS, TRANSITIONS, ETC.

7. REFER TO A.S.3600 - CONCRETE STRUCTURES AND A.S.2870-2011 - RESIDENTIAL SLABS AND FOOTINGS.

REINFORCEMENT

- 1. AS SHOWN 2. TRIMMERS - 2 OF N12x2000 LONG TO ALL INTERNAL CORNERS.
- 3. BASE SLAB SL82 MESH OR S12 (250 GRADE) @ 250 CRS EW.
- 4. VERTICAL WALLS REFER TO RC WALL REINFORCEMENT SCHEDULE CD201. 5. BLOCKS - AS SHOWN.

GRIND RAILS - SHALL BE 75X75X5MM 'DURAGAL' RHS (UNLESS OTHERWISE STATED ON PLANS), ENDS MITRED AND ALL WELDS GROUND SMOOTH AND COLD GALVANISED. ALL COLD GALVANISED AREAS TO HAVE 'GALMET' DURAGAL SILVER PAINT APPLIED. APPLICATION TO BE NEAT AND CONSISTENT. EARTHWORKS:

1. STABLE CLEAN FILL COMPACTED TO 98 % (MMDD) PLACED AND COMPACTED IN 200MM


LAYERS. 2. REFER TO SOIL REPORT FOR FURTHER DETAILS.


ALL SUBGROUND PREPARATION WORKS UNDER ALL CONCRETE PAVEMENTS AREAS AND LOW PROFILE RETAINING WALLS ARE TO BE PROTECTED, ROLLED AND COMPACTED AS PER


RECOMMENDATIONS SET OUT IN THE GEOTECHNICAL REPORT SUPPLIED BY CIVIL TEST PTY LTD -REPORT NO. 1190944-1.


3. ALL SOFT SPOTS TO BE EXCAVATED DOWN TO APPROPRIATE DEPTH AND REPLACED WITH COMPACTED FILL TO 98% MMDD IN 200MM LAYERS.

4. FURTHER GEOTECHNICAL ADVICE MAY BE REQUIRED.









-100MM THK 32MPa CLASS 1 STEEL

TROWELED CONCRETE SURFACE. APPLY SURFACE HARDENER AS SPECIFIED.

-N12 BAR 650MM LONG @ 150CTS. TIED TO SL82 AT SLAB LEVEL. CRANKED 90° 250MM TOP AND BOTTOM.

DRAIN FLOOR TO HAVE 1° FALL

TOWARDS PVC PIPE. -SL82 CENTRALLY PLACED. MIN 50MM

COVER. -MIN. 50MM BEDDING SAND OR FCR 80%

FINES 20% 4MM.


-PVC DRAINAGE PIPE. INVERT LEVELS AS

SHOWN ON DRAINAGE PLAN. REFER TO

CD008

COMPACTED FILL - CONTROLLED FILL AS REQUIRED TO ACHIEVE BEARING CAPACITY REFER TO GEOTECHNICAL REPORT.

SCALE 1:10



CONNECT TO **STORMWATE** SECTION

SKATE SURFACE STAINLESS STEEL POINT DRAIN

5MM THK S/S LASER CUT PIT LID BOLTED TO CASTIN 50 EA BRACKET. REFER TO CD210_C. NOTE : TAMPER PROOF [CONCEALED] FIXING DETAIL WITH BOLT SECURED THROUGH LASER CUT SLOTS REQUIRING EXTENDED ALLEN KEY OR

-100MM THK 32MPa CLASS 1 STEEL TROWELED CONCRETE SURFACE APPLY SURFACE HARDENER AS SPECIFIED.

-SL82 MESH 30MM MIN. COVER.

OMM RC SLAB THICKENING ALL SIDES OF PIT.


N12 BAR 900MM LONG @ 150CTS. TIED TO SL82 AT SLAB LEVEL. CRANKED 90° 250MM TOP AND BOTTOM.

-PVC DRAINAGE PIPE. INVERT LEVELS AS SHOWN ON DRAINAGE PLAN. REFER TO CD008

-SL82 CENTRALLY PLACED. MIN 50MM

COVER. FINES 20% 4MM.

REPORT.



KATE SURFACE STAINLESS STEEL PIT LID FIXING - TYPICAL DETAIL SCALE 1:5

- WARNING -CONTRACTOR TO VERIFY LOCATION; DEPTH/CLEARANCE AND ALIGNMENT OF OVERHEAD AND UNDERGROUND SERVICES. CONTRACTOR TO ACQUIRE CURRENT AND RELEVANT 'DIAL BEFORE YOU DIG/ONE CALL' SERVICES DRAWINGS AND ADHERE TO ALL REQUIREMENTS FOR WORKS NEAR SERVICES INCLUDING CLEARANCES, EASEMENTS AND INFORMING SERVICE AUTHORITIES PRIOR TO COMMENCEMENT OF WORKS. THE LOCATIONS OF UNDERGROUND SERVICES INDICATED IN THIS SET OF DRAWINGS ARE INDICATIVE ONLY. PIT LOCATIONS HAVE BEEN SURVEYED BY A LICENSED SURVEYOR.

- SITE DIMENSIONS -CONTRACTOR TO SATISFY THEMSELVES OF SITE CONDITIONS, CHANGES IN LEVEL AND DIMENSIONS PRIOR TO FABRICATION OF SITE SPECIFIC ITEMS OR PRIOR TO ORDERING/PURCHASING MATERIALS. WHERE DISCREPANCIES EXIST BETWEEN DRAWINGS AND SITE CONDITIONS CONTRACTOR TO NOTIFY SUPERINTENDENT PRIOR TO COMMENCEMENT OF WORKS.

- COPYRIGHT AND INTELLECTUAL PROPERTY RIGHTS -ENLOCUS RETAINS THE INTELLECTUAL PROPERTY RIGHT IN RELATION TO THE CONTRACT MATERIAL. THE DESIGN AS REPRESENTED BY THE DRAWING SET AND ALL DETAILS, INGENUITY AND INNOVATION REMAIN THE PROPERTY OF ENLOCUS. REFER TO CONTRACT FOR IRREVOCABLE LICENSE GRANTED TO THE CLIENT AND COPYRIGHT ARRANGEMENT. © ENLOCUS 2019

DRAWING STATUS:

FOR COMMENT

REVISION STATUS:

05	For Comment	18.01.22		
04	For Construction	27.08.21		
03	For Construction	04.08.21		
02B	For Review	25.06.21		
02A	For Review	24.06.21		
LANDSCAPE ARCHITECT CONSULTANT:				
ENLOCUS Level 1, 151 St Georges Rd, Fitzroy North, Victoria 3066 T : 03 9482 2202				

itzrov North. Victoria 306 T : 03 9482 2202 W:www.enlocus.com CONSULTANTS:

STRUCTURAL ENGINEER LIGHTING & ELECTRICAL: MATRIX ENGINEERING WEBB AUSTRALIA **GROUP P/L**

GROUP 24/37 Keilor Park Drive Level 6, 128 Exhibition St Keilor Park, Victoria 3042 Melbourne VIC 3000 Tel : +613 9331 7522 Tel : +613 9652 0333 www.matrixgroup.net.au www.webbaustralia.com.au

NOTES / LEGEND:

ENGINEERING NOTES:

- CONCRETE: 1. CONCRETE STRENGTH N32 MPA.
- 2. CONCRETE THICKNESS 150MM SLOPES, 100MM PLATFORMS AND FLAT BOTTOM, UNO. 3. CONSTRUCTION JOINTS SHALL BE AT CONSTRUCTED MAXIMUM 6.0M OR AS PER DETAIL.
- 4. SAW CUTS TO BE SAWN AS SHOWN ON PLANS. SAW CUT DEPTH TO BE 30MM DEEP. CHECK REINFORCEMENT DETAIL FOR SAW CUT JOINT DETAILS.

5. FOR CURING, COVER FOR SEVEN DAYS WITH PLASTIC, OR BY LIQUID MEMBRANE, TO THE APPROPRIATE AUSTRALIAN STANDARD. APPLY WITHIN 1 HOUR OF CONCRETE FINISHING. 6. FINISH TO BE CLASS 1 METAL TROWEL TO ALL VERTICAL SURFACES. STEEL TROWEL FINISH TO PLATFORMS, FLAT BANKS, TRANSITIONS, ETC.

7. REFER TO A.S.3600 - CONCRETE STRUCTURES AND A.S.2870-2011 - RESIDENTIAL SLABS AND FOOTINGS.

REINFORCEMENT:

- 1. AS SHOWN 2. TRIMMERS - 2 OF N12x2000 LONG TO ALL INTERNAL CORNERS.
- 3. BASE SLAB SL82 MESH OR S12 (250 GRADE) @ 250 CRS EW.
- 4. VERTICAL WALLS REFER TO RC WALL REINFORCEMENT SCHEDULE CD201.
- 5. BLOCKS AS SHOWN.

6. GRIND RAILS - SHALL BE 75X75X5MM 'DURAGAL' RHS (UNLESS OTHERWISE STATED ON PLANS). ENDS MITRED AND ALL WELDS GROUND SMOOTH AND COLD GALVANISED. ALL COLD GALVANISED AREAS TO HAVE 'GALMET' DURAGAL SILVER PAINT APPLIED. APPLICATION TO BE NEAT AND CONSISTENT. EARTHWORKS:

1. STABLE CLEAN FILL COMPACTED TO 98 % (MMDD) PLACED AND COMPACTED IN 200MM LAYERS.

2. REFER TO SOIL REPORT FOR FURTHER DETAILS.

ALL SUBGROUND PREPARATION WORKS UNDER ALL CONCRETE PAVEMENTS AREAS AND LOW PROFILE RETAINING WALLS ARE TO BE PROTECTED, ROLLED AND COMPACTED AS PER RECOMMENDATIONS SET OUT IN THE GEOTECHNICAL REPORT SUPPLIED BY CIVIL TEST PTY LTD -REPORT NO. 1190944-1.

3. ALL SOFT SPOTS TO BE EXCAVATED DOWN TO APPROPRIATE DEPTH AND REPLACED WITH COMPACTED FILL TO 98% MMDD IN 200MM LAYERS.

4. FURTHER GEOTECHNICAL ADVICE MAY BE REQUIRED.

INNER WEST COUNCIL
7-15 Wetherill Street, Leichhardt

NSW 2040

PROJECT NAME: LEICHHARDT PARK SKATE PARK 70 Mary Street,

Lilyfield NSW 2040

Drainage Details

1821_CD 205

SCALE: N/A **DESIGN REVIEW:** ND **APPROVAL**:

DRAWING NUMBER:

DATE OF ISSUE: 18.01.2022 FORMAT / SIZE: A1 REFERENCE NO: 1821

JM **REVISION:**

05

DRAWING TITLE:

CLIENT NAME:


SIDES, WITH 6NOS N12 WELDED TO BACK SIDE. N12 CRANKED 60° TIED TO VERTICAL REINFORCING BAR. - 5MM THK S/S LASER CUT PIT LID WITH 44MM WELDED

EDGE ALL SIDES. BOLT TO CAST IN 50 EA BRACKET. REFER TO ELECTRONIC FILE FOR PLAN AND LASER CUT SHEET DETAIL TO BE SUPPLIED BY ENLOCUS.

35MM 5MM THK S/S PLATE FULL LENGTH TWO SIDES WELDED TO INSIDE OF LASERCUT PIT LID. 4NOS 12MM DIA. PRE-DRILLED HOLES TO ALLOW LOOSE FIT OF M8

4 NOS M8 GALV. DOMED HEAD TO RECEIVE ALLEN

OTE : TAMPER PROOF [CONCEALED] FIXING ETAIL WITH BOLT SECURED THROUGH LASER CUT OTS REQUIRING EXTENDED ALLEN KEY OR BIT.



SECTION A-A

C GRATED SIDE ENTRY PIT 'BARRIER KERB' - TYPICAL DETAIL 210 SCALE 1:10

- WARNING CONTRACTOR TO VERIFY LOCATION; DEPTH/CLEARANCE AND ALIGNMENT OF OVERHEAD AND UNDERGROUND SERVICES. CONTRACTOR TO ACQUIRE CURRENT AND RELEVANT 'DIAL BEFORE YOU DIG/ONE CALL' SERVICES DRAWINGS AND ADHERE TO ALL REQUIREMENTS FOR WORKS NEAR SERVICES INCLUDING CLEARANCES, EASEMENTS AND INFORMING SERVICE AUTHORITIES PRIOR TO COMMENCEMENT OF WORKS. THE LOCATIONS OF UNDERGROUND SERVICES INDICATED IN THIS SET OF DRAWINGS ARE INDICATIVE ONLY. PIT LOCATIONS HAVE BEEN SURVEYED BY A LICENSED SURVEYOR.

- SITE DIMENSIONS -CONTRACTOR TO SATISFY THEMSELVES OF SITE CONDITIONS, CHANGES IN LEVEL AND DIMENSIONS PRIOR TO FABRICATION OF SITE SPECIFIC ITEMS OR PRIOR TO ORDERING/PURCHASING MATERIALS. WHERE DISCREPANCIES EXIST BETWEEN DRAWINGS AND SITE CONDITIONS CONTRACTOR TO NOTIFY SUPERINTENDENT PRIOR TO COMMENCEMENT OF WORKS.

- COPYRIGHT AND INTELLECTUAL PROPERTY RIGHTS -ENLOCUS RETAINS THE INTELLECTUAL PROPERTY RIGHT IN RELATION TO THE CONTRACT MATERIAL. THE DESIGN AS REPRESENTED BY THE DRAWING SET AND ALL DETAILS, INGENUITY AND INNOVATION REMAIN THE PROPERTY OF ENLOCUS. REFER TO CONTRACT FOR IRREVOCABLE LICENSE GRANTED TO THE CLIENT AND COPYRIGHT ARRANGEMENT. © ENLOCUS 2019 DRAWING STATUS:

FOR COMMENT

REVISION STATUS:

05	For Comment	18.01.22
04	For Construction	27.08.21
03	For Construction	04.08.21
02B	For Review	25.06.21
02A	For Review	24.06.21
	LANDSCAPE ARCHITE	ECT CONSULTANT:
e	nlocus	ENLOCUS Level 1, 151 St Georges Rd, Fitzroy North, Victoria 3066 T : 03 9482 2202 W : www.enlocus.com

W:www.enlocus.com CONSULTANTS:

STRUCTURAL ENGINEER LIGHTING & ELECTRICAL MATRIX ENGINEERING WEBB AUSTRALIA GROUP P/L

GROUP 24/37 Keilor Park Drive Level 6, 128 Exhibition St Keilor Park, Victoria 3042 Melbourne VIC 3000 Tel : +613 9331 7522 Tel : +613 9652 0333 www.matrixgroup.net.au www.webbaustralia.com.au

NOTES / LEGEND:

ENGINEERING NOTES:

- CONCRETE: 1. CONCRETE STRENGTH N32 MPA.
- 2. CONCRETE THICKNESS 150MM SLOPES, 100MM PLATFORMS AND FLAT BOTTOM, UNO. 3. CONSTRUCTION JOINTS SHALL BE AT CONSTRUCTED MAXIMUM 6.0M OR AS PER DETAIL.
- 4. SAW CUTS TO BE SAWN AS SHOWN ON PLANS. SAW CUT DEPTH TO BE 30MM DEEP. CHECK REINFORCEMENT DETAIL FOR SAW CUT JOINT DETAILS.

5. FOR CURING, COVER FOR SEVEN DAYS WITH PLASTIC, OR BY LIQUID MEMBRANE, TO THE APPROPRIATE AUSTRALIAN STANDARD. APPLY WITHIN 1 HOUR OF CONCRETE FINISHING. 6. FINISH TO BE CLASS 1 METAL TROWEL TO ALL VERTICAL SURFACES. STEEL TROWEL FINISH TO PLATFORMS, FLAT BANKS, TRANSITIONS, ETC.

7. REFER TO A.S.3600 - CONCRETE STRUCTURES AND A.S.2870-2011 - RESIDENTIAL SLABS AND FOOTINGS.

REINFORCEMENT

- 1. AS SHOWN 2. TRIMMERS - 2 OF N12x2000 LONG TO ALL INTERNAL CORNERS.
- 3. BASE SLAB SL82 MESH OR S12 (250 GRADE) @ 250 CRS EW.
- 4. VERTICAL WALLS REFER TO RC WALL REINFORCEMENT SCHEDULE CD201. 5. BLOCKS - AS SHOWN.

6. GRIND RAILS - SHALL BE 75X75X5MM 'DURAGAL' RHS (UNLESS OTHERWISE STATED ON PLANS). ENDS MITRED AND ALL WELDS GROUND SMOOTH AND COLD GALVANISED. ALL COLD GALVANISED AREAS TO HAVE 'GALMET' DURAGAL SILVER PAINT APPLIED. APPLICATION TO BE NEAT AND CONSISTENT. EARTHWORKS:


1. STABLE CLEAN FILL COMPACTED TO 98 % (MMDD) PLACED AND COMPACTED IN 200MM LAYERS.

2. REFER TO SOIL REPORT FOR FURTHER DETAILS.

ALL SUBGROUND PREPARATION WORKS UNDER ALL CONCRETE PAVEMENTS AREAS AND LOW PROFILE RETAINING WALLS ARE TO BE PROTECTED, ROLLED AND COMPACTED AS PER RECOMMENDATIONS SET OUT IN THE GEOTECHNICAL REPORT SUPPLIED BY CIVIL TEST PTY LTD -REPORT NO. 1190944-1.


3. ALL SOFT SPOTS TO BE EXCAVATED DOWN TO APPROPRIATE DEPTH AND REPLACED WITH COMPACTED FILL TO 98% MMDD IN 200MM LAYERS.







SCALE 1:10


CLIENT NAME: **INNER WEST COUNCIL** 7-15 Wetherill Street, Leichhardt NSW 2040 PROJECT NAME: LEICHHARDT PARK SKATE PARK 70 Mary Street, Lilyfield NSW 2040 DRAWING TITLE: Carpark Details 01 SCALE: N/A DATE OF ISSUE: 18.01.2022 FORMAT / SIZE: A1 REFERENCE NO: 1821 DESIGN REVIEW: ND APPROVAL: JM DRAWING NUMBER: **REVISION:** 05 1821_CD 210



EAMS, JOISTS AND PURLIN DIMENSIONS С 300 **SCALE 1:50**







200UB18 BEAM BOLTED TO 150UC30 M/S POSTS FIXING PLATE WITH 4 NOS. M20 BOLTS. REFER TO CD301_B. HOT DIP GALV. AND POWDERCOATED DULUX COLOUR: 'SURFMIST MATT' OR APPROVED EQUIVALENT.


180X75 PFC M/S HORIZONTAL ROOF BEAM BOLTED TO 200UB18 FIXING PLATE WITH 2 NOS. N10 BOLTS. HOT DIP GALV. AND POWDERCOATED DULUX COLOUR: 'SURFMIST MATT' OR APPROVED EQUIVALENT.

200 X 75MM ZINC PLATED PFC OUTSIDE FRAME, BOLTED TO EACH END OF 180 X 75 PFC HORIZONTAL BEAM WITH 2 NOS. N16 BOLTS. HOT DIP GALV. AND POWDERCOATED DULUX COLOUR: 'SURFMIST MATT' OR APPROVED EQUIVALENT. OUTSIDE FRAME PERIMETER CONSISTS OF FOUR PIECES TO BE ASSEMBLED ON SITE.

C15015 ZINC PLATED PURLINS @ 800 CTRS. BOLTED TO 200 UB18 BEAM FIXING PLATES WITH 2 NOS. N8 BOLTS. HOT DIP GALV. AND POWDERCOATED DULUX COLOUR: 'SURFMIST MATT' OR APPROVED EQUIVALENT.




SCALE 1:50



- DASHED LINE INDICATES EXTENT 300 X 90MM ALUMINIUM PFC FRAMES SHOWN FOR CLARITY. REFER TO CD300 B

4 NOS 150 UC 30 M/S POSTS BOLTED HOLD DOWN BOLTS. HOT DIP GALV. AND POWDERCOATED DULUX COLOUR: 'SURFMIST MATT' OR APPROVED EQUIVALENT. REFER TO CD300_D & F.

D EAMS, JOISTS AND PURLIN DIMENSIONS 300 **SCALE 1:50**





NOTE: CONTRACTOR TO PROVIDE SHOP DRAWINGS OF SHELTER FOR APPROVAL BY SUPERINTENDENT PRIOR TO FABRICATION.

- WARNING -CONTRACTOR TO VERIFY LOCATION; DEPTH/CLEARANCE AND ALIGNMENT OF OVERHEAD AND UNDERGROUND SERVICES. CONTRACTOR TO ACQUIRE CURRENT AND RELEVANT 'DIAL BEFORE YOU DIG/ONE CALL' SERVICES DRAWINGS AND ADHERE TO ALL REQUIREMENTS FOR WORKS NEAR SERVICES INCLUDING CLEARANCES, EASEMENTS AND INFORMING SERVICE AUTHORITIES PRIOR TO COMMENCEMENT OF WORKS. THE LOCATIONS OF UNDERGROUND SERVICES INDICATED IN THIS SET OF DRAWINGS ARE INDICATIVE ONLY. PIT LOCATIONS HAVE BEEN SURVEYED BY A LICENSED SURVEYOR.

- SITE DIMENSIONS -CONTRACTOR TO SATISFY THEMSELVES OF SITE CONDITIONS, CHANGES IN LEVEL AND DIMENSIONS PRIOR TO FABRICATION OF SITE SPECIFIC ITEMS OR PRIOR TO ORDERING/PURCHASING MATERIALS. WHERE DISCREPANCIES EXIST BETWEEN DRAWINGS AND SITE CONDITIONS CONTRACTOR TO NOTIFY SUPERINTENDENT PRIOR TO COMMENCEMENT OF WORKS.

- COPYRIGHT AND INTELLECTUAL PROPERTY RIGHTS -ENLOCUS RETAINS THE INTELLECTUAL PROPERTY RIGHT IN RELATION TO THE CONTRACT MATERIAL. THE DESIGN AS REPRESENTED BY THE DRAWING SET AND ALL DETAILS, INGENUITY AND INNOVATION REMAIN THE PROPERTY OF ENLOCUS. REFER TO CONTRACT FOR IRREVOCABLE LICENSE GRANTED TO THE CLIENT AND COPYRIGHT ARRANGEMENT. © ENLOCUS 2019 DRAWING STATUS:

FOR COMMENT

REVISION STATUS:

05	For Comment	18.01.22		
04	For Construction	27.08.21		
03	For Construction	04.08.21		
02B	For Review	25.06.21		
02A	For Review	24.06.21		
	LANDSCAPE ARCHITE	ECT CONSULTANT:		
ENLOCUS Level 1, 151 St Georges Rd Fitzroy North, Victoria 3066 T : 03 9482 2202 W : www.enlocus.com				

W:www.enlocus.com CONSULTANTS:

STRUCTURAL ENGINEER LIGHTING & ELECTRICAL MATRIX ENGINEERING WEBB AUSTRALIA **GROUP P/L**

24/37 Keilor Park Drive Level 6, 128 Exhibition St Keilor Park, Victoria 3042 Melbourne VIC 3000 Tel : +613 9331 7522 Tel : +613 9652 0333 www.matrixgroup.net.au www.webbaustralia.com.au

GROUP

NOTES / LEGEND:

ENGINEERING NOTES:

- CONCRETE: 1. CONCRETE STRENGTH N32 MPA.
- 2. CONCRETE THICKNESS 150MM SLOPES, 100MM PLATFORMS AND FLAT BOTTOM, UNO. 3. CONSTRUCTION JOINTS SHALL BE AT CONSTRUCTED MAXIMUM 6.0M OR AS PER DETAIL.
- 4. SAW CUTS TO BE SAWN AS SHOWN ON PLANS. SAW CUT DEPTH TO BE 30MM DEEP. CHECK REINFORCEMENT DETAIL FOR SAW CUT JOINT DETAILS.

5. FOR CURING, COVER FOR SEVEN DAYS WITH PLASTIC, OR BY LIQUID MEMBRANE, TO THE APPROPRIATE AUSTRALIAN STANDARD, APPLY WITHIN 1 HOUR OF CONCRETE FINISHING. 6. FINISH TO BE CLASS 1 METAL TROWEL TO ALL VERTICAL SURFACES. STEEL TROWEL FINISH TO PLATFORMS, FLAT BANKS, TRANSITIONS, ETC.

7. REFER TO A.S.3600 - CONCRETE STRUCTURES AND A.S.2870-2011 - RESIDENTIAL SLABS AND FOOTINGS.

REINFORCEMENT

- 1. AS SHOWN 2. TRIMMERS - 2 OF N12x2000 LONG TO ALL INTERNAL CORNERS.
- 3. BASE SLAB SL82 MESH OR S12 (250 GRADE) @ 250 CRS EW.
- 4. VERTICAL WALLS REFER TO RC WALL REINFORCEMENT SCHEDULE CD201.
- 5. BLOCKS AS SHOWN.

6. GRIND RAILS - SHALL BE 75X75X5MM 'DURAGAL' RHS (UNLESS OTHERWISE STATED ON PLANS). ENDS MITRED AND ALL WELDS GROUND SMOOTH AND COLD GALVANISED. ALL COLD GALVANISED AREAS TO HAVE 'GALMET' DURAGAL SILVER PAINT APPLIED. APPLICATION TO BE NEAT AND CONSISTENT. EARTHWORKS:


1. STABLE CLEAN FILL COMPACTED TO 98 % (MMDD) PLACED AND COMPACTED IN 200MM

LAYERS. 2. REFER TO SOIL REPORT FOR FURTHER DETAILS.

ALL SUBGROUND PREPARATION WORKS UNDER ALL CONCRETE PAVEMENTS AREAS AND LOW PROFILE RETAINING WALLS ARE TO BE PROTECTED, ROLLED AND COMPACTED AS PER RECOMMENDATIONS SET OUT IN THE GEOTECHNICAL REPORT SUPPLIED BY CIVIL TEST PTY LTD -REPORT NO. 1190944-1.


3. ALL SOFT SPOTS TO BE EXCAVATED DOWN TO APPROPRIATE DEPTH AND REPLACED WITH COMPACTED FILL TO 98% MMDD IN 200MM LAYERS.

4. FURTHER GEOTECHNICAL ADVICE MAY BE REQUIRED.






SCALE 1:10



SSEMBLED SHELTER - FRONT ELEVATION 301 **SCALE 1:50**



NOTE: CONTRACTOR TO PROVIDE SHOP DRAWINGS OF SHELTER FOR APPROVAL BY SUPERINTENDENT PRIOR TO FABRICATION.

- WARNING -CONTRACTOR TO VERIFY LOCATION; DEPTH/CLEARANCE AND ALIGNMENT OF OVERHEAD AND UNDERGROUND SERVICES. CONTRACTOR TO ACQUIRE CURRENT AND RELEVANT 'DIAL BEFORE YOU DIG/ONE CALL' SERVICES DRAWINGS AND ADHERE TO ALL REQUIREMENTS FOR WORKS NEAR SERVICES INCLUDING CLEARANCES, EASEMENTS AND INFORMING SERVICE AUTHORITIES PRIOR TO COMMENCEMENT OF WORKS. THE LOCATIONS OF UNDERGROUND SERVICES INDICATED IN THIS SET OF DRAWINGS ARE INDICATIVE ONLY. PIT LOCATIONS HAVE BEEN SURVEYED BY A LICENSED SURVEYOR.

- SITE DIMENSIONS -CONTRACTOR TO SATISFY THEMSELVES OF SITE CONDITIONS, CHANGES IN LEVEL AND DIMENSIONS PRIOR TO FABRICATION OF SITE SPECIFIC ITEMS OR PRIOR TO ORDERING/PURCHASING MATERIALS. WHERE DISCREPANCIES EXIST BETWEEN DRAWINGS AND SITE CONDITIONS CONTRACTOR TO NOTIFY SUPERINTENDENT PRIOR TO COMMENCEMENT OF WORKS.

- COPYRIGHT AND INTELLECTUAL PROPERTY RIGHTS -ENLOCUS RETAINS THE INTELLECTUAL PROPERTY RIGHT IN RELATION TO THE CONTRACT MATERIAL. THE DESIGN AS REPRESENTED BY THE DRAWING SET AND ALL DETAILS, INGENUITY AND INNOVATION REMAIN THE PROPERTY OF ENLOCUS. REFER TO CONTRACT FOR IRREVOCABLE LICENSE GRANTED TO THE CLIENT AND COPYRIGHT ARRANGEMENT. © ENLOCUS 2019 DRAWING STATUS:

FOR COMMENT

REVISION STATUS:

05	For Comment	18.01.22
04	For Construction	27.08.21
03	For Construction	04.08.21
02B	For Review	25.06.21
02A	For Review	24.06.21
	LANDSCAPE ARCHITE	ECT CONSULTANT:
e	nlocus	ENLOCUS Level 1, 151 St Georges Rd, Fitzroy North, Victoria 3066 T : 03 9482 2202 W : www.enlocus.com

W:www.enlocus.com CONSULTANTS:

STRUCTURAL ENGINEER LIGHTING & ELECTRICAL: MATRIX ENGINEERING WEBB AUSTRALIA **GROUP P/L**

24/37 Keilor Park Drive Level 6, 128 Exhibition St Keilor Park, Victoria 3042 Melbourne VIC 3000 Tel : +613 9331 7522 Tel : +613 9652 0333 www.matrixgroup.net.au www.webbaustralia.com.au

GROUP

NOTES / LEGEND:

ENGINEERING NOTES:

- CONCRETE: 1. CONCRETE STRENGTH N32 MPA.
- 2. CONCRETE THICKNESS 150MM SLOPES, 100MM PLATFORMS AND FLAT BOTTOM, UNO. 3. CONSTRUCTION JOINTS SHALL BE AT CONSTRUCTED MAXIMUM 6.0M OR AS PER DETAIL.
- 4. SAW CUTS TO BE SAWN AS SHOWN ON PLANS. SAW CUT DEPTH TO BE 30MM DEEP. CHECK REINFORCEMENT DETAIL FOR SAW CUT JOINT DETAILS.

5. FOR CURING, COVER FOR SEVEN DAYS WITH PLASTIC, OR BY LIQUID MEMBRANE, TO THE APPROPRIATE AUSTRALIAN STANDARD. APPLY WITHIN 1 HOUR OF CONCRETE FINISHING. 6. FINISH TO BE CLASS 1 METAL TROWEL TO ALL VERTICAL SURFACES. STEEL TROWEL FINISH TO PLATFORMS, FLAT BANKS, TRANSITIONS, ETC.

7. REFER TO A.S.3600 - CONCRETE STRUCTURES AND A.S.2870-2011 - RESIDENTIAL SLABS AND FOOTINGS.

REINFORCEMENT:

- 1. AS SHOWN 2. TRIMMERS - 2 OF N12x2000 LONG TO ALL INTERNAL CORNERS.
- 3. BASE SLAB SL82 MESH OR S12 (250 GRADE) @ 250 CRS EW.
- 4. VERTICAL WALLS REFER TO RC WALL REINFORCEMENT SCHEDULE CD201. 5. BLOCKS - AS SHOWN.

6. GRIND RAILS - SHALL BE 75X75X5MM 'DURAGAL' RHS (UNLESS OTHERWISE STATED ON PLANS). ENDS MITRED AND ALL WELDS GROUND SMOOTH AND COLD GALVANISED. ALL COLD GALVANISED AREAS TO HAVE 'GALMET' DURAGAL SILVER PAINT APPLIED. APPLICATION TO BE NEAT AND CONSISTENT. EARTHWORKS:


1. STABLE CLEAN FILL COMPACTED TO 98 % (MMDD) PLACED AND COMPACTED IN 200MM


LAYERS. 2. REFER TO SOIL REPORT FOR FURTHER DETAILS.

ALL SUBGROUND PREPARATION WORKS UNDER ALL CONCRETE PAVEMENTS AREAS AND LOW PROFILE RETAINING WALLS ARE TO BE PROTECTED, ROLLED AND COMPACTED AS PER RECOMMENDATIONS SET OUT IN THE GEOTECHNICAL REPORT SUPPLIED BY CIVIL TEST PTY LTD -REPORT NO. 1190944-1.

3. ALL SOFT SPOTS TO BE EXCAVATED DOWN TO APPROPRIATE DEPTH AND REPLACED WITH COMPACTED FILL TO 98% MMDD IN 200MM LAYERS.


4. FURTHER GEOTECHNICAL ADVICE MAY BE REQUIRED.





- SITE DIMENSIONS -CONTRACTOR TO SATISFY THEMSELVES OF SITE CONDITIONS, CHANGES IN LEVEL AND DIMENSIONS PRIOR TO FABRICATION OF SITE SPECIFIC ITEMS OR PRIOR TO ORDERING/PURCHASING MATERIALS. WHERE DISCREPANCIES EXIST BETWEEN DRAWINGS AND SITE CONDITIONS CONTRACTOR TO NOTIFY SUPERINTENDENT PRIOR TO COMMENCEMENT OF WORKS.

- COPYRIGHT AND INTELLECTUAL PROPERTY RIGHTS -ENLOCUS RETAINS THE INTELLECTUAL PROPERTY RIGHT IN RELATION TO THE CONTRACT MATERIAL. THE DESIGN AS REPRESENTED BY THE DRAWING SET AND ALL DETAILS, INGENUITY AND INNOVATION REMAIN THE PROPERTY OF ENLOCUS. REFER TO CONTRACT FOR IRREVOCABLE LICENSE GRANTED TO THE CLIENT AND COPYRIGHT ARRANGEMENT. © ENLOCUS 2019



NOTES / LEGEND:



1821_CD 310


70 Mary Street, Lilyfield NSW 2040

DRAWING TITLE: Handrail/Balustrade Plan

SCALE: 1:100 FORMAT / SIZE: A1 REFERENCE NO:

DESIGN REVIEW: ND **APPROVAL**: DRAWING NUMBER:


DATE OF ISSUE: 18.01.2022





05


CLIENT NAME:

G 60m,0










SCALE 1:20



CP 75 FROM EDGE

JMORAIL HANDRAIL

S/S HANDRAIL AND SYSTEM FROM MODDEX (MODEL

THROUGH FIXING PLATE TO RC SLAB BELOW. FOLLOW MANUFACTURER'S SPECIFICATIONS REGARDING MAX.

AR10) OR APPROVED EQUIVALENT. S/S SCREWS

SPAN FOR POST QUANTITY.

300 1400 1650 1400 300

- WARNING -CONTRACTOR TO VERIFY LOCATION; DEPTH/CLEARANCE AND ALIGNMENT OF OVERHEAD AND UNDERGROUND SERVICES. CONTRACTOR TO ACQUIRE CURRENT AND RELEVANT 'DIAL BEFORE YOU DIG/ONE CALL' SERVICES DRAWINGS AND ADHERE TO ALL REQUIREMENTS FOR WORKS NEAR SERVICES INCLUDING CLEARANCES, EASEMENTS AND INFORMING SERVICE AUTHORITIES PRIOR TO COMMENCEMENT OF WORKS. THE LOCATIONS OF UNDERGROUND SERVICES INDICATED IN THIS SET OF DRAWINGS ARE INDICATIVE ONLY. PIT LOCATIONS HAVE BEEN SURVEYED BY A LICENSED SURVEYOR.

- SITE DIMENSIONS -CONTRACTOR TO SATISFY THEMSELVES OF SITE CONDITIONS, CHANGES IN LEVEL AND DIMENSIONS PRIOR TO FABRICATION OF SITE SPECIFIC ITEMS OR PRIOR TO ORDERING/PURCHASING MATERIALS. WHERE DISCREPANCIES EXIST BETWEEN DRAWINGS AND SITE CONDITIONS CONTRACTOR TO NOTIFY SUPERINTENDENT PRIOR TO COMMENCEMENT OF WORKS.

- COPYRIGHT AND INTELLECTUAL PROPERTY RIGHTS -ENLOCUS RETAINS THE INTELLECTUAL PROPERTY RIGHT IN RELATION TO THE CONTRACT MATERIAL. THE DESIGN AS REPRESENTED BY THE DRAWING SET AND ALL DETAILS, INGENUITY AND INNOVATION REMAIN THE PROPERTY OF ENLOCUS. REFER TO CONTRACT FOR IRREVOCABLE LICENSE GRANTED TO THE CLIENT AND COPYRIGHT ARRANGEMENT. © ENLOCUS 2019 DRAWING STATUS:

FOR COMMENT

REVISION STATUS:

05	For Comment	18.01.22
04	For Construction	27.08.21
03	For Construction	04.08.21
02B	For Review	25.06.21
02A	For Review	24.06.21
	LANDSCAPE ARCHITE	CT CONSULTANT:
e	nlocus	ENLOCUS Level 1, 151 St Georges Rd, Fitzroy North, Victoria 3066 T : 03 9482 2202 W : www.enlocus.com

: 03 9482 2202 W : www.enlocus.com CONSULTANTS:

STRUCTURAL ENGINEER LIGHTING & ELECTRICAL: MATRIX ENGINEERING WEBB AUSTRALIA **GROUP P/L**

Keilor Park, Victoria 3042 Melbourne VIC 3000 Tel : +613 9331 7522 Tel : +613 9652 0333

GROUP 24/37 Keilor Park Drive Level 6, 128 Exhibition St www.matrixgroup.net.au www.webbaustralia.com.au

NOTES / LEGEND:

ENGINEERING NOTES:

- CONCRETE: 1. CONCRETE STRENGTH N32 MPA.
- 2. CONCRETE THICKNESS 150MM SLOPES, 100MM PLATFORMS AND FLAT BOTTOM, UNO. 3. CONSTRUCTION JOINTS SHALL BE AT CONSTRUCTED MAXIMUM 6.0M OR AS PER DETAIL.
- 4. SAW CUTS TO BE SAWN AS SHOWN ON PLANS. SAW CUT DEPTH TO BE 30MM DEEP. CHECK REINFORCEMENT DETAIL FOR SAW CUT JOINT DETAILS.

5. FOR CURING, COVER FOR SEVEN DAYS WITH PLASTIC, OR BY LIQUID MEMBRANE, TO THE APPROPRIATE AUSTRALIAN STANDARD. APPLY WITHIN 1 HOUR OF CONCRETE FINISHING. 6. FINISH TO BE CLASS 1 METAL TROWEL TO ALL VERTICAL SURFACES. STEEL TROWEL FINISH TO PLATFORMS, FLAT BANKS, TRANSITIONS, ETC.

7. REFER TO A.S.3600 - CONCRETE STRUCTURES AND A.S.2870-2011 - RESIDENTIAL SLABS AND FOOTINGS.

REINFORCEMENT

- 1. AS SHOWN. 2. TRIMMERS - 2 OF N12x2000 LONG TO ALL INTERNAL CORNERS.
- 3. BASE SLAB SL82 MESH OR S12 (250 GRADE) @ 250 CRS EW.
- 4. VERTICAL WALLS REFER TO RC WALL REINFORCEMENT SCHEDULE CD201. 5. BLOCKS - AS SHOWN.
- 6. GRIND RAILS SHALL BE 75X75X5MM 'DURAGAL' RHS (UNLESS OTHERWISE STATED ON

PLANS). ENDS MITRED AND ALL WELDS GROUND SMOOTH AND COLD GALVANISED. ALL COLD GALVANISED AREAS TO HAVE 'GALMET' DURAGAL SILVER PAINT APPLIED. APPLICATION TO BE NEAT AND CONSISTENT. EARTHWORKS:


1. STABLE CLEAN FILL COMPACTED TO 98 % (MMDD) PLACED AND COMPACTED IN 200MM LAYERS.


2. REFER TO SOIL REPORT FOR FURTHER DETAILS.


ALL SUBGROUND PREPARATION WORKS UNDER ALL CONCRETE PAVEMENTS AREAS AND LOW PROFILE RETAINING WALLS ARE TO BE PROTECTED, ROLLED AND COMPACTED AS PER RECOMMENDATIONS SET OUT IN THE GEOTECHNICAL REPORT SUPPLIED BY CIVIL TEST PTY LTD -REPORT NO. 1190944-1.

3. ALL SOFT SPOTS TO BE EXCAVATED DOWN TO APPROPRIATE DEPTH AND REPLACED WITH COMPACTED FILL TO 98% MMDD IN 200MM LAYERS.

4. FURTHER GEOTECHNICAL ADVICE MAY BE REQUIRED.









S ENTRANCE SIGNAGE

5mm THK OUTER LASER CUT


POWDER COATED.

SCALE 1:20





B 320 M/S STEEL PANEL SCHEDULE SCALE 1:10



TIMES OF EXTREME HIGH TIDE OR HEAVY RAINFALL. DO NOT ENTER SUBMERGED AREAS OF THE FACILITY. IMMEDIATE INFORMATION - COUNCIL ADVISES THAT SAFETY EQUIPMENT - CALL 000 FOR ALL EMERGENCIES [POLICE, AMBULANCE AND FIRE] ⁻ COUNCIL CONTACT INFORMATION: (02) 9392 5000 0 0 **B - ELEVATION //**

0 0 CHILDREN UNDER THE AGE OF 10 YEARS. - COUNCIL ACCEPTS NO LIABILITY FOR INJURY OR LOSS RESULTING FROM THE INTENDED OR ACCEPTING ALL RISK ASSOCIATED WITH THE UNINTENDED USE OF THIS SPORTS FACILITY. INTENDED OR UNINTENDED USE OF THIS -AREAS OF THE FACILITY MAY FLOOD DURING

PRIOR TO FABRICATION.

X 16212 Y 13901 X 15960 Y 13901

DULUX POWDERCOAT COLOUR 'WHITE' MATT.

05. ELECTRONIC FILE TO BE PROVIDED BY ENLOCUS.

01. ALL 3mm THK BACKING SHEETS TO BE HOT DIP GALVANISED AND POWDER COATED.

02. ALL 5mm THK OUTER LASER CUT PANELS TO BE HOT DIP GALVANISED AND

03. ALL M12 SOCKET BUTTON SCREWS TO BE HOT DIP GALVANISED AND POWDER

04. CONTRACTOR TO PROVIDE SHOP DRAWINGS TO SUPERINTENDENT FOR APPROVAL

0

POWDER COATED. DULUX POWDERCOAT COLOUR 'PALE EUCALYPT' MATT.

COATED. DULUX POWDERCOAT COLOUR 'PALE EUCALYPT' MATT.

- WARNING CONTRACTOR TO VERIFY LOCATION; DEPTH/CLEARANCE AND ALIGNMENT OF OVERHEAD AND UNDERGROUND SERVICES. CONTRACTOR TO ACQUIRE CURRENT AND RELEVANT 'DIAL BEFORE YOU DIG/ONE CALL' SERVICES DRAWINGS AND ADHERE TO ALL REQUIREMENTS FOR WORKS NEAR SERVICES INCLUDING CLEARANCES, EASEMENTS AND INFORMING SERVICE AUTHORITIES PRIOR TO COMMENCEMENT OF WORKS. THE LOCATIONS OF UNDERGROUND SERVICES INDICATED IN THIS SET OF DRAWINGS ARE INDICATIVE ONLY. PIT LOCATIONS HAVE BEEN SURVEYED BY A LICENSED SURVEYOR.

- SITE DIMENSIONS -CONTRACTOR TO SATISFY THEMSELVES OF SITE CONDITIONS, CHANGES IN LEVEL AND DIMENSIONS PRIOR TO FABRICATION OF SITE SPECIFIC ITEMS OR PRIOR TO ORDERING/PURCHASING MATERIALS. WHERE DISCREPANCIES EXIST BETWEEN DRAWINGS AND SITE CONDITIONS CONTRACTOR TO NOTIFY SUPERINTENDENT PRIOR TO COMMENCEMENT OF WORKS.

- COPYRIGHT AND INTELLECTUAL PROPERTY RIGHTS -ENLOCUS RETAINS THE INTELLECTUAL PROPERTY RIGHT IN RELATION TO THE CONTRACT MATERIAL. THE DESIGN AS REPRESENTED BY THE DRAWING SET AND ALL DETAILS, INGENUITY AND INNOVATION REMAIN THE PROPERTY OF ENLOCUS. REFER TO CONTRACT FOR IRREVOCABLE LICENSE GRANTED TO THE CLIENT AND COPYRIGHT ARRANGEMENT. © ENLOCUS 2019 DRAWING STATUS:

FOR COMMENT

REVISION STATUS:

05	For Comment	18.01.22
04	For Construction	27.08.21
03	For Construction	04.08.21
02B	For Review	25.06.21
02A	For Review	24.06.21
	LANDSCAPE ARCHITE	CT CONSULTANT:
e	nlocus	ENLOCUS Level 1, 151 St Georges Rd, Fitzroy North, Victoria 3066 T : 03 9482 2202 W : www.enlocus.com

W:www.enlocus.com CONSULTANTS:

STRUCTURAL ENGINEER LIGHTING & ELECTRICAL MATRIX ENGINEERING WEBB AUSTRALIA **GROUP P/L**

GROUP 24/37 Keilor Park Drive Level 6, 128 Exhibition St Keilor Park, Victoria 3042 Melbourne VIC 3000 Tel : +613 9331 7522 Tel : +613 9652 0333 www.matrixgroup.net.au www.webbaustralia.com.au

NOTES / LEGEND:

ENGINEERING NOTES:

- CONCRETE: 1. CONCRETE STRENGTH N32 MPA.
- 2. CONCRETE THICKNESS 150MM SLOPES, 100MM PLATFORMS AND FLAT BOTTOM, UNO. 3. CONSTRUCTION JOINTS SHALL BE AT CONSTRUCTED MAXIMUM 6.0M OR AS PER DETAIL.
- 4. SAW CUTS TO BE SAWN AS SHOWN ON PLANS. SAW CUT DEPTH TO BE 30MM DEEP. CHECK REINFORCEMENT DETAIL FOR SAW CUT JOINT DETAILS.

5. FOR CURING, COVER FOR SEVEN DAYS WITH PLASTIC, OR BY LIQUID MEMBRANE, TO THE APPROPRIATE AUSTRALIAN STANDARD. APPLY WITHIN 1 HOUR OF CONCRETE FINISHING. 6. FINISH TO BE CLASS 1 METAL TROWEL TO ALL VERTICAL SURFACES. STEEL TROWEL FINISH TO PLATFORMS, FLAT BANKS, TRANSITIONS, ETC.

7. REFER TO A.S.3600 - CONCRETE STRUCTURES AND A.S.2870-2011 - RESIDENTIAL SLABS AND FOOTINGS.

REINFORCEMENT

- 1. AS SHOWN 2. TRIMMERS - 2 OF N12x2000 LONG TO ALL INTERNAL CORNERS.
- 3. BASE SLAB SL82 MESH OR S12 (250 GRADE) @ 250 CRS EW.
- 4. VERTICAL WALLS REFER TO RC WALL REINFORCEMENT SCHEDULE CD201.
- 5. BLOCKS AS SHOWN.

6. GRIND RAILS - SHALL BE 75X75X5MM 'DURAGAL' RHS (UNLESS OTHERWISE STATED ON PLANS), ENDS MITRED AND ALL WELDS GROUND SMOOTH AND COLD GALVANISED, ALL COLD GALVANISED AREAS TO HAVE 'GALMET' DURAGAL SILVER PAINT APPLIED. APPLICATION TO BE NEAT AND CONSISTENT. EARTHWORKS:

1. STABLE CLEAN FILL COMPACTED TO 98 % (MMDD) PLACED AND COMPACTED IN 200MM

LAYERS. 2. REFER TO SOIL REPORT FOR FURTHER DETAILS.

ALL SUBGROUND PREPARATION WORKS UNDER ALL CONCRETE PAVEMENTS AREAS AND LOW

PROFILE RETAINING WALLS ARE TO BE PROTECTED, ROLLED AND COMPACTED AS PER RECOMMENDATIONS SET OUT IN THE GEOTECHNICAL REPORT SUPPLIED BY CIVIL TEST PTY LTD -REPORT NO. 1190944-1.

3. ALL SOFT SPOTS TO BE EXCAVATED DOWN TO APPROPRIATE DEPTH AND REPLACED WITH COMPACTED FILL TO 98% MMDD IN 200MM LAYERS.

4. FURTHER GEOTECHNICAL ADVICE MAY BE REQUIRED.



INNER WEST COUNCIL

7-15 Wetherill Street, Leichhardt NSW 2040

PROJECT NAME: LEICHHARDT PARK SKATE PARK 70 Mary Street, Lilyfield NSW 2040

Entrance Signage

SCALE: N/A FORMAT / SIZE: DESIGN REVIEW: ND APPROVAL:

DRAWING NUMBER:

DATE OF ISSUE: 18.01.2022 A1 **REFERENCE NO**:

JM **REVISION:**


DRAWING TITLE:

CLIENT NAME:

1821_CD 320


05

1821



- SITE DIMENSIONS -CONTRACTOR TO SATISFY THEMSELVES OF SITE CONDITIONS, CHANGES IN LEVEL AND DIMENSIONS PRIOR TO FABRICATION OF SITE SPECIFIC ITEMS OR PRIOR TO ORDERING/PURCHASING MATERIALS. WHERE DISCREPANCIES EXIST BETWEEN DRAWINGS AND SITE CONDITIONS CONTRACTOR TO NOTIFY SUPERINTENDENT PRIOR TO COMMENCEMENT OF WORKS.

- COPYRIGHT AND INTELLECTUAL PROPERTY RIGHTS -ENLOCUS RETAINS THE INTELLECTUAL PROPERTY RIGHT IN RELATION TO THE CONTRACT MATERIAL. THE DESIGN AS REPRESENTED BY THE DRAWING SET AND ALL DETAILS, INGENUITY AND INNOVATION REMAIN THE PROPERTY OF ENLOCUS. REFER TO CONTRACT FOR IRREVOCABLE LICENSE GRANTED TO THE CLIENT AND COPYRIGHT ARRANGEMENT. © ENLOCUS 2019



Keilor Park, Victoria 3042Melbourne VIC 3000Tel : +613 9331 7522Tel : +613 9652 0333www.matrixgroup.net.auwww.webbaustralia.com.au

ne VIC 3000 13 9652 0333 ebbaustralia.com.au NOTES / LEGEND:

PLANTING NOTES:

01. CONTRACTOR TO VERIFY LOCATION; DEPTH/CLEARANCE AND ALIGNMENT OF ALL OVERHEAD AND UNDERGROUND SERVICES INDICATED ON CURRENT AND RELEVANT 'DIAL BEFORE YOU DIG/ONE CALL' SERVICES DRAWINGS.CONTRACTOR TO REQUEST ADDITIONAL SERVICES RECORDS FROM COUNCIL. WHERE SERVICES ACCESS PITS, LIGHT POLES, METRES/VALVES ETC EXIST ON SITE CONTRACTOR TO ASSUME GENERAL ALIGNMENT OF UNDERGROUND PIPES, CONDUITS, CABLES ETC AND VERIFY ALIGNMENT AND MARK ON SITE PRIOR TO COMMENCEMENT OF WORKS.

02. LICENSED SURVEYOR TO BE USED TO LOCATE HEIGHT DATUM & SET OUT POINT AS SHOWN ON DRAWINGS PRIOR TO COMMENCEMENT OF WORKS. CONTRACTOR TO INFORM SUPERINTENDENT OF ANY DISCREPANCIES PRIOR TO COMMENCING WORKS. 03. STOCK PILED SITE TOPSOIL TO BE USED WHERE APPROVED BY SUPERINTENDENT. STOCK PILED TOPSOIL TO BE CLEARED OF VEGETATIVE MATTER AND DEBRIS.


PLANTING LEGEND:

			-	
(•4)	PROTECT AND RETAIN ALL NO FOR THE DURATION OF WORK METHOD STATEMENT FOR THE MARKED ON SITE PLAN AS 'SIG	S ON SITE. CO E PROTECTIO	ONTRAC	TOR TO SUBMIT A WORKS
+ 2,15	EXISTING SPOT LEVEL	⊖— 3.0	00	PROPOSED SPOT LEVEL
2.00	EXISTING CONTOUR - MAJOR	3.00		PROPOSED CONTOUR - MAJOR
	EXISTING CONTOUR - MINOR	3.20		PROPOSED CONTOUR - MINOR
тт	- UNDERGROUND TELECOM	w -		WATER MAIN
	- POWER LINE		~~~~~	OVERHEAD POWER LINE
s	- STORMWATER LINE	——— Sewer		SEWER MAIN
G	- GAS LINE			TELECOM PIT TELECOM PILLAR
•••••	- FENCE LINE		EPIT EP	ELECTRICAL PIT POWER POLE
	- LOT BOUNDARY		EL SW	LIGHT POLE STORMWATER MANHOLE
	SET OUT OF GRID POINT 1&2 F PERMANENT INFRASTRUCTUR	FROM KNOWN ₹E.	B.M OF	CORNER OF NOMINATED



im)

)	DULE:					
	COMMON NAME	POT SIZE	PLANT SPACING	NO		
	COASTAL BANKSIA	90 LT	AS DRAWN	2		
	WATER GUM	90 LT	AS DRAWN	4		
	BLACK SHEOAK	AS DRAWN	4			
	'ESKDALE'	150MM	4 per M2 (groups of 3-5)	240		
5%)	CHRISTMAS BEL	LS TUBE STOCK	15 per M2 (groups of 5-7)	315		
			0 10 ((0 5)	07		
%) 5)	BLUE FLAX LILY GIANT TURF LILY	150MM (150MM	3 per M2 (groups of 3-5) 3 per M2 (groups of 3-5)	277 185		
"		o per M2 (groups of 0-0)	100			
		QTY.				
ED TURF. TO BE PLACED IN ALL RIOR TO PRACTICAL COMPLETION. 401_B AND SPECIFICATION.			ESTIMA 763 SQI			
ALYPTUS" MULCH, FINE GRADE. 401_C AND SPECIFICATION.			ESTIMATED 457 SQM			



NOTE: FERTILIZER

. NPK STARTER FERTILIZER 8.10.9 AT 4KG/100 SQ.M. TRACE ELEMENT MIX MICROMAX 3KG/100 SQ.M. - MAGNESIUM SULPHATE 3KG/100 SQ.M. - SUPERPHOSPHATE 1.5KG/100 SQ.M.

2. AT PLANTING APPLY TO THE SURFACE OF THE LAWN AREA NPK 16.4.14 OR SIMILIAR FERTILIZER AT 3KG/100 3. APPLY THE ABOVE EVERY 4 WEEKS FOR THE INITIAL

STABLISHMENT PERIOD OF 3-4 MONTHS. . GENERAL NOTE ON FERTILIZERS: THERE MAY BE ALTERNATIVE FERTILIZER MATERIALS THAT COULD BE JSED INSTEAD OF THE PRODUCTS LISTED ABOVE. THE USE OF ALTERNATIVES WILL REQUIRE REASSESSMENT HE RATE AND FREQUENCY OF APPLICATIONS.

REFER LANDSCAPE PLAN AND PLANTING SCHEDULE FOR SPECIES SELECTION. TREE PLANTED WITH VERTICAL ALIGNMENT

APPROVED BY SUPERINTENDENT. PRUNE DAMAGED/DEAD FOLIAGE AS DIRECTED BY SUPERINTENDENT.

3Nos. 50X50X2400MM HARDWOOD STAKES, SET VERTICALLY AND CLEAR OF ROOTBALL AND MIN 800MM INTO GROUND.TO 150MM OF STAKES TO BE PAINT FOR PRESERVATION. STAKES ARE TO BE OFFSET FROM THE NEAREST UNDERGROUND SERVICES A MIN 200MM TO ENSURE NO DAMAGE IS CAUSED TO UNDERGROUND SERVICES.

3Nos. 50MM WIDE HESSIAN TIES WRAPPED AROUND TRUNK @ $\frac{1}{3}$ TREE HEIGHT AND STAPLED/NAILED TO STAKES ALLOWING SOME TRUNK MOVEMENT.

75MM ORGANIC "EUCALYPTUS" MULCH, FINE GRADE, GRADED TO BAS OF TRUNK. REFER TO DETAIL CD401 C. CONTRACTOR TO PROVIDE SPECIFICATION TO SUPERINTENDENT FOR APPROVAL PRIOR TO INSTALLATION.


REFER SURFACE FINISH PLAN [CD006].

ROOTBALL HOLE TO HAVE CULTIVATED EDGE MIN 300MM FROM ROOTBALL. ROOTBALL TO SIT ELEVATED MIN. 200MM FROM BASE OF HOLE, AS SHOWN.

- TOP OF ROOTBALL TO BE SET LEVEL WITH COMPACTED CLEAN FILL.

- FILL WITH APPROVED IMPORTED SOIL OR AUGMENTED NATIVE EXCAVATED SOIL OR WITH 30% ORGANIC MULCH AND ORGANIC MANURE, REMOVE ALL RUBBLE AND DEBRIS. CONTRACTOR TO PROVIDE SPECIFICATION TO SUPERINTENDENT FOR APPROVAL PRIOR TO INSTALLATION.

- EXISTING SUBGRADE



SHRUB - TYPICAL DETAIL

NOTE: FRTII IZER

. NPK STARTER FERTILIZER 8.10.9 AT 4KG/100 SQ.M. - TRACE ELEMENT MIX MICROMAX 3KG/100 SQ.M. - MAGNESIUM SULPHATE 3KG/100 SQ.M. - SUPERPHOSPHATE 1.5KG/100 SQ.M. 2. AT PLANTING APPLY TO THE SURFACE OF THE LAW

AREA NPK 16.4.14 OR SIMILIAR FERTILIZER AT 3KG/100 3. APPLY THE ABOVE EVERY 4 WEEKS FOR THE INITIAL

STABLISHMENT PERIOD OF 3-4 MONTHS. 4. GENERAL NOTE ON FERTILIZERS: THERE MAY BE ALTERNATIVE FERTILIZER MATERIALS THAT COULD B JSED INSTEAD OF THE PRODUCTS LISTED ABOVE. THE USE OF ALTERNATIVES WILL REQUIRE REASSESSMENT OF THE RATE AND FREQUENCY OF APPLICATIONS.

REFER LANDSCAPE PLAN AND PLANTING SCHEDULE FOR SPECIES SELECTION.

75MM ORGANIC "EUCALYPTUS" MULCH, FINE GRADE, GRADED AS SHOWN FOR WATER CATCHMENT. CONTRACTOR TO PROVIDE SPECIFICATION TO SUPERINTENDENT FOR APPROVAL PRIOR TO INSTALLATION.

MOUNTED TOPSOIL BERM AROUND BASE OF SHRUB, AS SHOWN.

200MM IMPORTED TOPSOIL, APPROVED ON SITE. REFER SPECIFICATIONS. CONTRACTOR TO PROVIDE SPECIFICATION TO SUPERINTENDENT FOR APPROVAL PRIOR TO

FILL WITH APPROVED IMPORTED SOIL OR AUGMENTED NATIVE EXCAVATED SOIL OR WITH 30% ORGANIC MULCH AND ORGANIC MANURE, REMOVE ALL RUBBLE AND DEBRIS CONTRACTOR TO PROVIDE SPECIFICATION TO SUPERINTENDENT FOR APPROVAL PRIOR TO INSTALLATION.

- EXISTING SUBGRADE

INSTALLATION.


NOTE:

. NPK STARTER FERTILIZER 8.10.9 AT 4KG/100 SQ.M. - TRACE ELEMENT MIX MICROMAX 3KG/100 SQ.M.

- MAGNESIUM SULPHATE 3KG/100 SQ.M. - SUPERPHOSPHATE 1.5KG/100 SQ.M. 2. AT PLANTING APPLY TO THE SURFACE OF THE LAWN AREA NPK 16.4.14 OR SIMILIAR FERTILIZER AT 3KG/100 SQ.M. 3. APPLY THE ABOVE EVERY 4 WEEKS FOR THE INITIAL ESTABLISHMENT PERIOD OF 3-4 MONTHS.


4. GENERAL NOTE ON FERTILIZERS: THERE MAY BE ALTERNATIVE FERTILIZER MATERIALS THAT COULD BE USED INSTEAD OF THE PRODUCTS LISTED ABOVE. THE USE OF ALTERNATIVES WILL REQUIRE REASSESSMENT OF THE RATE AND FREQUENCY OF APPLICATIONS.

.....



75MM ORGANIC "EUCALYPTUS" MULCH, FINE GRADE. CONTRACTOR TO PROVIDE SPECIFICATION TO SUPERINTENDENT FOR APPROVAL PRIOR TO INSTALLATION. - 200MM IMPORTED TOPSOIL(SANDY LOAM) WITH INCORPORATION FERTILIZER. CONTRACTOR TO PROVIDE SPECIFICATION TO

SUPERINTENDENT FOR APPROVAL PRIOR TO INSTALLATION. - EXISTING SUBGRADE.



MULCH - TYPICAL DETAIL **SCALE 1:10**

SCALE 1:10

- WARNING -CONTRACTOR TO VERIFY LOCATION; DEPTH/CLEARANCE AND ALIGNMENT OF OVERHEAD AND UNDERGROUND SERVICES. CONTRACTOR TO ACQUIRE CURRENT AND RELEVANT 'DIAL BEFORE YOU DIG/ONE CALL' SERVICES DRAWINGS AND ADHERE TO ALL REQUIREMENTS FOR WORKS NEAR SERVICES INCLUDING CLEARANCES, EASEMENTS AND INFORMING SERVICE AUTHORITIES PRIOR TO COMMENCEMENT OF WORKS. THE LOCATIONS OF UNDERGROUND SERVICES INDICATED IN THIS SET OF DRAWINGS ARE INDICATIVE ONLY. PIT LOCATIONS HAVE BEEN SURVEYED BY A LICENSED SURVEYOR.

- SITE DIMENSIONS -CONTRACTOR TO SATISFY THEMSELVES OF SITE CONDITIONS, CHANGES IN LEVEL AND DIMENSIONS PRIOR TO FABRICATION OF SITE SPECIFIC ITEMS OR PRIOR TO ORDERING/PURCHASING MATERIALS. WHERE DISCREPANCIES EXIST BETWEEN DRAWINGS AND SITE CONDITIONS CONTRACTOR TO NOTIFY SUPERINTENDENT PRIOR TO COMMENCEMENT OF WORKS.

- COPYRIGHT AND INTELLECTUAL PROPERTY RIGHTS -ENLOCUS RETAINS THE INTELLECTUAL PROPERTY RIGHT IN RELATION TO THE CONTRACT MATERIAL. THE DESIGN AS REPRESENTED BY THE DRAWING SET AND ALL DETAILS, INGENUITY AND INNOVATION REMAIN THE PROPERTY OF ENLOCUS. REFER TO CONTRACT FOR IRREVOCABLE LICENSE GRANTED TO THE CLIENT AND COPYRIGHT ARRANGEMENT. © ENLOCUS 2019

DRAWING STATUS:



REVISION STATUS:



KIKUYU SEED BLEND ROLLED TURF INCLUDING PREPARATION FERTILIZER AS SPECIFIED. CONTRACTOR TO PROVIDE SPECIFICATION

TO SUPERINTENDENT FOR APPROVAL PRIOR TO INSTALLATION. 100MM IMPORTED TOPSOIL, APPROVED ON SITE. REFER SPECIFICATIONS. CONTRACTOR TO PROVIDE SPECIFICATION TO SUPERINTENDENT FOR APPROVAL PRIOR TO INSTALLATION.

CULTIVATED LAWN AREA TO 150MM DEPTH CONTRACTOR TO PROVIDE SPECIFICATION TO SUPERINTENDENT FOR APPROVAL PRIOR TO INSTALLATION.

EXISTING SUBGRADE.

OLLED GRASS TURF - TYPICAL DETAIL **SCALE 1:10**

05 For Comment 18.01.22 04 For Construction 27.08.21 04.08.21 03 For Construction 02B For Review 25.06.21 02A For Review 24.06.21 LANDSCAPE ARCHITECT CONSULTANT: ENLOCUS enlocus Level 1, 151 St Georges Rd, Fitzroy North, Victoria 3066 T : 03 9482 2202 W : www.enlocus.com CONSULTANTS:

STRUCTURAL ENGINEER LIGHTING & ELECTRICAL: MATRIX ENGINEERING WEBB AUSTRALIA GROUP P/L

Keilor Park, Victoria 3042 Melbourne VIC 3000 Tel : +613 9331 7522 Tel : +613 9652 0333 www.matrixgroup.net.au www.webbaustralia.com.au

GROUP 24/37 Keilor Park Drive Level 6, 128 Exhibition St

NOTES / LEGEND:

PLANTING NOTES:

01. CONTRACTOR TO VERIFY LOCATION; DEPTH/CLEARANCE AND ALIGNMENT OF ALL OVERHEAD AND UNDERGROUND SERVICES INDICATED ON CURRENT AND RELEVANT 'DIAL BEFORE YOU DIG/ONE CALL'SERVICES DRAWINGS.CONTRACTOR TO REQUEST ADDITIONAL SERVICES RECORDS FROM COUNCIL. WHERE SERVICES ACCESS PITS, LIGHT POLES, METRES/VALVES ETC EXIST ON SITE CONTRACTOR TO ASSUME GENERAL ALIGNMENT OF UNDERGROUND PIPES, CONDUITS, CABLES ETC AND VERIFY ALIGNMENT AND MARK ON SITE PRIOR TO COMMENCEMENT OF WORKS.

02. LICENSED SURVEYOR TO BE USED TO LOCATE HEIGHT DATUM & SET OUT POINT AS SHOWN ON PRAWINGS PRIOR TO COMMENCEMENT OF WORKS. CONTRACTOR TO INFORM SUPERINTENDENT OF ANY DISCREPANCIES PRIOR TO COMMENCING WORKS.

03. STOCK PILED SITE TOPSOIL TO BE USED WHERE APPROVED BY SUPERINTENDENT. STOCK PILED TOPSOIL TO BE CLEARED OF VEGETATIVE MATTER AND DEBRIS.





Appendix B: Figures from Assessment Report





SJB PLANNING on behalf of **INNER WEST COUNCIL**

PROJECT ASSESSMENT OF SURFACE AND SUB-SURFACE CONDITIONS, PROPOSED LILYFIELD SKATE PLAZA 38 FRAZER STREET, LILYFIELD NSW

SITE LOCATION

FIGURE No.





PROJECT No.

FILE NAME

DATE

DRAWN

C201016

15.06.21

F002

RR